

MMTSY (MUSESI) - NDB NB No-612/2023-24

Schedule XLV-Form No. 134

~~केस~~ ~~मिस्र~~ ~~देवा~~ ~~दे~~ ~~गिरा~~ ~~देवा~~

अज्ञेय

DIVISION

अज्ञेय

SUB-DIVISION

Uthassh Amad Builders Pvt. Ltd

MEASUREMENT BOOK

3485010 ग्राम अज्ञेय देवा देवा

1st on A/c bill

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work-Const ⁿ of road from					
Koiri Tola to Sharma Tola					
under MUDSY (AUSSESH) NDB					
Agency - Utkarsh Anand Builders					
Pvt Ltd					
At Sri Krishna Nagar, Motihari					
Agreement No 07 SBD/2023-24					
Agreement Value - 2,49,61,498=∞					
Const ⁿ cost - 2,30,72,857=∞					
Maintenance cost - 18,88,641=∞					

Date of start—31/01/2024

Date of Completion—30/01/2025

Date of Entry:—

Record Entry

① Prov & fixing benchmark—3 May

② Prov and fixing Ref. Pillar—9 May

③ Prov and fixing MUDSY

(i) informatory sign board—2 May

(ii) citizen information board—1 May

④ Clearing and grubbing

road land

2 X 10 X 30 X 3.50= 2100.00²

2 X 10 X 30 X 3.50= 2100.00²

2 X 10 X 30 X 3.50= 2100.00²

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2	X 10	X 30	X 3.50		2,100.00
2	X 10	X 30	X 3.50		2,100.00
2	X 10	X 30	X 3.50		2,100.00
2	X 10	X 30	X 3.50		2,100.00
2	X 5	X 30	X 3.50		1,050.00
2	X 1	X 10	X 3.50		70.00
					15,820.00
					= 1.58 hect
Attm 18/11/2024 J Constn of H.P. culvert (Note) 1000 mm H.P.					

① E/w in excavation in foundation					
H.W.	2	X 6.45	X 1.40	X 1.50	= 27.09
below pipe-1	X	4.85	X 1.53	X 0.365	= 2.71
					29.80
② Prov'n Rec 1115 in foundn					
H.W.	2	X 6.45	X 1.40	X 0.15	= 2.71
below pipe-1	X	4.93	X 1.53	X 0.25	= 1.89
					4.60
③ Prov'n Rec 1120 in substructure					
H.W.	2	X 6.15	X 0.825	X 3.18	= 32.27
Parapet	2	X 6.15	X 0.400	X 0.60	= 2.95
Less Pipe	2	X 0.7857	X 1.232	X 0.622	= - 1.48
					33.74

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) Prov. laying Rec Pipe 11/3					
3 x 2.50 =					7.50 m
(5) Painting on Pumpet wall					
Top- 2 x 6.15 x 0.100 =					4.92 m ²
Side- 4 x 6.150 x 0.600 =					14.76 m ²
Front- 4 x 0.40 x 0.600 =					0.96 m ²
					20.64 m ²
25/01/2022 J.4					
Constn of Rec slab culvert					
1 Nos → 2.00 m x 1.50 m					
(1) E/W in excavation for structure					
Abut- 2 x 7.60 x 2.133 x 1.600 =					51.87 m ³
R/W- 4 x 1.767 x 1.930 x 1.600 =					21.83 m ³
Floor- 1 x 6.20 x 0.400 x 0.25 =					0.62 m ³
					74.32 m ³
(2) Prov. sand filling in foundn					
Abut- 2 x 7.600 x 2.133 x					
Floor- 1 x 6.200 x 1.629 x 0.100 =					1.01 m ³
(3) Prov. Rec 1115 in foundn					
Abut- 2 x 7.600 x 2.133 x 0.200 =					6.48 m ³
R/W- 4 x 1.767 x 1.930 x 0.200 =					2.73 m ³
Floor- 1 x 6.200 x 1.736 x 0.150 =					1.61 m ³
C/wall- 2 x 0.400 x 1.600 x 0.200 =					0.16 m ³
					10.98 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) Provn Pce 1115 in furede					
Abut- 2 X	6.800	X 1.633	X 1.400 =		31.09 m ³
R/W- 4 X	1.767	X 1.430	X 1.400 =		14.15 m ³
C/W- 2 X	1.200	X 0.588	X 1.100 =		1.97 m ³
					47.21 m ³
(5) Provn Pce 1115 in substructure					
Abut- 2 X	6.000	X 0.917	X 1.300 =		14.30 m ³
R/W- 4 X	1.984	X 0.665	X 1.590 =		8.39 m ³
					22.69 m ³

Record Entry

① S/F/F HYSD bars

ceep & dirt wall.

10mm φ bar:-

$$2 \times 12 \text{ Nos.} \times 5.95 \times 0.62 = 88.54 \text{ kg}$$

8mm φ bar:-

$$2 \times 40 \text{ Nos.} \times 1.90 \times 0.39 = 59.28 \text{ kg}$$

$$2 \times 40 \text{ Nos.} \times 1.62 \times 0.39 = 50.54 \text{ kg}$$

$$198.36 \text{ kg}$$

$$= 0.198 \text{ m}^3$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
② Prov ^d Rec 120 in substructure					
Alucap- 2	X 6.00	X 0.70	X 0.20 =		1.68 m ²
Dirt wall- 2	X 6.00	X 0.400	X 0.24 =		1.15 m ²
					2.83 m ²
<u>Record Entry</u>					
① S/F/HYSD bars in super structure					
12mm ϕ bars-					
42 Nos	X 2.75	X 0.89 =			102.74 kg
10mm ϕ bars-					
42 Nos	X 2.75	X 0.62 =			71.61 kg
14 Nos	X 6.05	X 0.62 =			52.51 kg
14 Nos	X 6.05	X 0.62 =			52.51 kg
3 x 6 Nos	X 1.75	X 0.39 =			12.28 kg
					291.70 kg
					= 0.292 MT
② Prov ^d Rec 125 in super structure					
1	X 6.000	X 2.560	X 0.240 =		3.69 m ²
⑤ Prov ^d Rec 120 in parapet					
2	X 8.000	X 0.400	X 0.600 =		3.84 m ²
⑥ Prov ^d and filling joint sealing					
2	X 6.000				12.00 m

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤ Brown wrap holes					
2 x 4 + 4 x 4 =					24 Holes
⑥ Brown drainage spouts					
1 x 2 =					2 Holes
⑦ Painting two coat Primer coat					
Top 2 x 8.40 x 0.40 =					6.40 ft ²
Side 4 x 8.40 x 0.60 =					19.20 ft ²
Front 4 x 0.40 x 0.60 =					0.96 ft ²
					26.56 ft ²
Answer 04/02/2024 JE					
5/10 calculation sheet					
Ch	Area	M. Area	length	Volume	
6	0.536		800		
50	0.178	0.357	50	17.850	
100	0.150	0.164	50	8.200	
150	0.189	0.170	50	8.475	
200	0.162	0.176	50	8.775	
250	0.187	0.175	50	8.725	
300	0.200	0.194	50	9.675	
350	2.152	1.176	50	58.800	
400	2.143	2.148	50	107.375	
450	2.418	2.281	50	114.025	
500	2.054	2.236	50	111.800	
550	2.274	2.164	50	108.200	
600	2.518	2.396	50	119.800	
650	0.198	1.358	50	67.900	
700	0.231	0.215	50	10.725	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
750	0.778	0.215	50	10.725	
800	0.366	0.282	50	11.100	
850	2.281	1.324	50	66.175	
900	1.853	2.067	50	103.350	
950	2.116	1.985	50	99.225	
1000	1.725	1.921	50	96.025	
1050	1.233	1.479	50	73.95	
1100	1.629	1.431	50	71.550	
1150	1.579	1.604	50	80.20	
1200	1.983	1.781	50	89.050	
1250	1.634	1.809	50	90.425	
1300	1.710	1.672	50	83.600	
1350	1.807	1.759	50	87.925	
1400	1.650	1.729	50	86.425	
1450	1.962	1.806	50	90.300	
1500	1.790	1.976	50	98.800	
1550	2.012	2.001	50	100.050	
1600	1.907	1.960	50	97.975	
1650	1.676	1.772	50	89.575	
1700	1.776	1.726	50	86.300	
1750	1.877	1.827	50	91.325	
1800	1.862	1.870	50	93.475	
1850	1.735	1.809	50	90.425	
1900	1.201	1.978	50	98.900	
1950	1.982	2.092	50	104.575	
2000	1.131	2.067	50	103.325	
2050	1.912	2.027	50	101.325	
2188	Continuation 2.326 2.114 38			80.332	

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2100	0.000	0.000	42		0.000
2150	0.000	0.000	50		0.000
2200	0.000	0.000	50		0.000
2250	0.000	0.000	50		0.000
2288	1.951	0.000	48		0.000
2300	2.126	2.039	42		85.617
2350	2.073	2.100	50		104.975
2400	2.001	2.037	50		101.850
2450	1.039	1.520	30		45.600
2458			34		77.77477
2480 ①	E/W head 1000 ft. $3477774 \times 851 = 2956.111$				
2480 ②	E/W head 1000 ft. $3477774 \times 151 = 521.671$				
2480					

Approved 14/07/2014 J.C.					
Record Entry					
① Constn of subgrade and earthen shoulder					
10x	30x	7.70	X 0.30=	693.00m ³	
10x	30	X 7.70	X 0.30=	693.00m ³	
5x	30	X 7.70	X 0.30=	346.50m ³	
4x	30	X 7.70	X 0.30=	277.20m ³	
5x	30	X 7.70	X 0.30=	346.50m ³	
5x	30	X 7.70	X 0.30=	346.50m ³	
2x	30	X 7.70	X 0.30=	138.60m ³	
5x	30	X 7.70	X 0.30=	346.50m ³	
3x	30	X 7.70	X 0.30=	207.90m ³	
1x	10	X 7.70	X 0.30=	23.10m ³	
				3418.80m ³	

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
② Excavation for roadway (box cutting)					
2 V 5 X 30 X 0.375 X 0.100 =					11.2511 ³
2 X 5 X 30 X 0.375 X 0.100 =					11.2511 ³
2 V 7 X 30 X 0.375 X 0.100 =					15.7511 ³
					38.2511 ³
Sum 20/02/2024 JE Sum 20/02/2024 pe					
<u>Record Entry</u>					
① Brown granular sub base					
cc Portion:-					
widening:- for levelling & for repair					
1 X 6.10 X 1.75 X 0.100 =					1.0711 ³
1 X 8.40 X 2.20 X 0.100 =					1.7611 ³
1 X 7.50 X 2.10 X 0.100 =					1.5711 ³
1 X 5.25 X 1.65 X 0.100 =					0.8711 ³
2 X 9.60 X 2.25 X 0.100 =					4.0511 ³
1 X 6.70 X 1.90 X 0.100 =					1.2711 ³
1 X 7.10 X 2.20 X 0.100 =					1.5611 ³
1 X 10.50 X 2.15 X 0.100 =					2.2611 ³
2 X 5.40 X 1.66 X 0.100 =					1.6611 ³
widening:-					
2 X 5 X 30 X 0.375 X 0.100 =					11.2511 ³
2 X 5 X 30 X 0.375 X 0.100 =					11.2511 ³
2 X 7 X 30 X 0.375 X 0.100 =					15.7511 ³
					54.3211 ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
② Brown (molecular sub base) (BT Portion)					
1 X 25.00 X 6.00 + 4.05 X 0.200 =					25.1211 ³
2 X 30 X 4.05 X 0.200 =					48.6011 ³
5 X 30 X 4.05 X 0.200 =					121.5011 ³
1 X 20 X 4.05 + 5.50 + 4.05 X 0.200 =					18.1311 ³
5 X 30 X 4.05 X 0.200 =					121.5011 ³
1 X 30 X 4.05 X 0.200 =					24.3011 ³
2 X 30 X 4.05 X 0.200 =					48.6011 ³
1 X 23 X 4.05 + 5.80 + 4.05 X 0.200 =					21.3111 ³
1 X 30 X 4.05 X 0.200 =					24.3011 ³
1 X 30 X 4.05 X 0.200 =					24.3011 ³
2 X 30 X 4.05 X 0.200 =					48.6011 ³
1 X 24 X 4.05 + 6.50 + 4.05 X 0.200 =					23.3611 ³
2 X 30 X 4.05 X 0.200 =					48.6011 ³
3 X 30 X 4.05 X 0.200 =					72.9011 ³
1 X 30 X 4.05 X 0.200 =					24.3011 ³
1 X 25 X 4.05 + 5.90 + 4.05 X 0.200 =					23.3311 ³
5 X 30 X 4.05 X 0.200 =					121.5011 ³
2 X 30 X 4.05 X 0.200 =					48.6011 ³
1 X 30 X 4.05 X 0.200 =					24.3011 ³
1 X 25 X 4.05 + 6.90 + 4.05 X 0.200 =					25.1011 ³
5 X 30 X 4.05 X 0.200 =					121.5011 ³
5 X 30 X 4.05 X 0.200 =					121.5011 ³
1 X 20 X 4.05 X 0.200 =					96.2011 ³
1 X 28 X 4.05 + 6.00 X 0.200 =					28.1411 ³
					1225.4911 ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Record Entry</u>					
① Prov ⁿ laying, spreading and compacting WBM					
Corridor-3					
cc Portion:-					
1 X 26 X 5.25 + 3.75 X 0.075					8.7711 ³
5 X 30 X 3.75 X 0.075					42.1911 ³
5 X 30 X 3.75 X 0.075					42.1911 ³
5 X 30 X 3.75 X 0.075					42.1911 ³
1 X 12 X 3.75 X 0.075					3.3711 ³
1 X 22 X 3.75 + 5.46 X 0.075					7.6011 ³
					146.3111 ³
② Prov ⁿ laying, spreading and compacting WBM					
(BT Portion)					
1 X 2.5 X 5.70 + 3.75 X 0.075					8.8611 ³
2 X 30 X 3.75 X 0.075					16.8711 ³
5 X 30 X 3.75 X 0.075					42.1911 ³
1 X 20 X 3.75 + 5.20 + 3.75 X 0.075					6.3511 ³
5 X 30 X 3.75 X 0.075					42.1911 ³
1 X 30 X 3.75 X 0.075					8.4411 ³
2 X 30 X 3.75 X 0.075					16.8711 ³
1 X 23 X 3.75 + 5.50 + 3.75 X 0.075					7.4711 ³
1 X 30 X 3.75 X 0.075					8.4411 ³
1 X 30 X 3.75 X 0.075					8.4411 ³
2 X 30 X 3.75 X 0.075					16.8711 ³
1 X 24 X 3.75 + 6.20 + 3.75 X 0.075					8.2211 ³
Continuation					191.2111 ³

Continuation

Abstract of cost

13

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/2) Prov and fixing benchmark					
Q-VTMBP1(1) = 3 Nos					
e R. 5086.30/each R.					15259=0
(2/3) Prov and fixing Ref Pillar					
Q-VTMBP1(2) = 9 Nos					
e R. 2374.88/each R.					21374=0
(3/4) Clearing and grubbing road land					
Q-VTMBP1(3) = 1.58 hect					
e R. 75573 = 34/ha R.					119406=0
(4/5) Excavation for roadway (box cutting)					
Q-VTMBP9(2) = 38.25 m ³					
e R. 103 = 96/m ³ R.					3976=0
(5/7) Constr of embankment lead up to 1000m					
Q-VTMBP8(1) = 2956.11 m ³					
e R. 195.89/m ³ R.					579072=0
(6/8) Constr of embankment lead up to 1000m					
Q-VTMBP8(2) = 521.67 m ³					
e R. 260.88/m ³ R.					136093=0
(7/9) Constr of subgrade and earthen shoulder					
Q-VTMBP8(1) = 3418.80 m ³					
e R. 264.42/m ³ R.					903999=0
Continuation					17,79,179=00

Continuation

Scanned by CamScanner

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) (35) Prov. and laying Rec Pipe HP ₃					
Q-VTMBP3④ = 7.50 m					
c R ₁ 7770.27/m - R ₂					58277.9
(15) (36) Painting on parapet wall					
Q-VTMBP3⑤ = 20.64 m ²					
c R ₁ 186.22/m ² - R ₂					2812.24
(16) (37) F/W in excavation in found ⁿ					
Q-VTMBP3⑥ = 74.32 m ³					
c R ₁ 398.62/m ³ - R ₂					29625.00
(17) (38) Prov. sand filling in found ⁿ					
Q-VTMBP3⑦ = 1.01 m ³					
c R ₁ 575.24/m ³ - R ₂					581.20
(18) (39) Prov. Rec 115 in found ⁿ					
Q-VTMBP3⑧ = 10.98 m ³					
c R ₁ 7951.06/m ³ - R ₂					87303.00
(19) (40) Prov. Rec 115 in found ⁿ					
Q-VTMBP4④ = 47.21 m ³					
c R ₁ 7951.06/m ³ - R ₂					375370.00
(20) (41) Prov. Rec 115 in sub structure					
Q-VTMBP4⑤ = 22.69 m ³					
c R ₁ 8564.83/m ³ - R ₂					1,94,336.00
(21) (42) Prov. Rec 120 in sub structure					
Q-VTMBP5② = 2.83 m ³					
P5② = 3.84 m ³					
6.67 m ³					
c R ₁ 9020.21/m ³ - R ₂					60,165.00

Continuation

1,07,33,357.00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(²² / ₁₃) Brm Rec 1125 in super structure					
$\& VTNB P 5 Q = 3.6711$					
$c R 10209 = 7611 R = 37674 = 00$					
(²³ / ₄₄) S/F/F HYSD bars in super structure					
$\& VTNB P 4 Q = 0.19811$					
$P 5 Q = 0.29211$					
0.49011					
$c R 76578 = 7111 R = 37524 = 00$					
(²⁴ / ₄₅) Brm and filling joint sealing					
$\& VTNB P 5 Q = 12.011$					
$c R 552511 R = 663 = 00$					
(²⁵ / ₄₆) Brm weep holes					
$\& VTNB P 6 Q = 24.111$					
$c R 109 = 34/each - R = 2624 = 00$					
(²⁶ / ₄₇) Brm Drainage spouts					
$\& VTNB P 6 Q = 2.111$					
$c R 662.42/each - R = 1325 = 00$					
(²⁷ / ₄₈) Painting two coat Primer coat					
$\& VTNB P 6 Q = 26.5611$					
$c R 136.2211 R = 3618 = 00$					
$R = 10816785 = 00$					
Add 18% GST (H) R 19,47,021 = 00					
Add 1% labor cess (H) R 1,08,168 = 00					
Add 10% seigniorage (H) R 2,11,957 = 00					
$R = 1,30,83,931 = 00$					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F.	R.	1,30,83,93	1200
Less 0.77% below				1,00,746	60
			R.	1,29,83,185	1200
Sum	27/10/2024				
J.E.					

Materials statement

(i) Soil - 6896.58M³

(ii) Metal - 1767.83M³

(iii) Screening - 137.41M³

(iv) chips - 108.07M³

(v) sand (local) - 460.73M³

(vi) coarse sand - 60.87M³

Sum

27/10/2024

J.E.

Continuation