

NAME of work :- construction of ROAD FROM - Janki Mandir
Bhagadipur to Muslin to pass
Schedule XLV-Form No. 134

165 SRD/20.2 mmmsy (sc)

214/194131 214 4454 4392 **DIVISION**

214/194131 214 4454 4392 **SUB-DIVISION**

2167924 2685

MEASUREMENT BOOK

AGENCY:- Jupiter, Intech Pvt. Ltd.

7th on A/c bill)

29

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of road & CD work from Tanki mandir Bhagwatipur to Muslion tal Parsa under MNHS Y(SC)					
Name of Agency - Jupiter Sotech Pvt Ltd, Buddha colony, Patna					
Agreement No- 165 SC/D/2020-21					
Date of start - 11.02.2021					
Date of completion - 10.02.2022					
(Record measurement) 06.01.2024					
1. Construction of GSBG I afelz					
	06x	30x	4.05x	0.200 =	145.80m ³
	02x	30x	4.05x	0.200 =	48.60m ³
	03x	30x	4.05x	0.200 =	72.90m ³
	04x	30x	4.05x	0.200 =	97.20m ³
	02x	30x	4.05x	0.200 =	48.60m ³
	03x	30x	4.05x	0.200 =	72.90m ³
	02x	30x	4.05x	0.200 =	48.60m ³
	01x30.0 x	(3.0+3.10) 2	x0.200 =	18.30m ³	
	01x30.0	(3.80+4.00) 2	x0.200 =	23.40m ³	
	01x30.0	(3.50+3.72) 2	x0.200 =	21.60m ³	
					597.90m ³
				Heldy	
				06/01/2024	
				JF	

Continuation

Abstract of cost

31

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. Setting out pillar of E/I					
city wide T.M.P. - (26)					
0.4 No. @ 2421.71/No. -					9687/2
2. Clearing & Grubbing of E/I					
city wide T.M.P. - (26)					
0.73 Hae @ 52970.33/Hac -					38668/2
3. Construction of embankment					
of E/I city wide T.M.P. - (26)					
city - 2289.50 m ³					
(a) lead up to 100 m - 1831.60 m ³ @ 154.07/m ³ -					282195
(b) lead up to 1000 m - 457.90 m ³ @ 190.36/m ³ -					87164/2
4. Box cutting of E/I city					
city wide T.M.P. - (26)					
18.75 m ³ @ 75.57/m ³ -					1417/2
5. Construction of G.S. @ g/I of E/I					
city wide T.M.P. - (26) & P - (29)					
443.76 m ³ + 597.90 m ³ = 1041.66 m ³					
1041.66 m ³ @ 2897.49/m ³ -					3018199/2
6. Providing, laying W.B.M. Gr. II					
of E/I city wide T.M.P. - (26)					
225.40 m ³ @ 3633.39/m ³ -					818966/2
7. C.C. pavement of E/I city wide					
T.M.P. - (26)					
211.52 m ³ @ 7081.38/m ³ -					1497854/2

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8. Providing & laying of 150mm wide T.M.B.P. - (26)					
	02.40	@ 108	41.02	/m	21682/-
9. Providing & laying of 150mm wide T.M.B.P. - (27)					
	148.98	m ² @ 279.09	/m ²		41579/-
10. Providing & laying of 150mm wide T.M.B.P. - (27)					
	22.95	m ² @ 5608.42	/m ²		128713/-
11. Plain/R.C.C. in sub-structure....					
of 150mm wide T.M.B.P. - (27)					
	153.94	m ³ @ 6409.49	/m ³		986677/-

12. Providing & laying of 150mm wide T.M.B.P. - (27)					
	37.50	m @ 3756.01	/m		140850/-
13. Construction of subgrade....					
of 150mm wide T.M.B.P. - (30)					
	223.52	m ² @ 192.04	/m ²		42934/-
	Total -				71,16,587/-
	Add 13% G.S.T + L.C.S. +				925156/-
	Add S. Fee +				106204/-
					81,47,945/-
	1% below (-)				89,62,741/-
	P. Payment (-)				72,51,671/-
					18,32,621/-

16/01/2024

TE

₹ 778114/-


28

W.M. 23
Sch. XLV-Form No. 134

11.12.12-23

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>Memo. of payment</u>					
S.V.S.M. —			R	62247/-	
2x2.T —			R	15562/-	
1x1.CS —			R	7781/-	
1x.CAT —			R	7781/-	
1x.CGT —			R	7781/-	
Sf Roughly —			R	45020/-	
Tot. of all —				146174/-	
Net Cost —				631940/-	
Tot. —				778114/-	
passed for R. 778114/-					
(Sera Lac Search agent)					

thousand one hundred and fourteen


Executive Engineer
R.W.D. Works Division
Madhubani
12.12.12