

PWD Path Se tendua dwadh

Road.

Sched XIV - Para No 11, (M/R-3054)

For the

BIHAR P.W.D.

Executive Engineer

R.W.D. Works Division - Patna

Division

R.W.D. WORKS - 3RD DIVISION

Dehri

MEASUREMENT BOOK - 362

Vikash Kumar Singh.

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
4th and final Bill for Const. work					
Name of work, -					
P.W.D Path Se Ten-					
dua Deenolhi					
Scheme - MR-N/2022-23/					
Dehri/05					
Name of contractor -					
Shree Vikash Kumar Singh					
Ag. No - R.W.D, Dehri 1/18/MR					
3054/ M.B.D/2022-23					
Dated - 27.3.23					
Date of work start, -					
06.03.2023					
Date of completion, -					
05.12.2023					
(As per per agreement)					
Actual date of completion, -					
30.11.2023					
Date of entry, -					
30.11.23					
Rate, - 29.88% Below.					
Abstract of cost					
①/1 Clearing & grubbing					
wood land -					
Qty vide TMB					
P.No - 47					
50.95 Ha					
@ Rs 62,032.43/Ha Rs 58,931/-					
c.o Rs 58,931/-					

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L	B	
		BF	PS	1,46,58,312/-
		10	10	
		10	10	
TM B.F. No - 57				
2143.04 m ²				
@ PS 115.90 / m ²				PS 16,462/-
Total				PS 1,46,74,774=00
Add 18% CST (+)				PS 26,41,459=00
" 1% L.C (+)				PS 1,46,748=00
" S.F (+)				PS 1,76,958=00
G.T				PS 1,76,39939=00
less 29.88% Below				
as per agreement (-)				PS 52,70,814=00
Net Payment				PS 1,23,69,125=00
less previous (-)				PS 1,21,05,778=00
Net Payment				PS 2,63,347=00

Mon
30.11.23
JE

Material statement of this Bill.

- (i) Soil = 294.56 m³
(ii) Bricks = 1440 Nos
(iii) Coarse Sand = 2.25 m³

Mon
30.11.23
JE