

Khajura Road to Dillia Vill.
Road.

~~Khajura Road to Dillia Vill.~~ (H/R-3054)

MR. P. W. D.

Executive Engineer

~~R.W.D. Works Division~~

~~Division~~

R. W. D. WORKS - SIDDHIVILLAGE

Dehu

MEASUREMENT BOOK - 363

Vikash Kumar Singh.

Particulars	Details of actual measurements				Contents of area
	No.	L	B	D	

2nd and final Bill
of construction work.

Name of work: -

Kharwa Road to Diliya
Village

Name of contractor: -

Shree Vikash Kumar
Singh

Ag. No: - RWD, Dehri - 18

MR (3054) / MBD /

2022-23

Date: - 27.3.2023

Date of work start: -

06.03.2023

Date of completion: -

05.12.2023

(As per agreement)

Actual date of

completion: - 22.11.2023

Rate: - 29.88 % Below

Date of entry: - 22.11.2023

Abstract of cost

of 2nd Bill

(1) Clearing and grubbing

ing road land -

- job.

Qty vide TMB P-14.

0.20 Hac @ Rs 62,032.13 / Hac Rs 12,406/-

CORP 12,406/-

Particulars	Details of actual measurements				Contents of area
	No	L	B	D	

BF 328,12,174=00

Qty vide TM B

P.No - 19 = 92.37 m³@ RS 7161.01/m³ RS 6,61,462/-

(21/2) Painting on para

pet wall - job

Qty. vide TM B

P.No - 23 = 61.92 m²@ RS 115.90/m² RS 7177=00

(22/22) Provisioning and

laying R.C.C pipe

NP-3 for culverts -

- do - job

Qty. vide TM B

P.No - 20 = 22.59 RM

@ RS 6544.09/RM RS 1,47,242/-

Total RS 36,28,055/-

Add 18 % CST (+) RS 6,53,050/-

,, 1 % L.C (+) RS 36,281/-

,, S.F (+) RS 41,367/-

Gr.T RS 43,58,753/-

less 29.88 % Below as per agreement (-) RS 13,02,395/-

RS 30,56,358=00

less previous payment vide TM B (-) RS 29,30,241/-

P.No - 21
Net Payment RS 1,26,117=00

Mon

22.11.23

JB