

MMG-ND-B-BRRP-023-S00AUL

Schedule XLV-Form No. 134

TOL # MARAUNA⁺ BARMATAR

DIVISION

M/s Balajee Traders

SUB-DIVISION

[1639]

MEASUREMENT BOOK

प्रमाणित किया जाता है कि इस मापी
पुस्त में मशीन द्वारा कुल 100 (सौ)
पन्ने अंकित हैं, जिसे श्री चंद्रन कुमार
अलायड अभिभाता, ग्रामोण कार्य विभाग
कार्य अवर-फमउल, मरौना के नाम
से निर्गत किया जाता है।

18/03/23
Executive Engineer
Rural Works Department
Works Division, Supaul
18/03/23

Sch. XLV-Form No. 134

DIVISION

SUB-DIVISION

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
18 th on A/c Bill					
* Name of work: Cons. of Road					
from TOL to maranna Barmatar					
Under M.M.G.S.Y (1.90 Km)					
* Agency: M/S Balajee Traders					
* Agreement No: 55/800/2022-23					
* Agreement value - 139.305 Lacs					
(com. 123.584 Lacs meas. 15.741 Lacs)					

* Date of Commence - 16/03/2023
 * Date of Comp - 15/03/2024
 * Rate - 0.10% Below

Record Entry

20/12/2023

Details of Road Conditions -

CHAINAGE	Length	Remarks
0.00 to 100.00	100.00m	old PCC
		other Scheme
100.00 to 1025	925.00m	PT Portion
1025.00 to 1145	120.00m	PCC Portion
1145.00 to 1325	180.00m	do -
1325.00 to 1495	170.00m	PT Portion

Continuation

ABSTRACT OF COST

7

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
1/1) PIV and fixing benchmarks & reference pillars P-(06)					
14 nos @ 2432.49/each					34055=00
2/2) Clearing and grubbing Road land P-(06)					
0.5985 ha @ 51133.76/ha					30604=0
3/8) Cons. of hsb with stone metal and coarse sand in BT position P-(04)					
1139.0 m ³ @ 2974.51/m ³					3387967=0
4/9) Cons. of hsb with stone metal and coarse sand in					
PCC position P-(04)					
57.04 m ³ @ 2974.51/m ³					151819=00
5/11) P.W. laying and spreading work in PCC position P-(3)					
42.188 m ³ @ 3618.30/m ³					152649=00
6/16) Cons. of PCC pavement Grade m-30 Page-(03)					
181.76 m ³ @ 7094.65/m ³					1289524=00
7/30) E/W in excavation for W.P. culvert P-(02)					
46.95 m ³ @ 269.92/m ³					12645=0
8/31) P.W. PCC m-15 in open foundation P-(02)					
8.535 m ³ @ 5619.61/m ³					47963=0
Continuation					
					5107226=00

Sch.XLV-Form No. 134

B/E 510722620

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
9/32) P/V PCC in substructure					
vide page - 03					
45.495 m ³ @ 6401.43/m ²				2	9123320
10/33) P/V and laying A.P.					
in single row P-03					
22.50 m @ 2593.29/m ³					5834920
11/34) painting on parapet wall					
two coats P-03					
37.44 m ² @ 96.99/m ²					363120
					/
				54	6043920
Add @ 12% GST →				6	5525320

Add @ 1% L. cess →					5460420
Add @ 10% S. fees →					6402420
				62	3432020
					623420
					/
				62	2808620

Rano

27/02/24

JE

27/02/24

BE