

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल, बारसोई (कटिहार)

Mob. No- 8986915775

E-Mail Id :- rwd.barsoi@gmail.com

पत्रांक ५४० /

बारसोई, दिनांक ०२/०३/२०२५ /

प्रेषक:-

ई० विश्वबन्धु राजीव रंजन
कार्यपालक अभियंता०

सेवा में,

अपर मुख्य कार्यपालक पदाधिकार-सह-सचिव,
ग्रामीण कार्य विभाग, ब्राडा बिहार, पटना।

विषय : शीर्ष 3054 अंतर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के तहत स्वीकृत कार्यों का आवंटन उपलब्ध कराने के सम्बन्ध में।

प्रसंग:- भवदीय का पत्रांक 4843 दिनांक 06.12.2021

महाशय,

उपर्युक्त विषयक एवं प्रासंगिक पत्र के आलोक में ग्रामीण कार्य विभाग, कार्य प्रमंडल, बारसोई, कटिहार के अधीन शीर्ष 3054 अंतर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के तहत स्वीकृत कार्यों में निधि उपलब्ध कराने हेतु अध्याचना विहित प्रपत्र में तैयार कर आपके अग्रेतर कार्रवाई हेतु समर्पित किया जाता है।

अतः आप से अनुरोध है कि आवंटन शीघ्र उपलब्ध कराने की कृपा की जाय।

अनु०- यथोक्त।

विश्वास भाजन

18
24/3/25

24/3/25

कार्यपालक अभियंता

ग्रामीण कार्य विभाग,

कार्य प्रमंडल, बारसोई, कटिहार

02/3/25

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल, बारसोई (कटिहार)

Mob. No- 8986915775

E-Mail Id :- rwd.barsoi@gmail.com

पत्रांक /

बारसोई, दिनांक..... /

प्रेषक:-

ई० विश्वबंधु राजीव रंजन
कार्यपालक अभियंता०

सेवा में,

अपर मुख्य कार्यपालक पदाधिकार-सह-सचिव,
ग्रामीण कार्य विभाग, ब्राडा बिहार, पटना।

विषय : शीर्ष 3054 अंतर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के तहत स्वीकृत कार्यों का आवंटन उपलब्ध कराने के सम्बन्ध में।

प्रसंग:- भवदीय का पत्रांक 4843 दिनांक 06.12.2021

महाशय,

उपर्युक्त विषयक एवं प्रासंगिक पत्र के आलोक में ग्रामीण कार्य विभाग, कार्य प्रमंडल, बारसोई, कटिहार के अधीन शीर्ष 3054 अंतर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के तहत स्वीकृत कार्यों में निधि उपलब्ध कराने हेतु अध्याचना विहित प्रपत्र में तैयार कर आपके अग्रेतर कार्रवाई हेतु समर्पित किया जाता है।

अतः आप से अनुरोध है कि आवंटन शीघ्र उपलब्ध कराने की कृपा की जाय।

अनु०- यथोक्त।

विश्वास भाजन

३०

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बारसोई, कटिहार

ज्ञापांक 480 दिनांक 2/03/2024

प्रतिलिपि - नोडल पदाधिकारी, 3054 MR, ग्रामीण कार्य विभाग, बिहार पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

२०/३/२४

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बारसोई, कटिहार
०२.३.२४

Rural Works Department, Works Division, Barsoi, Katihar.
MIR(3054) under Bihar Rural Road Maintenance Policy- 2018 (Initial Rectification and Surface Renewal)

Name of Division :- Barsoi (Katihar)

Sl. No.	Package No.	Name Of Road	Project ID as per MIS	Administrative Approval (AA) Letter No./ Date	Administrative Approval (AA)		Agreement Amount (In Lakh)			Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen content in Percentage	Previous Tola Allotted Amount (In Lkh)	up-to-date expenditure as per MIS (In Lakh)	Total Value of Measurement (In Lakh)	Requisition against work done (In Lakh)	Remarks
					Length of (in KM)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Year Routine Maintenance (In Lakh)												
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	
I	MR-N/22-23 BARSOI /17	L021-T01 Modipokhar To Ghordiha (VR21)	21105602074	992 / 10.08.2022	1.249	84.19300	50.93336	15.98153	03 MBD/2023-24	05.01.24	Completed	2734.15	25mm	5.1%	0.00000	0.00000	50.83521	50.83521		
			Jafarpur to Maltipur.	21105602069		1.463	81.30600	53.02601	18.60883			Completed	2787.33	25mm	5.1%	0.00000	0.00000	52.76294	52.76294	
				Total :-	2.712	165.49900	103.95937	34.59036							0.00000	0.00000	103.59815	103.59815		


 Executive Engineer
 R.W.D. Works Division
 Barsoi, Katihar

21/3/24

FROM GFR 19 - A

(See Government of India's Decision (I) Below Rule - 150)

Form of Utilisation Certificate

Sl. No.	Name of Scheme	Sanctioned No. Date with Amount (in Lacs Rs.)	Amount Received (in Lacs Rs.)	Particulars
1	2	4	5	6
1	MR(3054) under Bihar Rural Road Maintenance Policy- 2018 (Year-2021-22, 2022-23 & 2023-24)	MR(3054) under Bihar Rural Road Maintenance Policy- 2018 (Year- 2021-22, 2022-23 & 2023-24) Lt. No. 32 Dt- 28.05.2021 Lt. No. 40 Dt- 14.06.2021 Lt. No. 05 Dt- 25.01.2022 Lt. No. 10 Dt- 21.02.2022 Lt. No. 49 Dt- 27.04.2022 Lt. No. 22 Dt- 08.08.2022 Lt. No. 12 Dt- 03.02.2023 Lt. No. 35 Dt- 14.03.2023 Lt. No. 42 Dt- 20.03.2023 Lt. No. 72 Dt- 10.05.2023 Lt. No. 78 Dt- 24.05.2023 Lt. No. 84 Dt- 08.06.2023 Lt. No. 96 Dt- 07.07.2023 Lt. No. 106 Dt- 02.08.2023 Lt. No. 113 Dt- 14.08.2023 Lt. No. 136 Dt- 10.10.2023 Lt. No. 140 Dt- 16.10.2023 Lt. No. 144 Dt- 20.10.2023 Lt. No. 152 Dt- 16.11.2023	238.50541 2993.07433	Certified that out of Rs.- 3231.57974 Lakh of grants in aid sanctioned during the Years 2021-22, 2022-23 & 2023-24 In Favour of Executive Engineer, Rural Works Department, Works Division, Barsoi sum of Rs.- 3224.23764 Lakh has been utilized for the purpose of MR(3054) under Bihar Rural Road Maintenance Policy- 2018 Schemes as given in the margin for which it was sanctioned and that the balance of Rs.- 7.34210 Lakh remaining unutilized at the end of the period under report.purpose.
	Total -		3231.57974	

- 2 Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose fo

Kind of Checks Exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test checks conducted by the Assistant Engineer/ Executive Engineer.
- All other codal formatities have been observed.

3 Physical Progress achieved :-

- Construction of Road Works.
- Construction of CD. Works.

15
21/3/24

[Signature]
21/03/24
Executive Engineer
Rural Works Department
Works Division, Barsoi, Katihar
26-3-24

MAMTA, ENTERPRISS

JAFARPUR To MATIPUR

Schedule XLV-Form No. 134

MR
3054
NMP

BARSOI DIVISION

BARSOI SUB-DIVISION

MEASUREMENT BOOK

2097

This M.B. contains Machine
Printed 100 (one hundred)
Pages & issued to Sri
Chandam Bhargav, A.E.-
Barsol

[Signature]
10/05/23
Executive Engineer
Rural Works Department
Works Division, Barsol
10-8-23

Sch. XLV—Form No. 134
Rural Works Department
Works Division, Barsol

DIVISION

Barsol

SUB-DIVISION

Measurement Book

No. 2092

Name of Officer Sri Chandan

Bhargav, A.E.- Barsol

Date of first entry _____

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

1st and 2nd Form bill
Name of Work — Const. of
Road MB-N/22-23 Barsoi/17

(ii) Jafarpur to Maltipur

Agency — M/s Nanta Enterprises
Prop. — Pinky Kumar Sah

Agreement — 03 MBD 2023-24

Date of Work Order — 06.04.2023

Date of completion — 05.01.2024

Below — 19.26%

Date of Entry — 03.08.2023

Record Entry —

(i) Cleaning and Grubbing

Road land

$2 \times 10 \times 30.04 \times 1.00 \text{ m} = 600.04 \text{ m}^2$

$2 \times 10 \times 30.04 \times 1.00 \text{ m} = 600.04 \text{ m}^2$

$2 \times 10 \times 30.04 \times 1.00 \text{ m} = 600.04 \text{ m}^2$

$2 \times 10 \times 30.04 \times 1.00 \text{ m} = 600.04 \text{ m}^2$

$2 \times 8 \times 30.04 \times 1.00 \text{ m} = 480.04 \text{ m}^2$

$2 \times 1 \times 23.04 \times 1.00 \text{ m} = 46.04 \text{ m}^2$

$= 2926.04 \text{ m}^2$

$= 0.2904 \text{ Ha}$

(ii) Const. of granular

Sub-base as per

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(iii) Filler — 3.8797 m ³					
@ Rs 3615.80/T					Rs. 14026.40
7) D.C. — (8.61 m ³)					
(i) Crushed Stone — 7.749 m ³					
@ 330.0/m ³					Rs 2557.~
(ii) C. Sand — 3.88 m ³					
@ 318.0/m ³					Rs 1234.~
8) Rec Pavement — (199.16 m ³)					
(i) Crushed stone (20mm) — 107.55 m ³					
@ Rs 1186.0/m ³ — Rs					127554.~
(ii) 10mm — 71.69 m ³					
@ Rs 586.0/m ³					Rs 42010.~
(iii) Sand — 89.622 m ³					
@ Rs 494.0/m ³					Rs 44273.~
(9) Plastering — (50.24 m ²)					
(i) Sand — 12.66 m ³					
@ Rs 494.0/m ³					Rs 6254.00
					Rs 551645.00
S. Fee @ 10% —					Rs 55165.00
					— (B)
Grand Total (A) + (B) —					Rs 6534919.00
Less 19.26% Below @ —					Rs 1258625.00
					Rs 5276294.00
28.12.2023					
29/12/23					
Attest.					
21/03/24					

Executive Engineer
Rural Works Department
Works Division, Barsoi
21.3.

Lab Job number :55

Date :03-12-2023

Name of Customer :M/S Mamta Enterprises

Name of Work/ Road :Jafarpur To Maltipur

Sr.no	Location of test (in km)	Corrected U.I value (mm/km)	Road catagory
1	0.100	2400	G
2	0.200	2787	G
3	0.300	2981	G
4	0.400	3078	G
5	0.500	2497	G
6	0.600	2593	G
7	0.700	2884	G
8	0.800	2400	G
9	0.900	2497	G
10	1.000	2690	G
11	1.100	3078	G
12	1.200	3272	G
13	1.300	2981	G
14	1.400	3175	G
15	1.500	2497	G
Average IRI Value		2787.33	

[Signature]
05.12.2023
JE

[Signature]
05/12/23
AB

[Signature]
21/03/24
Executive Engineer
Rural Works Department
Works Division, Barsoi

Lab Job number :55
Date :03-12-2023

Name of Customer : M/S Mamta Enterprises
Name of Work/ Road : Jafarpur To Malpur

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY	Latitude	Longitude	Event
3/12/23	15:34:41	55	0.1	240	0	2400	2400	ROAD	25.58588	87.95702	Normal
3/12/23	15:35:00	55	0.1	280	10.1	2800	2787	G	25.58578	87.95608	Normal
3/12/23	15:35:16	55	0.1	300	10.1	3000	2981	G	25.58575	87.95508	Normal
3/12/23	15:35:51	55	0.1	310	10.1	3100	3078	G	25.58504	87.95463	Curve
3/12/23	15:36:00	55	0.1	250	10.1	2500	2497	G	25.58487	87.95370	Curve
3/12/23	15:36:27	55	0.1	260	10.1	2600	2593	G	25.58447	87.95301	Normal
3/12/23	15:37:00	55	0.1	290	10.1	2900	2884	G	25.58384	87.95236	Normal
3/12/23	15:37:22	55	0.1	240	10.1	2400	2400	G	25.58328	87.95170	Speed Breaker
3/12/23	15:37:57	55	0.1	250	10.1	2500	2497	G	25.58348	87.95077	Normal
3/12/23	15:38:24	55	0.1	270	10.1	2700	2650	G	25.58296	87.94997	Normal
3/12/23	15:38:58	55	0.1	310	10.1	3100	3078	G	25.58253	87.94940	Normal
3/12/23	15:39:18	55	0.1	330	10.1	3300	3272	G	25.58186	87.94952	Curve
3/12/23	15:39:52	55	0.1	300	10.1	3000	2981	G	25.58104	87.94968	Curve
3/12/23	15:40:15	55	0.1	320	10.1	3200	3175	G	25.58031	87.94954	Normal
3/12/23	15:40:34	55	0.06	150	10.1	2500	2497	G	25.57962	87.94969	Normal

$$Y = 0 \cdot X^2 + 0.969 \cdot X + 74.60$$

$$X = 2500$$


$$Y = 2497$$

(R) RURAL ROAD
Good <4000
Average 4001-5000
Poor >5001

[Signature]
03.12.23

[Signature]
Executive Engineer
Rural Works Department
Works Division, Barsoi

File : E:\Bump Integrator\Barsoi\Jafarpur To Mallipur\03121543.Xls, Section No. :55, Eqn $Y = 0 \cdot X^2 + 0.969 \cdot X$
 Name of Customer : M/S Mamta Enterprises, Name of Work/ Road : Jafarpur To Mallipur, Lab Job number :55



[Signature]
 03.12.2022

[Signature]
 Executive Engineer
 Rural Works Department
 Works Division, Barsoi