

Part B

Schedule XLV-Form No. 134

_____ DIVISION

mmbsy (len)

Raglopus _____ SUB-DIVISION

Measurement Book

41/23-24

Descriptive engine

22
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	ISA on A/C Bill				
Name of work -	construction of RCC bridge				
	in between Baysw Panchayat me				
village Rajpur	Nabal Kishor Singh				
house to Dya. mustan full to R.Eo Road					
Ramanand Kugget	at CH 60M				
Agency -	Dev Krishna engineering & Util Ltd				
Agreement No -	05MMBSYSPD/2023-24				
Date of Commance -	01/07/2023				
Date of completion	02/03/2024				
Date of entry -	30/06/2024				
	02/03/2024				
① Construction of service					
road -	all complete sub				

Qty vide	TMB Page 1 =	14.50M	
	CH 4085.53/m =	59240.00	
② Bored cast - in situ M35			
Grade RCC Pile - all			
Complete sub			
Qty vide TMB Page 2 =	18.00M		
vide TMB Page 3 =	18.00M		
vide TMB Page 4 =	18.00M		
vide TMB Page 5 =	18.00M		
vide TMB Page 6 =	18.00M		
vide TMB Page 7 =	18.00M		
vide TMB Page 8 =	18.00M		
vide TMB Page 9 =	18.00M		
vide TMB Page 10 =	18.00M		

Continuation

Qty 59240.00
Co 162.00M

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF 81	6660792 ^W
		BF	1188	1.734	
vide TMG Page 7 =			1980	.324	
vide TMG Page 8 =			1980	.324	
vide TMG Page 9 =			1980	.324	
vide TMG Page 10 =			1980	.324	
vide TMG Page 11 =			1980	.324	
vide TMG Page 12 =			1980	.324	
vide TMG Page 13 =			1980	.324	
vide TMG Page 14 =			1980	.324	
vide TMG Page 15 =			1980	.324	
vide TMG Page 16 =			1980	.324	
vide TMG Page 17 =			2177	.2315	
vide TMG Page 18 =			2177	.2315	
vide TMG Page 19 =			2177	.2315	
vide TMG Page 20 =			2177	.2315	
vide TMG Page 21 =			4354	.468	
			4474	8.3115	
			44.748	MT	
CA 805 94.10/MT =					3606420 ^W
					8 10267212 ^W
Add GST @ 18 %				(+)	1848098 ^W
Add Labour cost @ 1 %				(+)	102672 ^W
Add S. Fee				(+)	30397 ^W

Continuation

CA 12248379^W

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF D1	12248379.12
Less Below rate @ 10% As Per					
Percent				BF D1	12248382.12
				D1	11023541.12
BF D1 02/03/2024 BF				BF 02/03/2024	
				48	
				BF 02/03/2024	
<u>material statement</u>					
① Stone work —			374.73 m ³		
② Sand —			187.36 m ³		
BF D1 02/03/2024 BF			BF 02/03/2024		

Continuation