

Construction of High Level R.C.C Bridge in place  
of Damaged bridge In Mizrapur To Bayihipur  
Bihar Schedule XLY-Form No. 134  
**(NABARD)**

सर्वोच्च संस्कार अधिकारी

सर्वोच्च संस्कार अधिकारी

मुख्य अधिकारी, एवं मैत्रा

**DIVISION**

Mashanusa.

**SUB-DIVISION**

M/s ALOK KUMAR

**MEASUREMENT BOOK**

976

# Record measurement

1

Name fo work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W -	Construction of H/L Rec Bridge				
	in place of damaged bridge				
	in Mirzapur to Bajipur				
	Bhoraha MMGSY road under				
	Markaura Block in the Dist				
	Chabua.				
Agency	M/S Alok Kumar				
Agreement	LC/NABARD/SAP/2023-24				
DOA	01.12.2023				
DOE	30.11.2024				

① Carrying out the confirmatory boring for soil investigation for foundation as per clause 24.00 of M&ST

② S/F/P and placing HYSD Bar in foundation for Pile.

Description	Dia	Nos	Length (m)	Unit wt	Total wt (kg)
main bar	25	26	25.30	3.86	2539.11
stiffener ring	16	11	3.50	1.58	60.83
Ring	12	92	3.70	0.89	302.96
					2902.90 kg
				Say	2.90MT

For 12 Nos of Pile —  $12 \times 2.90 = 34.80$  MT

## Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Const of HCB in placed of damaged bridge in Mirzapur to Bagipur Botaha MMGSY under Marshaura block					
Agency M/s Alok Kumar					
Agreement - 11/NABARD/SBD/2023-24					
DOA - 01.12.2023					
DOC - 30.11.2024					

① Carrying out confirmation board

Qty 02 nos (P01, item 01)

@ Rs 100000.00/each = Rs 200000.00

② HYSO bar in pile

Qty 34.80 MT (P01, item 02)

@ Rs 80223.90/MT = Rs 2791792.00

③ RCCM35 in pile (P2, item 03)

Qty 264 m @ Rs 26787.00/m = Rs 7071768.00

④ Eros in diversion (P4, item 01)

Qty 1416.00 m<sup>3</sup> @ Rs 263.89/m<sup>3</sup> = Rs 373668.00

⑤ GSB-1 in diversion (P4, item 2)

Qty 45.56 m<sup>3</sup> @ Rs 3666.78/m<sup>3</sup> = Rs 167058.00

⑥ HP 1000mm in diversion (P4, item 3)

Qty 75m @ Rs 7825.82/m = Rs 586937.00

⑦ Pile load test (P2, item 4)

a) Initial & routine load test

200 ton @ Rs 3000/ton = Rs 60,000.00

b) Later al. load test

30 ton @ Rs 5000.00/ton Continuation = Rs 150,000.00

Rs 11401223.00

Sch. XLV—Form No. 134

6

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Bill amount				Rs 11401223.00	
GST 18%				Rs 2058220.00	
L.Cess 1% S. Fee				Rs 114012.00 Rs 30,000.00	
				Rs 13597455.00	
Agreement (- 0.9 L.Y.)				Rs 123737.00	
Total				Rs 13473718.00	
				2020 01.3.24	
				AP2	
				10/11/2020 1428.00	
				Rs 1101223.00	
				39406.00	
				18 Nov 2020 9-00	