

APRGSY NEWS

Pr.B.No-3230

अप्रगस की ओर से बिदा गाउक प्रगस संकायों द्वारा
प्रकाशित। सं० १५५३३८/२०-२१

Measurement Book

Schedule XLV-Form No. 134

अप्रगस की ओर से बिदा गाउक प्रगस संकायों द्वारा

अप्रगस की ओर से बिदा गाउक प्रगस संकायों द्वारा

DIVISION

अप्रगस

SUB-DIVISION

Pr.B.No-3230

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road :- Const. of road from Bhaiyaram Ki Dhouri se Binda Pathah Pmsy to Kalzan pur Talu under mmsy.					
Agency :- Sri Sunil Kumar Singh					
Agreement no:- 94 SBO/20-21					
Date of Start :- 08.09.2020					
Date of Completion :- 07.09.2021					
Date of measurement :- 1.12.2023					
① Excavation for roadway in soil using manual means					
pec portion					
2x25.00m x 0.275m x 0.10m = 1.88m ³					
② Construction of granular sub base by providing Coarse graded material.					
Profile correction					
1x17.30m x 2.25m x 0.10m = 5.28m ³					
1x12.00m x 2.30m x 0.10m = 2.76m ³					
Box cutting					
2x25.00m x 0.275m x 0.10m = 1.88m ³					
					9.92m ³
③ Providing, laying, spreading and compacting Stone aggregates - wongr 14					

ABSTRACT OF COST

29

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Providing and fixing of working benchmark —					
Qty. vide TMSR (18)					
1. no. :- ① = 1.80 km					
@ Rs 6036 = 62/km					Rs 10866 = 00
② Clearing and grubbing road land — E/I					
Qty. vide TMSR (18)					
1. no. :- ② = 0.72 Ha					
@ Rs 51133 = 76/Ha					Rs 36816 = 00
③ Box cutting of existing road — E/I					
Qty. vide TMSR (2)					
1. no. :- ③ = 161.25 m ²					
Qty. vide TMSR (25)					
1. no. :- ④ = 1.88 m ²					
					163.13 m ²
@ Rs 126 = 24/m ²					Rs 20594 = 00
④ Construction of embankment with approved material —					
Qty. vide TMSR (28)					
1. no. :- ⑤ = 97.88 m ²					
@ Rs 88 = 36/m ²					Rs 8649 = 00
⑤ Construction of embankment with material —					
					c/o Rs 769 25 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. vide TMS P (28)					
1. no:- (A) (A) = 1210.00m ²					
@ Rs 184 = 30/m ²					R-223003=00
(6) Construction of Subgrade and in flexible road					
Qty. vide TMS P (28)					
1. no:- (A) (B) = 720.00m ²					
@ Rs 210 = 88/m ²					R-151834=00
(7) Construction of Subgrade and in rigid road					
Qty. vide TMS P (28)					
1. no:- (A) (C) = 101.00m ²					
@ Rs 210 = 88/m ²					R-21299=00
(8) Construction of granular sub base by providing -					
Qty. vide TMS P (19)					
1. no:- (6) = 860.89m ²					
Qty. vide TMS P (23)					
1. no:- (2) = 9.92m ²					
870.81m ²					
Limit Qty. = 870.81m ²					
@ Rs 3467 = 59/m ²					R-3014228=00
					C/O R-3467289=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑨ Providing, laying, spreading and compacting					
W.B.M.G.R.					
Qty. vide T.M.B.P. (19)					
1. no.:- (7) =					485.16 m ²
Qty. vide T.M.B.P. (24)					
1. no.:- (3) =					26.18 m ²
					511.34 m ²
Limit Qty =					511.31 m ²
@ Rs 4206 =					46/m ² Rs 2150805 = 0
⑩ Providing and applying primer coat with bitumen emulsion					
Qty. vide T.M.B.P. (25)					
1. no.:- (8) =					5491.88 m ²
@ Rs 45 =					30/m ² Rs 248782 = 00
⑪ P/A tack coat with bitumen emulsion					
Qty. vide T.M.B.P. (20)					
1. no.:- (9) =					5491.88 m ²
@ Rs 15 =					59/m ² Rs 85618 = 00
⑫ P/L, and rolling and rolling of close graded					
Qty. vide T.M.B.P. (20)					
1. no.:- (10) =					5491.88 m ²
@ Rs 247 =					27/m ² Rs 1357812 = 00

C/O Mr 7230306=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) Construction of, unreinforced construction joint only					
Qty. vide TMBP (13)					
1. no. 1- (61) =				157.53m ²	
Qty. vide TMBP (24)					
1. no. 1- (61) =				54.77m ²	
				212.30m ²	
Limit Qty. =				212.30m ²	
@ Rs 7790 =				35/m ²	Rs 1652333=00
(14)/(15) Rcc mis grade boundary pillars of standard design					
Qty. vide TMBP (24)					
1. no. 1- (2) =				61 nos.	
@ Rs 510 = 00/no.					Rs 31110 = 00
(15)/(16) Rcc mis grade Km local Stone					
Qty. vide TMBP (24)					
1. no. 1- (3) =				2 nos.	
@ Rs 2265 = 49/no.					Rs 4527 = 00
(16)/(17) Rcc mis grade Kilometre					
200m Stone					
Qty. vide TMBP (25)					
1. no. 1- (4) =				8 nos.	
@ Rs 631 = 92/no.					Rs 5055 = 00
C/O Rs 9022331 = 00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17)/(18) 600mm equilateral and triangle					
Qty. vide TMS P (25)					
1. no :- (5) (A) = 2 nos.					
@ Rs 3582 = 12 / no.					Rs 7164 = 00
(18)/(19) 600mm circular					
Qty. vide TMS P (25)					
1. no :- (5) (B) = 2 nos.					
@ Rs 4740 = 23 / no.					Rs 9480 = 00
(19)/(20) Planting of tree by the road side					
Qty. vide TMS P (25)					
1. no :- (6) = 143 nos.					
@ Rs 822 = 26 / no.					Rs 117582 = 00
(20)/(21) 600mm x 450mm rectangular					
Qty. vide TMS P (25)					
1. no :- (5) (C) = 1 no.					
@ Rs 4643 = 72 / no.					Rs 4644 = 00
(21)/(22) Providing and erecting direction and place identification					
Qty. vide TMS P (25)					
1. no :- (7) = 4 nos.					
@ Rs 10431 = 69 / no.					Rs 41727 = 00
					C/o Rs 9203929 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(32) (25) Road marking with hot applied thermo-plastic compound.					
Qty. vide TMBP (28)					
1. no :- (9) = 260.00m					
@ R 735 = 44/m ²					R 264758 =
(23) (24) + (25) + (26) 114					
of informatory sign board					
Qty. vide TMBP (25) & (26)					
1. no :- 8(A) + (B) + (C) = 3 nos					
@ R 9402 = 40/no.					R 28207 = 00
(24) (27) Brick masonry in C.M 1:2 in parapet					
Qty. vide TMBP (28)					
1. no :- (12) = 8.64 m ²					
@ R 6542 = 65/m ²					R 56528 = 00
(25) (28) Providing RCC m20 architectural coping					
Qty. vide TMBP (28)					
1. no :- (13) = 26.00m					
@ R 421 = 98/m					R 15191 = 00
(26) (29) plastering with C.M (1:4) on brick					
Qty. vide TMBP (28)					
1. no :- (14) = 60.48 m ²					
@ R 167 = 20/m ²					R 10112 = 00

Continuation

C/O R 9578725=00

Continuation