

Schedule ^{MMUSY (NOB)} XLV-Form No. 134

Nadsena Path To Rahul Nagar

DIVISION

M/s Kumar construction **SUB-DIVISION**

Naxhat

MEASUREMENT BOOK

m.B.N-1329

ABSTRACT OF COST

17

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(1) Const of bench mark..					
01 NO (TMBP-15)					
		4514.75			4512.1
(2) Const of reference pillar.					
02 NO (TMBP-15)					
		2079.78			4160.0
(3) Clearing & grubbing of R ₂ land					
0.35 H (TMBP 15)					
		72697.86			25444.0
(4) Const of embankment					
721.90 NO (TMBP 15)					
		258.52			186620.1
(5) Const of GSB grading					
180.00 M ³ (TMBP. 15)					
		2182.31			392816.0
(6) P/Laying sub-base					
135.00 M ³ (TMBP 16)					
		3330.78			449655.0
(7) E/W excavation of foundation					
403.80 M ³ (TMBP 4)					
141.62 M ³ (TMBP 10)					
171.15 M ³ (TMBP 12)					
545.62 M ³		410.66			223982.0
716.77	Continuation				294349.0
					1357562.1

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(9/1) Provide sand filling in foundation of				BF	1357562.
17.94 M ³ (TMBP 1)					
12.64 M ³ (TMBP 10)					
14.22 M ³ (TMBP 12)					
44.80 M ³ of 591.17/M ³ is					26484..
(9/2) Provide B/A/sol in foundation of					
179.48 M ³ (TMBP 4)					
131.43 M ³ (TMBP 11)					
142.16 M ³ (TMBP 13)					
453.07 M ³ of 547.86/M ² is					248219=
(10/21+22) Provide P.C.C mix in foundation					
50.42 M ³ (TMBP 4)					
208.82 M ³ (TMBP 4)					
36.04 M ³ (TMBP 11)					
59.95 M ³ (TMBP 11)					
42.12 M ³ (TMBP 13)					
75.92 M ³ (TMBP 13)					
473.27 M ³					
Limit 445.00 M ³ of 6022.18/M ³ is					2679870.
(11/23) Provide P.C.C mix in substructure of					
178.60 M ³ (TMBP 4)					
31.22 M ³ (TMBP 12)					
30.64 M ³ (Continuation)					
240.46 M ³ of 6476.12/M ³ is					1307790.
Limit 202.28 M ³					5622125~

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				B/R	5622125-
(12/24) Providing Rec M20, in					
Sub structure etc					
12.84 M ³ (TMBP 8)					
13.15 M ³ (TMBP 10)					
25.99 M ³ etc 6993.32/M ³					181756-
(13/25) Providing Rec M25					
in deck slab -					
38.46 M ³ (TMBP 9)					
50.18 M ³ (TMBP 8)					
88.34 M ³ etc 8222.11/M ³					726331-
(14/26) S/F/Placing HYSD					
reinforcement -					
9.807 MT (TMBP 9)					
etc 83856.01/MT					822376-
(15/27) Providing sealant joints					
compound -					
45.00 M (TMBP 14)					
etc 57.41/M					2583-
(16/28) Provide weep holes					
in structure -					
60.00 MS (TMBP 14)					
etc 144.81/M					8689-
(17/29) Provide drainage					
spot -					
16 MS (TMBP 14)					
etc 549.91/M					8799.0
Continuation					7372659-

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					B.P.R. 7372659.
Add 19% CST+L.C (+)					1406805.
Add S.P (+)					1437872
					89,17251.
Less 10% ASP+Ag (+)					891725.
					R 80,25526.
Less Previous Payment					3245908.
					R 47,79,618.-

~~Ammon~~
02/02/20
S.C.

~~Ammon~~
02/02/20
A.E.

Material statement

- (1) Stone chips - 884.57 m³
- (2) F.M. sand - 379.31 m³
- (3) E/W - 721.90 m³
- (4) Bricks 16888 nos.

~~Ammon~~
02/02/20
S.C.

~~Ammon~~
02/02/20
A.E.

Continuation