

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement



(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st	on A/c Bill			
Name of work -	Tairampur To Sahuri				
	NH-31	under 3054			MR L
	NMP-2018	Year - 2023-24			✓
Block -	Bihpur.				
Name of Agency -	Sri Dharmendra Kumar				✓
	Choudhary, A. Tulsinagar				
	Bank Colony, Bhagalpur.				
Agreement No -	12 MBD/2023-24				✓
PKM No -	NR-N	2023-24 Nargachhia/05			
Date of work start -	16-09-2023				✓
Date of work Completion -	15-06-2024				✓
Below rate -	0.16%				✓
	Record Entry.				
Date -	06-10-2023				
① clearing and grubbing					
Road land (By manual					
means)	do				
2x	4x	30m x 1.0	=	240.0m ²	✓
2x	5x	30m x 1.0	=	300.0m ²	✓
2x	5x	30m x 1.0	=	300.0m ²	✓
2x	5x	30m x 1.0	=	300.0m ²	✓
2x	5x	30m x 1.0	=	300.0m ²	✓
Continuation					1440.0m ²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Same	04	wide	T.m.B	
	9 km	-278	Page-	39	
(i)	600mm	equilateral			
	triangle				
12 Nos @	4405	.04	/Nos	— RA	52860=00
(ii)	600 mm	circular			
4 Nos @	4319	.09	/Nos	— RA	17276=00
(iii)	600mm x 450	Rectangular			
18 Nos @	4175	.36	/Nos	— RA	75156=00
(iv)	900mm	side	octagon		
4 Nos @	8620	.09	/Nos	— RA	34480=00
(16)/16	P/V R.C.C M-15	grade			
	boundary	Pillar	— do		
	Same	04	wide	T.m.B	
	9 km	-288	Page-	39	
50 Nos @	686.6	.9	/Nos	— RA 3	4334=00
(17)/18	Planting of trees by				
	the road side	— do			
	Same	04	wide	T.m.B	
	9 km	-298	Page-	39	
153 Nos @	1236	.75	/Nos	— RA	189222=00
(18)/19	Providing and laying				
	Road marking with				
	hot applied compound				

Continuation ~~Rs 26784700=00~~
26786836=00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Parapet Repair</u>				
(32) Brick masonry work					
in cement mortar 1:3					
in Parapet — do					
3 Nos x 2 x 6.40 x 0.40 x 0.60 =					9.216 m ³
(33) Plastering with cement					
mortar (1:4) on B/w — do					
side Face - 3 x 4.0 x 6.40 x 0.60 =					46.08 m ²
Top - 3 x 2.0 x 6.40 x 0.40 =					15.36 m ²
Front Face 3 x 4.0 x 0.40 x 0.60 =					2.88 m ²
				total area =	64.32 m ²
(34) Painting two coats including					
Primer coat on B/w — do					
side Face - 3 x 4.0 x 6.40 x 0.60 =					46.08 m ²
Top - 3 x 2.0 x 6.40 x 0.40 =					15.36 m ²
Front Face 3 x 4.0 x 0.40 x 0.60 =					2.88 m ²
				total area =	64.32 m ²
construction work has been completed as per Specification and E/I					
Maintenance work Started					
Dated - 20-12-2023					
 J.E. 19/12/23  MZ 19/12/23					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(30)/32	Plastering with cement				
	mortar (1:4) on 8" w - do				
	same 4" wide T.M.B				
	9 km - 338 Page - 40				
64.32 m ² @ 209.80/m ²				Rx	13494=00
(31)/33	Brick Masonry work				
	in cement mortar (1:3)				
	in parapet - do				
	same 4" wide T.M.B				
	9 km - 328 Page - 40				
9.216 m ³					
Unit 9.21 m ³ @ 6277.72/m ³				Rx	57818=00
(32)/31	Supplying, Fitting				
	and placing RYSO				
	Bar Reinfort in				
	superstructure - do				
	same 4" wide T.M.B				
0.179 MT	9 km - 091 Page - 30				
0.313 MT	9 km - 118 Page - 30/31				
0.492 MT @ 819	20.96/MT - Rx				40305=00
					284-39902
				Rx	284-37774=0
					5117182
Add U.S.T @ 18% - (+)					5448799=00
					284399
Add U.C.S @ 1% - (+)					284378=00
					30
Add S. fee @ 10% - (+)					3486=00
				Rx	34144437=0
					54685
Below @ 0.16% - (-)					54631=00

Continuation Rx 34089806=00
34092384-