

B

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:-	C.M.D.G.				Bhang Path
Harijan Tola To	Bhangar				Kurmi Tola
Name of Contractor -	Sri Pankaj Kumar				
Village -	Benaut P.S.				Rasulpur
Saran - Bihar					
Date of start -	13-01-24				
Date of completion -	13-01-25				
Agreement No:-	S.B.D 24/2023-24				
Agreement Value:-					
Accepted Rate -	23.70%				
	Below				
Item NO ① Setting out Pillar					
Providing & Fixing of Working Benchmark					
Reference Pillar & Benchmark Pillar					
① Benchmark Pillar -	2 Nos				
② Reference Pillar -	4 Nos				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
① Providing & Fixing of working Benchmark					
(A) Benchmark Pillar					
2 Nos					
@ Rs 4824 = 48 per Nos					Rs 9648 = 00
(B) Reference Pillar					
4 Nos					
@ Rs 2243 = 23 per Nos					Rs 8972 = 00
② clearing & grubbing Road land					
Qty — 0.70 H.A					
@ Rs 75573 = 34 per H.A					Rs 52901 = 00
③ Box cutting — excavation of Road cut					
Qty — 50.50 m ³					
@ Rs 103296/m ³					Rs 6001 = 00
④ Construction of embankment with —					
Qty — 35.10 m ³					
@ Rs 62200/m ³					Rs 2204 = 00
Total					Rs 79806 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.P.B	79806 = ∞
⑤ Construction of embankment with material obtained from pits					
Qty —		1314.00	m ³		
@ Rs 260 = 80/m ³					Rs 342796 = ∞
⑥ Construction of subgrade & earthen shoulder					
Qty ⇒		755	m ³		
@ Rs 264 = 42/m ³					Rs 199637 = ∞
ii Ramp —		210.94	m ³		
@ Rs 264 = 42/m ³					Rs 55776 = ∞
⑦ Granular Sub-Base well graded material					
Grading - I					
Qty —		169.13	m ³		
@ Rs 3769 = 96/m ³					Rs 637613 = ∞
⑧ W.B.M Gr III					
Providing Layer spreading					
W.B.M III Gr					
Qty —		288.16	m ³		
@ Rs 5507 = 20/m ³					Rs 1610203 = ∞
				Total Rs	29,25,831 = ∞

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F	Rs 29,25831= ¹⁰
⑨ Cement concrete Pavement					
Construction of 4m Ring road					
Cement concrete Pavement					
Qty —	614.76 m ³				Rs 5700303
@ Rs 9415 = 60/m ³					Rs 5700303
⑩ Reinforced cement concrete					
Refer M ₁₅ grade Kilometer					
\$ 200 meter Stone					
(i) Ordinary K.M Stone					
Qty —	3 NOS				
@ Rs 2990 = 25 per nos					Rs 8970= ¹⁰
(ii) 200 meter Stone					
Qty —	4 NOS				
@ Rs 833 = 69 per nos					Rs 3334= ¹⁰
⑪ Provide & Fixing					
Logo of Project					
M.M.G.S.Y Board					
Qty —	4 NOS				
@ Rs 1167 = 4 per nos					Rs 46716= ¹⁰
Total					Rs 87,73234= ¹⁰

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F	B	8773234=10
(12) Traffic signs					
(A) 600 mm eq. to Triangles					
Qty — 20 Nos					
@ Rs 4340 = 10 paise Nos — Rs 86802=10					
(B) 600 mm Circular					
Qty — 10 Nos					
@ Rs 5781 = 73 paise Nos — Rs 57817=10					
(C) 600 x 450 mm Rectangular					
Qty — 4 Nos					
@ Rs 5634 = 16 paise Nos — Rs 22536=10					
(D) 900 mm side Octagon					
Qty — 4 Nos					
@ Rs 10197 = 42 paise Nos — Rs 40789=10					
(13) Road Marking Hot Applied Thermoplastic					
Qty — 201 m ²					
@ Rs 892 = 95/m ² — Rs 179483=10					
Total					B 9160661=10

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B. = Rs 60661 =	
(14) Providing & Laying Reinforced concrete pipe.					
duct 300 mm dia					
Qty — 20 R.M					
@ Rs 1023 = 65 per R.M — Rs 20473 =					
Total Rs 181134 =					
G.S.T. 10% — Rs 1652604 =					
Labour cess 1% — Rs 91811 =					
Seigniorage fee — Rs 152006 =					
Total Bt 10,77555 =					
Less 23.70% Below Rs 26,25,380 =					
Nett Rs 84,52,175 =					
Rs 84,52,175 = only					
06-03-24					
J.E					

Continuation