

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, गोगरी।

E-mail ID.- eerwdgogri@gmail.com

पत्रांक 420(310)का0प्र0गोगरी, दिनांक 05/03/2024

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, गोगरी।

सेवा में,

नोडल पदाधिकारी,
3054(MR)
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:- शीर्ष New Maintenance Policy-2018 under MR-3054 योजना अन्तर्गत राशि का अधियाचना समर्पित करने के संबंध में।

महाशय,

उपर्युक्त विषयक संबंध में कहना है कि शीर्ष New Maintenance Policy-2018 under MR-3054 योजना अंतर्गत कुल मो0 18,20,602=00 (अठारह लाख बीस हजार छः सौ दो) रुपये मात्र उपलब्ध कराने की कृपा की जाए। इस पत्र के साथ विहित प्रपत्र में अधियाचना राशि समर्पित की जा रही है।

सूचनार्थ सादर समर्पित।

अनु0- यथोक्त

विश्वासभाजन

Manu
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, गोगरी।

Ky
05/03/24

05/03/24

FORM GFR 19-A
(See Government of India's Decision (I) below Rule-150)
Form of Utilization Certificate up to the March 2024
RWD, Works Division, Gogri

Sl. No	Name of Scheme	Sanction No. & Date with Amount (in lacs Rs.)	Amount Received (in lacs Rs.)	Particulars
1	Construction of Rural roads Maintenance Policy-2018 under MR-3054	Previous Allotment 1. Letter No. 14, Date - 06.02.2024	Rs. 4649.86659 Lakh Rs. 211.75526 Lakh	Certified that out of Rs. 4861.62185 lacs of grants-in-aid sanctioned during the years 2019-20 in favors of E-in-C, RWD Bihar, Patna a sum of Rs. 4861.62185 lacs has been utilized for the purpose of MR(3054) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 0.00 Lacs remaining unutilized at the end of the period under report.
	Total :-		Rs.- 4861.62185 Lakh	

1. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/ Executive Engineer.
- All other codal formalities have been observed.

2. Physical Progress achieved :-

- Construction of Road Works.
- Construction of CD works

Kumar
05/03/24
D.A.O.
RWD Works, Division, Gogri

H Kumar
05/03/24
Executive Engineer
RWD Works, Division, Gogri

Basu
05/03/24

Requisition Formate for Scheme Head - MIR(3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Gogri

Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative		Agreement Amount (In		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in km)	Amount of (In Lakh)	Initial Rectification on with Surface Renewal (In Lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	RM/CH/GOG/22/0005	L046-M.C.R.E.O ROAD BHARPORA (ODR46)	20904602038	Ltr No. 395 Dtd. 29.06.2022	1.150	64.09	43.03799	10.71804	MBD/2023-03 24, Date - 17.04.2023	16.01.2024	06.01.2024	3383.750	25.150	5.04	24.46077	24.46077	18.20602	

Total = 18.20602

Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.

Up-to-date Physical Progress has been uploaded in MIS.

Rural
Executive Engineer
RWD, Warke Division,
Bastar
24/07/24

Kumar
05/08/24

MR-3054 (New)

M.B.No-615

23-24

Schedule XLV Form No. 134.

M.C.E.R.O. Road se Bharpura Tak

ग्राम गौरी

DIVISION

ग्राम ग्राम: गौरी

SUB-DIVISION

M.B.No-615

Measurement Book

Bidhancharaka Kumar

प्रमाणित किया जाता है कि इस
मापी हुईत में मशीन द्वारा अंकित
कुल - 100 (एक सौ) घन्ने हैं जिससे
सहायक अभियंता, ग्रामीण कार्य
विभाग, कार्य अवर प्रमंडल,
चौबम कार्य निर्गत किया जाता
है।

Hural
17/4/23
Executive Engineer
R.W.D. Works Div.
Gogri
Baskey
17/4/23

Sch. XLV - Form No. 134

ग्रामिण. बागवत DIVISION

अवर प्रमंडल. चौबम SUB-DIVISION

Measurement Book

615 No.

Name of Officer _____

Date of first entry _____

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work	1-	Datta Khala con			
		MCREO Road to			
		Bharbura			
Name of Agency		Bidhan Chandra			
		Kumar Ad- Ariga			
		PS - Purbatto . Khayaniga			
Agree No -	03/MBD/2023-24				
DOS -	17.04.23				
DOE -	16.01.24				

<u>Repaired entry</u>					
① clearing & grubbing road					
land — all 70%.					
$2 \times 10 \times 30.00 \times 1.00 = 600.00 \text{ m}^2$					
$2 \times 8 \times 30.00 \times 1.00 = 480.00$					
$2 \times 10 \times 30.00 \times 1.00 = 600.00$					
$2 \times 10 \times 30.00 \times 1.00 = 600.00$					
$2 \times 10.00 \times 1.00 = 20.00$					
					2300.00 m ²
					or 0.23 Hac

② Conf of G.B Gr II by					
Providing well graded					
material — all 70%.					
$1 \times 13.90 \times 1.65 \times 0.150 = 3.66 \text{ m}^3$					
$1 \times 10.00 \times 1.30 \times 0.150 = 1.95$					
					5.39 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	MCRI Road to				
	Bhandara				
Name of agency -	Biklan Chandra Kumar				
	Ad - Ajiya PS - Parbatta				
	Khejuria				
Agreement No -	03/MSD/2023-24				
DOs -	17.04.23				
DOC -	16.01.24				
① C/corr - 84 rubber road					
land -	all job.				
Qty vide TMB PN - 9					
0.23 Hec @	K 62032 = 13/Ha K 14267 = 10				
② Conf of subgrade & earthen					
Shoulder	all job.				
Qty vide TMB PN - 23					
669.60 m ² @	K 254 = 90/Ha K 170346 = 10				
③ Conf of GSB GSI by					
providing well mixed					
Material	all job.				
Qty vide TMB PN - 9					
30.78 m ² @	K 2326 = 28/Ha K 70672 = 10				
④ Plv & laying rolling &					
compaction WB M 600					
	all job.				
Qty vide TMB PN - 9					
37.97 m ² @	K 4561 = 08/Ha K 173184 = 10				
	K 428469 = 10				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					8115428469=20
(5) P/V Zoning solidifying a					
Compressive 40 BTD 45.7					
all 7/10					
Qty vide TRB PN-9					
58.22 m ² @ Rs 4406.89/m ²					256566=20
(6) P/V applying prime coat					
with bitumen emulsion					
all 7/10					
Qty vide TRB PN-10					
776.25 m ² @ Rs 63.59/m ²					49362=20
(7) P/V applying tack					
coat					
all 7/10					
Qty vide TRB PN-10					
991.88 m ² @ Rs 21.68/m ²					21509=20
(8) Patch work over WB 14					
using MSC 20mm thick					
all 7/10					
Qty vide TRB PN-10					
991.88 m ² @ Rs 25.55/m ²					253435=20
(9) P/V applying tack coat					
with bitumen emulsion					
Rs1					
all 7/10					
Qty vide MB-6/4 PN-20					
4354.89 m ² @ Rs 21.68/m ²					94397=20
					Rs 1103733=20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					8472 110373320
(10) Providing sandstone bitu					
2m thick concrete — all 70					
Qty vide MB-614 PH-20					
108.85 m ² C.F. 14010 = 13/20					5.2500320
(11) Plv affixing 15 km					
stone — all 70					
Qty vide MB-614 PH-20					
3 N.C. F 2871 = 59/N					F 861920
(12) 2m m stone — all 70					
MBM-614 PH-21					
4 N.C. F 836 = 70/N					F 334720
(13) Plv direction & place iden					
tification board — all 70					
Qty vide MB-614 PH-20					
1.92 m ² C.F. 19827 = 45 m ²					F 2846920
(14) Plv affixing retro reflector					
600 mm triangle sign					
— all 70					
Qty vide MB-614 PH-21					
8 N.C. F 4397 = 66/N					F 3976120
(15) 600 mm circular					
— all 70					
Qty vide MB-614 PH-21					
6 N.C. F 4283 = 61/N					F 2570220
					F 272965020

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Bft = 2729650 = 2
(16/17) 6.0 x 9.50 m m rectangle					
low signpost - all 7/10					
city vide MB-614 PM-21					
9 N. @ F 9139 = 67/M					F 16559 = 2
(17/19) PIV & fixing road					
strip - all 7/10					
city vide MB-614 PM-21					
20 N. @ F 261 = 96/M					F 5240 = 2
(18/20) PIV & fixing boundary					
pillar - all 7/10					
city vide MB-614 PM-22					
48 N. @ F 771 = 84/M					F 37048 = 2
(19/21) painting New/after					
all 7/10					
city vide MB-614 PM-22					
552 cmph @ F 0.65/Lm					F 222 = 2
(20/22) Planting of trees by the road side					
all 7/10					
city vide MB-614 PM-22					
55 N. @ F 1062 = 66/M					F 58446 = 2
(21/23+24) PIV & applying flexmo plastic road marking					
all 7/10					
city vide MB-614 PM-24					
234.00 m ² @ F 825 = 80/M					F 192769 = 2
					F 3039934 = 2

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					8/11 3039 934 = 0
(22/25) Plaster fix on a maintenance board					
all 7th					
Qty vide MB - 614 PH - 11					
4 N.C. F 107.99 = 15 f.m.					F 431.97 = 0
(23/26) Brick work 1 (1:3) in					
parapet of all 7th					
Qty vide MB - 614 PH - 22					
8.16					
58.24 m ² @ F 214 = 37 f.m ²					51310 = 0
					12685 = 0
(24/27) Plaster with c.s. 1:4					
all 7th					
Qty vide MB - 614 PH - 22					
58.24 m ² @ F 214 = 37 f.m ²					F 12485 = 0
(25/28) Painting two coats on New concrete surface					
all 7th					
MB N. 614 PH - 23					
175.62 m ² @ F 117 = 85 f.m ²					F 20704 = 0
(26/29) E/c in excavation of foundation					
all 7th					
Qty vide MB PH - 11					
135.00 m ³ @ F 350 = 04 f.m ³					F 47255 = 0
					F 3216 885 = 0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Bf 1 Tr 3276 885 = 2
(27/30) Providing PCC 1:1.5 as					
1cm thick concrete in					
foundation - all 7/10					
Qty vide TFB PM-11					
13.50 m ³ @ Rs 6897 = 48/m ³ Rs 93116 = 20					
(28/31) PIV Brick work (1:1.4)					
in C.M. in lead wall					
all 7/10					
Qty vide TFB PM-11					
30.81 m ³ @ Rs 6699 = 70/m ³ Rs 876394 = 20					

(29/32) plastering with cement					
Mortar (1:4) all 7/10					
Qty vide TFB PM-11					
140.00 m ² @ Rs 214 = 37/m ² Rs 30012 = 20					
(30/33) PIV PCC 1:2 as category					
at top of the wall					
all 7/10					
Qty vide TFB PM-12					
3.00 m ² @ Rs 7912 = 28/m ² Rs 23749 = 20					
(31/34) PIV weep hole - all					
7/10					
Qty vide TFB PM-12					
100 M @ Rs 140.79 / M Rs 14079 = 20					
					Rs 6252235 = 20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/T	4252	235 = 0
Add 12 in. G.T. + 1 in. L.S.			F	5527.91	= 0
Scissors of area					
of previous payment			F	61153	= 0
Scissors of area of update					
Current bill			F	14024	= 0
			F	4849	050 = 0
Less below 12.0-14.			F	582571	= 0
			F	4266679	= 0
Less previous payment			F	2446077	= 0
			F	1820602	= 0
				14102/26	

CD
 of
 5/28/04
 EE