

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, गोगरी।**

E-mail ID.- eerwdgogri@gmail.com

पत्रांक 445(3/80) का0प्र0गोगरी, दिनांक 07/03/2024

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, गोगरी।

सेवा में,

नोडल पदाधिकारी,
3054(MR)
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:-

शीर्ष New Maintenance Policy-2018 under MR-3054 योजना अन्तर्गत राशि का अधियाचना समर्पित करने के संबंध में।

महाशय,

उपर्युक्त विषयक संबंध में कहना है कि शीर्ष New Maintenance Policy-2018 under MR-3054 योजना अंतर्गत कुल मो0 45,19,792=00 (पैंतालीस लाख उन्नीस हजार सात सौ बेरानवे) रुपये मात्र उपलब्ध कराने की कृपा की जाए। इस पत्र के साथ विहित प्रपत्र में अधियाचना राशि समर्पित की जा रही है।

सूचनार्थ सादर समर्पित।

अनु0- यथोक्त

विश्वासभाजन

Huma
07/03/24

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, गोगरी।

Ky
07/03/24

Boh
07/03/24

FORM GFR 19-A
(See Government of India's Decision (I) below Rule-150)
Form of Utilization Certificate up to the March 2024
RWD, Works Division, Gogri

Sl. No	Name of Scheme	Sanction No. & Date with Amount (in lacs Rs.)	Amount Received (in lacs Rs.)	Particulars
1	Construction of Rural roads Maintenance Policy-2018 under MR-3054	Previous Allotment	Rs. 4649.86659 Lakh	Certified that out of Rs. 4861.62185 lacs of grants-in-aid sanctioned during the years 2019-20 in favors of E-in-C, RWD Bihar, Patna a sum of Rs. 4861.62185 lacs has been utilized for the purpose of MR(3054) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 0.00 Lacs remaining unutilized at the end of the period under report.
		I. Letter No. 14, Date - 06.02.2024	Rs. 211.75526 Lakh	
	Total :-		Rs.- 4861.62185 Lakh	

1. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
 - Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
 - Construction materials have been tested.
 - Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/ Executive Engineer.
 - All other codal formalities have been observed.
2. Physical Progress achieved :-
- Construction of Road Works.
 - Construction of CD works

Kumar
07/3/24
D.A.O.

RWD Works, Division, Gogri

Kumar
07/3/2024
Executive Engineer

RWD Works, Division, Gogri

Baskin
07/3/24

Requisition Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Gogri

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative		Agreement Amount (In		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in km)	Amount of (In Lakh)	Initial Rectification on with Surface Renewal (In Lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/KH/GOG/22/0006	M/R Road from Bharkhand Chowk to Towards Deori Roa	20904608047	Ltr No. 395 Dtd. 29.06.2022	1.000	102.683	94.33463	6.30795	MBD/2023-24, Date - 26.05.2023	25.02.2024	03.12.2023	0.000	PCC	PCC	50.80558	50.80558	43.42908	Full Length in PCC Work
2	RM/KH/GOG/22/0006	Infront of Bandehri Middle School to Primary School Yadav	20904612019	Ltr No. 395 Dtd. 29.06.2022	0.95	61.717	48.41118	7.61000	MBD/2023-24, Date - 26.05.2023	25.02.2024	25.11.2023	2148	25.841	5.08	45.94248	45.94248	1.76884	B.T & PCC

1 Signed Hard Copy and Soft Copy (in Exec) of recorded IRI is enclosed.

2 Up-to-date Physical Progress has been uploaded in MIS.

Kurav
Executive Engineer
RWB, Works Division.

ky
02/12/24

Basky
07/12/24

MR-3084 (New)

M.B.No-621

23-24

Bharatkhand Chouk se Deyadhi.
Shedule XLV Form No. 134.

Bharatkhand Tak

गुप्त, अजय

DIVISION

गुप्त गुप्त, गुप्त

SUB-DIVISION

M.B.No-621

Measurement Book

पिपे पिपे गुप्त

प्रमाणित किया जाता है कि इस
मापी पुराने में गठो न होय अथवा
कुल - 100 (एक सै) पन्ने है
अथवा सहायक अभियंता, मापी न
कपि विभाग, कार्य अथवा मापी न,
परबला का निर्माण किया
जाता है।

Handwritten signature
Executive Engineer
R.W.D. Works Div.
Gogri
Handwritten signature
26/5/23

Sen. XLY - Form No. 134

DIVISION

SUB-DIVISION

Measurement Book
No.

Name of officer _____

1

Name of Work-
Situation of Work-
Agency by which work is executed-
Date of Measurement-
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-	Bharatband chook				
30 Devalhi Bharatband chook					
Name of Agency:-	Sanjay Kumar				
S/O Binayak Prasad choudhary, Pat, Moh.					
Village, babu road, Laldarhaza, Munger.					
Agg no:-	57 MBD/2023-24				
Date of Commencement:-	26-05-2023				
Date of completion:-	25-02-2024				
Rate Appointed	-5.30% below				
as per done					
① clearing and grubbing road land					
Including uprooting wild vegetation					
Grass bushes etc - - all comb					
$2 \times 10 \times 30 \text{ m} \times 1 \text{ m} = 600 \text{ m}^2$					
$2 \times 10 \times 30 \text{ m} \times 1 \text{ m} = 600 \text{ m}^2$					
$2 \times 10 \times 30 \text{ m} \times 1 \text{ m} = 600 \text{ m}^2$					
$2 \times 3 \times 30 \text{ m} \times 1 \text{ m} = 180 \text{ m}^2$					
$2 \times 1 \times 10 \text{ m} \times 1 \text{ m} = 20 \text{ m}^2$					
					tot. 2000 m ²
					In Hect - 0.20 Hect
② cement concrete					

Continuation

3/12/23
J.E

1/16/23
A.V

work has been completed as
per specification

OK
3/12/23
J.E

Abstract of cost

① clearing and grubbing road
including uprooting wild vegetation
trees, bushes - - - all comb. 001
on side in mile m.B P.M.O

② item no ① 0.20 hect

@ 62032.43/Hect ——— = 12406 =

② Dismantling of existing
like culverts, bridges, retaining
walls and other structure
- - - - all comb. 002

on side in mile m.B P.M.O

② item no ② = 750 m²

Continuation

M 12406 =

h c - 0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		a - 750m ²			
		@ 494.09/m ²			1370568 =
(3) Excavation for roadways					
in soil using manual means					
for carrying of cut earths					
— — — cut emb. 20b					
cut vide in this m.s p.no					
(22) item no (3) = 105.000m ³					
@ 99.78/m ³				1	10497 =
(4) Const. of embankment					
with approved material de-					
-posited from roadside cutting					
and excavation from drain --					
— — — cut emb. 20b					
cut vide in this m.s p.no (4)					
item no (4) = 63m ³					
@ 76.94/m ³				1	4897 =
(5) Const. of Subgrade and					
E/shoulder with approved					
material obtained from borrow					
pits -- -- cut emb. 20b					
dy. vide in this m.s p.no					
(24) item no (12) = 1293.306m ³					
@ 254.40/m ³				1	329017 =
(6) Const. of granular sub-base					
by proving well graded					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
material, spreading in uniform layers - - -		cut	comp	206	
off. vide in this m.B				P. no	
(22) item no (5)				161.25 m ³	
@ 2576.23/m ³					N 415417 =
(7) const. of 4m-reinforced plain cement thickness as per design, over a prepared sub base - - -		cut	comp.	206	
off. vide in this m.B				P. no	
(22) item no (7) = 666 m ³					
@ 8492.22/m ³					N 5656285 =
(8) Laying brick Soling layer on prepared sub-grade with brick on end edging - - -		cut	comp.	206	
off. vide in this m.B				P. no	
(24) item no (13) = 744.75 m ²					
@ 508.81/m ²					N 378936 =
(9) km stone Mac rails grade km local stone - - -					
off. vide in this m.B P. no (23)					
item no (7) of km stone - 200					
@ 2975.14/each					N 5950 =
(11) 200 m stone - 400					
@ 855.13/each					N 3421 =

Continuation, 7187324 =

+ C.O

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10) Retro-reflectORIZED traffic sign providing and erecting					
dr ⁿ and place identification					
— — — — —					
on side in this m. & p. no					
(23) item no (8) = 1.92 m ²					
@ 14892.04/m ² — — — — —					28593 =
(11) P/v and fixing of retro					
- reflectORIZED cautionary and					
atory and informative sign					
— — — — —					
on side in this m. & p. no					

(23) item no (11) @ - 600 mm					
△ - 6 no @ 4336.11/each →					26377 =
(11) 600 mm circular - 4 no					
@ 4332.05/each — — — — —					17328 =
(14) 600 mm x 450 mm rectang					
ular - 200 @ 4188.32/each →					8377 =
(14) Thermoplastic Paint - 9 m ²					
@ 823.80/m ² — — — — —					7414 =
(V) Road Stakes - 30 no					
@ 261.98/each — — — — —					7859 =
(12) P.C.C on 15 grade boundary					
pillars/local Stone — — — — —					
on side in this m. & p. no					
(24) item (10) - 32 no @ 780.78/each →					24969 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) Planting of trees and their maintenance - planting of trees by the board side - - all work job					
at vide in the m.s p.no					
(25) Item no (14) = 5000					
@ 1062.66/each - - -					53133 =
(14) Road separating with hot applied thermoplast H.Comb					
board with reflecting glass - - - all work job					
at vide in the m.s					
p.no (29) Item no (11) = 209 m ²					
@ 823.80/m ² - - -					168053 =
(15) P/v and fixing of topical mmsy information sign board with logo at per					
road - - - all work job					
at vide in the m.s p.no					
(25) Item no (13) = 400					
@ 10896.04/each - - -					43584 =
(16) P/v and laying stone/slab					
lder pitching on slopes laid over prepared - - - all work					
at vide in the m.s p.no					
(26) item no (1) = 180 m ³					709994 =
@ 3944.41/m ³ Continuation					8283005 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17) P/v and laying filter material underneath ditching in slopes - - - cul cross job					
ch vide in this m. 2. 2. 20					
(26) item no (2) = 45 m ³					
@ 3805.84/m ³ - - - 171263 = -					
(18) P/v and laying boulder capon for bed protection - - - cul cross job					
ch vide in this m. 2. 8. 20					
(27) item no (3) = 82 m ³					
@ 3944.41/m ³ - - - 319497 = -					

				8773765 = ✓
Add 12% G.S. + and 1% L.C.R. (+)				1140589 = ✓
				9914354 = ✓
Add S. Fee				(+) 99956 = ✓
				10014310 = ✓
below 5.90% as per agg				(-) 590844 = ✓
				9423466 = ✓
less previous payment				(-) 5080558 = ✓
				4342908 = ✓

13/02/24
56

~~14/02/24~~
16/02/24
A.E.

CEP
Himal
5/3/2024
Continuation