

**कार्यपालक अभियंता का कार्यालय,  
ग्रामीण कार्य विभाग, कार्य प्रमंडल, गोगरी।**

**E-mail ID.- eerwdgogri@gmail.com**

पत्रांक 445(3/80) का0प्र0गोगरी, दिनांक 07/03/2024

प्रेषक,

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, गोगरी।

सेवा में,

नोडल पदाधिकारी,  
3054(MR )  
ग्रामीण कार्य विभाग,  
बिहार, पटना।

विषय:-

शीर्ष New Maintenance Policy-2018 under MR-3054 योजना अन्तर्गत राशि का अधियाचना समर्पित करने के संबंध में।

महाशय,

उपर्युक्त विषयक संबंध में कहना है कि शीर्ष New Maintenance Policy-2018 under MR-3054 योजना अंतर्गत कुल मो0 45,19,792=00 (पैंतालीस लाख उन्नीस हजार सात सौ बेरानवे) रुपये मात्र उपलब्ध कराने की कृपा की जाए। इस पत्र के साथ विहित प्रपत्र में अधियाचना राशि समर्पित की जा रही है।

सूचनार्थ सादर समर्पित।

अनु0- यथोक्त

विश्वासभाजन

*Huma*  
07/03/24

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल, गोगरी।

*Ky*  
07/03/24

*Boh*  
07/03/24


**FORM GFR 19-A**  
**(See Government of India's Decision (I) below Rule-150)**  
**Form of Utilization Certificate up to the March 2024**  
**RWD, Works Division, Gogri**

| Sl. No | Name of Scheme                                                    | Sanction No. & Date with Amount (in lacs Rs.) | Amount Received (in lacs Rs.) | Particulars                                                                                                                                                                                                                                                                                                                                                                  |
|--------|-------------------------------------------------------------------|-----------------------------------------------|-------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1      | Construction of Rural roads Maintenance Policy-2018 under MR-3054 | Previous Allotment                            | Rs. 4649.86659 Lakh           | Certified that out of Rs. 4861.62185 lacs of grants-in-aid sanctioned during the years 2019-20 in favors of E-in-C, RWD Bihar, Patna a sum of Rs. 4861.62185 lacs has been utilized for the purpose of MR(3054) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 0.00 Lacs remaining unutilized at the end of the period under report. |
|        |                                                                   | I. Letter No. 14, Date - 06.02.2024           | Rs. 211.75526 Lakh            |                                                                                                                                                                                                                                                                                                                                                                              |
|        | <b>Total :-</b>                                                   |                                               | <b>Rs.- 4861.62185 Lakh</b>   |                                                                                                                                                                                                                                                                                                                                                                              |


1. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
  - Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
  - Construction materials have been tested.
  - Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/ Executive Engineer.
  - All other codal formalities have been observed.
2. Physical Progress achieved :-
- Construction of Road Works.
  - Construction of CD works

  
D.A.O.  
RWD Works, Division, Gogri

  
Executive Engineer  
RWD Works, Division, Gogri

  
Baskar  
07/03/24

**Requisition Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)**

Name of Works Division :- Gogri

| Sl No. | Package No.       | Name of Road                                              | Project ID as per MIS | Administrative Approval (AA) Letter No & Date | Administrative |                     | Agreement Amount (In                                    |                                       | Agreement No. & Date           | Date of Completion as per Agreement | Actual Date of Completion | Value of IRI (in mm/km) | Thickness of Bitumen Layer (in mm) | Value of Bitumen Content in Percentage | Previous Total Allocated Amount (in Lakh) | up-to-date expenditure as per MIS (in Lakh) | Requisition against work done (in Lakh) | Remarks                 |
|--------|-------------------|-----------------------------------------------------------|-----------------------|-----------------------------------------------|----------------|---------------------|---------------------------------------------------------|---------------------------------------|--------------------------------|-------------------------------------|---------------------------|-------------------------|------------------------------------|----------------------------------------|-------------------------------------------|---------------------------------------------|-----------------------------------------|-------------------------|
|        |                   |                                                           |                       |                                               | Length (In km) | Amount of (In Lakh) | Initial Rectification on with Surface Renewal (In Lakh) | 5 Years Routine Maintenance (In Lakh) |                                |                                     |                           |                         |                                    |                                        |                                           |                                             |                                         |                         |
| 1      | 2                 | 3                                                         | 4                     | 5                                             | 6              | 7                   | 8                                                       | 9                                     | 10                             | 11                                  | 12                        | 13                      | 14                                 | 15                                     | 16                                        | 17                                          | 18                                      | 19                      |
| 1      | RM/KH/GOG/22/0006 | M/R Road from Bharkhand Chowk to Towards Deori Roa        | 20904608047           | Ltr No. 395 Dtd. 29.06.2022                   | 1.000          | 102.683             | 94.33463                                                | 6.30795                               | MBD/2023-24, Date - 26.05.2023 | 25.02.2024                          | 03.12.2023                | 0.000                   | PCC                                | PCC                                    | 50.80558                                  | 50.80558                                    | 43.42908                                | Full Length in PCC Work |
| 2      | RM/KH/GOG/22/0006 | Infront of Bandehri Middle School to Primary School Yadav | 20904612019           | Ltr No. 395 Dtd. 29.06.2022                   | 0.95           | 61.717              | 48.41118                                                | 7.61000                               | MBD/2023-24, Date - 26.05.2023 | 25.02.2024                          | 25.11.2023                | 2148                    | 25.841                             | 5.08                                   | 45.94248                                  | 45.94248                                    | 1.76884                                 | B.T & PCC               |

1 Signed Hard Copy and Soft Copy (in Exec) of recorded IRI is enclosed.

2 Up-to-date Physical Progress has been uploaded in MIS.

*Kurav*  
Executive Engineer  
RWB, Works Division.

*ky*  
02/07/24

*Baskey*  
07/05/24

MR-3054 (New)

M.B.No - 623  
23-24

Bondehra Mathay Vidyalay se

Schedule XLV Form No. 134.

Primary School

गणेश. शिवाजी

DIVISION

3702 गणेश. गणेश

SUB-DIVISION

M.B.No - 623

**Measurement Book**

पंचायत समिति

प्रमाणित किया जाता है कि इस  
मापी पुरान में मशीन द्वारा अंकित  
कुल - 100 (एक सौ) पन्ने हैं.  
जिससे सहायक अभियंता, ग्रामीण  
कार्य विभाग, कार्य अवर प्रमंडल,  
परबलवाली निर्गत किया जाता  
है।

*Mune*  
Executive Engineer  
R.W.D. Works Div.  
Gogri

*Basku*  
26.5.23

Sch. XLV - Form No. 134

प्रमंडल, गोगरी DIVISION

अवर प्रमंडल परबलवाली SUB-DIVISION

Measurement Book

623

No.

Name of Work-  
 Situation of Work-  
 Agency by which work is executed-  
 Date of Measurement-  
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

| Particulars                    | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------|-------------------------------|----|----|----|------------------|
|                                | No.                           | L. | B. | D. |                  |
| Name of works: Bandehra        |                               |    |    |    |                  |
| Maulbay vidyalay se Poirwar    |                               |    |    |    |                  |
| -y School                      |                               |    |    |    |                  |
| Name of Agency:- Sanjeev       |                               |    |    |    |                  |
| Kumar, S/o Binayak Prasad      |                               |    |    |    |                  |
| Chandhary Add. Moh Beeta       |                               |    |    |    |                  |
| babu Road, Laldarwaza,         |                               |    |    |    |                  |
| Munger, Dist. - Munger (Bihar) |                               |    |    |    |                  |
| Agg no:- 07/MBD/2023-2024      |                               |    |    |    |                  |

Rate Approved - 5.90% below

Date of Commencement:-

26-05-2023

Date of completion:-

25-02-2024

Record Measurement

① Clearing and grubbing

road land (By manual means)

including uprooting wild vege-

-tation, grass, bushes, shrubs

- - - all comb job

$$2 \times 10 \times 30m \times 1m = 600m^2$$

$$2 \times 10 \times 30m \times 1m = 600m^2$$

| Particulars                                    | Details of actual measurement |   |   |    | Contents of area |
|------------------------------------------------|-------------------------------|---|---|----|------------------|
|                                                | No.                           | L | B | D. |                  |
| (1) clearing and grubbing road land - and soil |                               |   |   |    |                  |
| at vide in this m.B                            |                               |   |   |    |                  |
| P. no (13) item no (1)                         |                               |   |   |    |                  |
| 0.10 Hect                                      |                               |   |   |    |                  |
| @ 62032.43/Hct                                 |                               |   |   |    | 11786            |
| (2) Excavation for road                        |                               |   |   |    |                  |
| was in soil using manual                       |                               |   |   |    |                  |
| means - - at approx                            |                               |   |   |    |                  |
| at vide in this m.B                            |                               |   |   |    |                  |
| P. no (12) item no (2)                         |                               |   |   |    |                  |
| = 11.20 m                                      |                               |   |   |    |                  |
| @ 99.78/m <sup>3</sup>                         |                               |   |   |    | 1122             |
| (3) Const. of subgrade                         |                               |   |   |    |                  |
| and E/shoulder - -                             |                               |   |   |    |                  |
| - - - at approx 203                            |                               |   |   |    |                  |
| at vide in this m.B                            |                               |   |   |    |                  |
| P. no (9) item no (2)                          |                               |   |   |    |                  |
| (2) = 293.512 m <sup>3</sup>                   |                               |   |   |    |                  |
| @ 254.40/m <sup>3</sup>                        |                               |   |   |    | 74669            |
| (4) Const. of granular                         |                               |   |   |    |                  |
| sub base by bonding                            |                               |   |   |    |                  |
| well graded material                           |                               |   |   |    |                  |
| - - - at approx 204                            |                               |   |   |    |                  |
| at vide in this m.B                            |                               |   |   |    |                  |
| P. no (5) item no (4)                          |                               |   |   |    |                  |
|                                                |                               |   |   |    | 87577            |

| Particulars | Details of actual measurement |   |    |    | Contents of area |
|-------------|-------------------------------|---|----|----|------------------|
|             | No.                           | L | B. | D. |                  |

P. no (15) item no (1)

$Q = 65.81 \text{ m}^3$

@  $2488.74/\text{m}^3$  —  $163751$

(5) P/v laying stone

and constructing stone

W.B.M 2 — — — — —

206

as vide in this en. B

P. no (13) item no (5)

$= 15.19 \text{ m}^3$

@  $4887.12/\text{m}^3$  —  $74235$

(6) P/v laying stone

and constructing stone

aggregate (W.B.M - 3) —

— — — — —

as vide in this en. B

P. no (13) item no 1

$22.78 \text{ m}^3$

@  $4712.64/\text{m}^3$  —  $107354$

(7) P/v and applying

primer coat with bitumen

emulsion (SS-1) — —

all comp. 206

as vide in this en. B

P. no (4) item no (7)

$303.75 \text{ m}^2$

@  $63.69/\text{m}^2$  —  $19346$

$452263$

| Particulars                                                              | Details of est- it measurement |   |   |   | Contents of area |
|--------------------------------------------------------------------------|--------------------------------|---|---|---|------------------|
|                                                                          | No.                            | L | B | D |                  |
| (8) P/v and applying<br>tack coat with bitumen<br>emulsion using --- mat |                                |   |   |   |                  |
| cont. job                                                                |                                |   |   |   |                  |
| at vide in this m. 3                                                     |                                |   |   |   |                  |
| P. no (14) item no (8)                                                   |                                |   |   |   |                  |
| = 303.75 m <sup>2</sup>                                                  |                                |   |   |   |                  |
| @ 21.71/m <sup>3</sup>                                                   |                                |   |   |   | n 6594 =         |

(9) P/v using and rolling

at close graded premix

Surfacing material ---

--- out cont 202

at vide in this m. 3

P. no (15) item no (9)

303.735 m<sup>2</sup>

@ 253.32/m<sup>3</sup> --- n 76545 =

(10) P/v and applying

tack coat with bitumen

emulsion --- out cont 204

at vide in this m. 3 P. no

(15) item no (10) = 1704.33 m<sup>2</sup>

@ 21.71/m<sup>3</sup> --- n 37002 =

(11) C.D.B.C, P/v and laying

Semi dense bituminous

Concrete with 100-120

TPH batch type --- - 24

cont. job

n 572802 =

↓ 0.0

| Particulars                                             | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                         | No.                           | L. | B. | D. |                  |
| at side in this m. & p. no                              |                               |    |    |    |                  |
| p. no (13) item no (1)                                  |                               |    |    |    |                  |
| $= 43.0310 \text{ m}^2$                                 |                               |    |    |    |                  |
| @ 13896.65 / m <sup>2</sup>                             |                               |    |    |    | 597990 =         |
| (12) Const. at unpainted and                            |                               |    |    |    |                  |
| plain cement thickness of                               |                               |    |    |    |                  |
| her design -- and comb. 30                              |                               |    |    |    |                  |
| at side in this m. & p. no                              |                               |    |    |    |                  |
| (16) item no (12) $= 326.18 \text{ m}^2$                |                               |    |    |    |                  |
| and at side in this m. & p. no                          |                               |    |    |    |                  |
| p. no (22) item no                                      |                               |    |    |    |                  |
| (1) 6.835 m <sup>2</sup>                                |                               |    |    |    |                  |
| 333.015 m <sup>2</sup>                                  |                               |    |    |    |                  |
| at 333 m <sup>2</sup>                                   |                               |    |    |    |                  |
| @ 8544.69 / m <sup>2</sup>                              |                               |    |    |    | 2844383 =        |
| (13) km stone                                           |                               |    |    |    |                  |
| Reinforced Cement Grade                                 |                               |    |    |    |                  |
| Concrete m/s -- and comb. 30                            |                               |    |    |    |                  |
| at side in this m. & p. no                              |                               |    |    |    |                  |
| (16) item no (13) 0.1 km stone                          |                               |    |    |    |                  |
| 2 no @ 2938.15 / each                                   |                               |    |    |    | 5876 =           |
| (11) 200 m stone -- 4 no                                |                               |    |    |    |                  |
| @ 848.56 / each                                         |                               |    |    |    | 3394 =           |
| (14) Direct and Plane Identification                    |                               |    |    |    |                  |
| at side in this m. & p. no                              |                               |    |    |    |                  |
| than 0.9 m <sup>2</sup> -- and comb. 30                 |                               |    |    |    |                  |
| at side in this m. & p. no (14) item                    |                               |    |    |    |                  |
| no (14) 1.92 m <sup>2</sup> @ 14868.96 / m <sup>2</sup> |                               |    |    |    | 28548 =          |
| 4052995 =                                               |                               |    |    |    |                  |

| Particulars                            | Details of actual measurement |   |   |    | Contents of area |
|----------------------------------------|-------------------------------|---|---|----|------------------|
|                                        | No.                           | L | B | D. |                  |
| (15) 9/4 and being cut wire            |                               |   |   |    |                  |
| reducing ordinary                      |                               |   |   |    |                  |
| rounding and to ordinary               |                               |   |   |    |                  |
| area - - - all work job                |                               |   |   |    |                  |
| at vide in this m.s                    |                               |   |   |    |                  |
| p. no (17) item no (15)                |                               |   |   |    |                  |
| (i) 500mm $\Delta$ - 10 no             |                               |   |   |    |                  |
| @ 4378.80/each                         |                               |   |   |    | 43788 =          |
| (ii) 600mm $\bigcirc$ - 6 no           |                               |   |   |    |                  |
| @ 4314.75/each                         |                               |   |   |    | 25888 =          |
| (iii) 600mm $\times$ 450mm - 4 no      |                               |   |   |    |                  |
| @ 4171.01/each                         |                               |   |   |    | 16684 =          |
| (iv) Road strip - 4 no                 |                               |   |   |    |                  |
| @ 261.98/each                          |                               |   |   |    | 10479 =          |
| (16) Boundary pillar                   |                               |   |   |    |                  |
| Reinforced Cement concrete             |                               |   |   |    |                  |
| M15 grade boundary pillar              |                               |   |   |    |                  |
| - - - all work job                     |                               |   |   |    |                  |
| at vide in this m.s p no               |                               |   |   |    |                  |
| (17) item no (16) = 64 no              |                               |   |   |    |                  |
| @ 777.27/each                          |                               |   |   |    | 49745 =          |
| (17) Road marking, Road                |                               |   |   |    |                  |
| marking with hot applied               |                               |   |   |    |                  |
| thermo plastic compound                |                               |   |   |    |                  |
| - - - all work job                     |                               |   |   |    |                  |
| at vide in this m.s p no               |                               |   |   |    |                  |
| (18) item no (17) = 206 m <sup>2</sup> |                               |   |   |    | 169303 =         |
| @ 823.80/m                             |                               |   |   |    | 4369282 =        |

CEP  
Mama  
5/3/2024  
EE