

ॐ नमो भगवते वासुदेवाय ॥ ॐ नमो भगवते वासुदेवाय ॥ ॐ नमो भगवते वासुदेवाय ॥

Schedule XLV-Form No. 134

Munger . DIVISION

Jamulpur SUB-DIVISION

2448

Measurement Book

जमलपुर जिला

1st On All Bill

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement
 (These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Constn of Road from Bank Main Road to Pky Hurri No.6 Via Moga.					
Agency:- M/s Om Sai Construction.					
Agreement No. 07/M.D. 2023-24					
Scheme Head:- MR 3054 MNP-2018					
Agreement Cost:- 5882522					
(C) 4148073/-					
(M) 1732450/-					
Rate:- 6000/- below					

Date of commencement:- 12.10.2023

Date of completion:- 11.07.2024

Date of Measurement:- 18.10.2023

Record Entry.

① Cleaning & grubbing road
 Land including uprooting wild
 Vegetation - do.

$$1 \times 2 \times 13 \times 30 \times 2.00 = 2040$$

$$1 \times 2 \times 14 \times 30 \times 2.00 = 1680$$

$$1 \times 2 \times 10 \times 30 \times 2.00 = 1200$$

$$1 \times 2 \times 20 \times 2.00 = 80$$

$$\text{Total} = 5000/-$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(29) Painting two coats including primer coat after filling the surface - do -					
1 x 11 x 4.00 x 4.00 x 0.60 =					105.60 m ²
1 x 11 x 2.00 x 4.00 x 0.40 =					35.20 m ²
1 x 11 x 4.00 x 0.40 x 0.60 =					10.56 m ²
Total =					151.36 m ²
<i>Agarwal</i> <i>30/11/23</i> <i>JE, Jamalpur</i> <i>Agarwal</i> <i>30/11/2023</i> <i>AE</i> = Work completed in all respect Physically on site. <i>Agarwal</i> <i>30/11/23</i>					

<i>Agarwal</i> <i>30/11/23</i> <i>AE</i> <i>Agarwal</i> <i>30/11/2023</i> <i>AE</i> <u>Abstract of Cost.</u>					
(1) Clearing & grubbing road land including all complete Job - do - Qty vide TMBP-2 Storm No- (1) = 0.50 Ha @ Rs. 72637.86/Ha. = 36349/-					
(2) Constn of Sub grade & further shoulders with approved Mat. do. Qty vide TMBP-14 Storm No (1) = 709.31 m³ @ Rs. 262.54/m³ = 186222/-					

Sch. XIV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

① Painting - two coats of white
 including primer coat after
 blinding the surface with
 TBS - etc -

Qty vide TMBP-15 Stem No (20)

= 151.86 m² @ Rs. 133.61/m²

= 20223/-

Total = 3442146/-

(+) Add w.s + 18% as per Aggt = 610586/-

(+) Add L. Crs + 1% as per Aggt = 34421/-

(+) Add 10% Saignierage Rs = 36585/-

Total = 4133166/-

(-) Less 0.05% below Aggt = 2063/-

Rs Total = 4131099/-

Limit 4 - 29,04,351/-

JE
 30/11/2023
 AE

JE
 30/11/23
 JE, Jamalpur

Allotment No - 14 (3rd)
 dated - 06/02/24

Amount - 29,04,351/-

Work Completed in all respect
 at site. Satisfactory.

JE
 30/11/23
 Continuation
 JE, Jamalpur