

අමසය නිවාරණයක් අමසය හි ඇතුළත් වනු ඇතැයි
අනුමාන -

(5)

Measurement Book

Agreement No - 111/504/අමසය

Schedule XLV-Form No. 134

අනුමාන අය විය :- නොවන බැවින්

Const. work -

63,11,282 = 0

DIVISION

mainf. work -

657280 = 0

7968562 = 0

Date of commencement - 21.3.23

SUB-DIVISION

Date of completion - 28.3.24

අමසය - 2845-

2nd on the Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - construction of Road					
from mmhsy to Santhale					
704 in Araria Block					
Name of Agency - M/S Anjal construction					
Boghnagar, Araria					
Agreement No - 111560/MMHSY/2022					
Date of commencement - 21/08/2023					
Date of completion 20/09/2024					
Date of measurement - 11.3.24					
work done (1) P.V. laying					
Tack Prime coat with					
bitumen emulsion (SS-1) etc					
	1X	18X	$\frac{4.25+3.25}{2}$		= 76.50 m ²
	1X	12X	3.25		= 45.00 m ²
	6X	30X	3.25		= 675.00 m ²
	6X	30X	3.25		= 675.00 m ²
	3X	30X	3.25		= 337.50 m ²
	1X	20X	$\frac{3.25+4.25}{2}$		= 80.00 m ²
					1889.00 m ²
(2) P.V. & applying Tack coat					
with bitumen emulsion (SS-1)					
etc Qty same as per					
Item No 01 ————— 1889.00 m ²					
(3) P.V. laying & rolling of					
MSS (Type B) Premix 20mm					
thick etc.					
	1X	18X	$\frac{4.25+3.25}{2}$		= 76.50 m ²
	1X	12X	3.25		= 45.00 m ²
					121.50 m ²

Continuation

121.50 m²
c/c

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				MF	7753995
					1
				Total	7753995
				less 15% below average	1163099
				Total =	6590896
				less previous payment	4676544
				Net Total =	1914352
				Sharma	
				27.3.24	
				AS	