

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल- डुमरांव।

पत्रांक:- 285 / डुमरांव

दिनांक:- 07-03-2024

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, डुमरांव ।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
बिहार ग्रामीण पथ विकास अभिकरण,
बुद्ध मार्ग, पटना

विषय :- शीर्ष 3054 (बिहार ग्रामीण पथ अनुरक्षण निति-2018) योजनान्तर्गत राशि की अधियाचना के संबंध में।



महाशय,

उपर्युक्त विषय के संबंध में कहना है कि शीर्ष 3054 मरम्मति (बिहार ग्रामीण पथ अनुरक्षण निति-2018) अन्तर्गत कराये गये कार्यों के भुगतान हेतु राशि की आवश्यकता है जिसे अधियाचना प्रपत्र के साथ संलग्न कर भेजा जा रहा है।

अतः श्रीगान से अनुरोध है कि संलग्न विवरणी के अनुसार आवंटन उपलब्ध कराने की कृपा की जाए, ताकि संवेदक द्वारा कराये गये कार्य का भुगतान किया जा सके।

अनु०:- यथोक्त।

विश्वासभाजन


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल डुमरांव

07/03/2024

FORM GFR 19-A
(SEE Government of India's Decision (I) below Rule-150)
Form of Utilisation Certificate upto the month of 06.03.2024

New Maintenance Policy 2018 Through CFMS

PIU:- RWD(WD), Dumraon

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural Roads under New Maintenance Policy 2018	Letter No:- 14 date- 06.02.2024	2709.65834	Certified that out of Rs.2709.65834 lacs received during the years in favour of Ex. Engineer, RWD (W), Div.- Dumraon, Bihar, a sum of Rs 2706.17581 lacs has been utilized for the purpose of MMGSY NDB Schemes as given in the margin for which it was sanctioned and that the balance of Rs.03.48253 lacs remaining unutilized at the end of the period under.
Total -				

- 2 Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/ Supertending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Supertending Engineer.
- Construction materials have been tested
- Measurements have been recorded in the MBs and test check conducted by the Assistant.
- All other codal formalities have been observed.

3 Physical Progress achieved :-

- Construction of Road works
- Construction of CD works

Attila
7/3/24

07/03/2024
Executive Engineer
R.W.D. (w) Div. Dumraon
07/03/2024

Requisition Format for Scheme Head - MR (3054) Under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- RWD, Works Division, Dumraon.

Sl. No	Package No	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No/ Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Amount Alloted (In Lakh)	up-to-date expenditure as per MIS (In Lakh)	Requisition against work done (In Lakh)	Remarks
					Length (in Km)	Amount (In Lakh)	Initial Rectification With Surface Renewal (In Lakh)	5 Year Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
		Brahmpur Raghunathpur To Babu Dera Hote Raghunathpur Railway Crossing Tak	10402013002	1941/29.03.2023	2.100	122.68	79.16800	20.89695	09/NIBD/2023-24(09.09.2023)	06-Aug-24	Ongoing	2928	25.00	5.02	0.00000	0.00000	67.81241	
		L028-Brahmpur Bagan road to Kant village (L028)	10402002065	1941/29.03.2023	2.000	142.49	97.86318	19.14410	09/NIBD/2023-24(09.09.2023)	06-Aug-24	Ongoing	3005	25.00	5.02	0.00000	0.00000	92.70624	
		SUNDAR TOLA - DHASI	10402002076	1941/29.03.2023	2.548	141.17	94.33127	28.20280	09/NIBD/2023-24(09.09.2023)	06-Aug-24	Ongoing	3419	25.00	5.02	0.00000	0.00000	67.98925	
		Saphi - Balua - Simra - Chaighat Road	NEA22090715	1941/29.03.2023	2.600	161.12	111.70373	22.93140	09/NIBD/2023-24(09.09.2023)	06-Aug-24	Ongoing	2987	25.00	5.02	0.00000	0.00000	88.09006	
4	RV/BU/DT M23/00066																316.59796	

- 1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.
- 2 Up-to-date Physical Progress has been Uploaded in MIS.

Handwritten signature
7/13/24

Handwritten signature
09/10/2024
Executive Engineer
RWD, Works Division,
Dumraon.



Road Name-SUNDAR TOLA -DHASI, Contractor Name- Alok Kumar Singh

Project ID-10402002076

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	TEGORY ROAD	Latitude	ongitude	Event
6/3/24	13:23:34	73	0.1	370	30.3	3700	3446	G	25.71233	84.35672	Normal
6/3/24	13:24:9	73	0.1	420	30.3	4200	3866	G	25.71307	84.35726	Speed Breaker
6/3/24	13:25:20	73	0.1	430	20.2	4300	3950	G	25.71394	84.35763	Speed Breaker
6/3/24	13:34:9	73	0.1	410	20.2	4100	3782	G	25.72329	84.36209	Normal
6/3/24	13:34:9	73	0.1	290	30.3	2900	2774	G	25.72414	84.36237	Normal
6/3/24	13:34:44	73	0.1	420	30.3	4200	3866	G	25.72504	84.36264	Normal
6/3/24	13:35:0	73	0.1	300	40.4	3000	2858	G	25.72588	84.36298	Culvert
6/3/24	13:35:20	73	0.1	420	30.3	4200	3866	G	25.72677	84.36335	Culvert
6/3/24	13:35:20	73	0.1	320	20.2	3200	3026	G	25.72695	84.36412	Culvert
6/3/24	13:35:55	73	0.1	380	30.3	3800	3530	G	25.72675	84.36512	Normal
6/3/24	13:36:0	73	0.1	410	20.2	4100	3782	G	25.72683	84.36604	Curve
6/3/24	13:36:0	73	0.1	270	40.4	2700	2606	G	25.72759	84.36648	Normal
6/3/24	13:36:30	73	0.1	420	30.3	4200	3866	G	25.72843	84.36697	Speed Breaker
6/3/24	13:36:30	73	0.1	280	40.4	2800	2690	G	25.72921	84.36742	Normal
6/3/24	13:37:6	73	0.1	410	20.2	4100	3782	G	25.73003	84.36758	Curve
6/3/24	13:37:6	73	0.1	260	40.4	2600	2522	G	25.73087	84.3681	Normal
6/3/24	13:37:6	73	0.1	290	30.3	2900	2774	G	25.73168	84.36857	Normal
6/3/24	13:37:6	73	0.1	430	20.2	4300	3950	G	25.73251	84.36902	Speed Breaker
6/3/24	13:37:41	73	0.1	260	10.1	2600	2522	G	25.73328	84.36949	Curve
6/3/24	13:38:0	73	0.1	420	20.2	4200	3866	G	25.73347	84.36902	Curve
6/3/24	13:38:16	73	0.1	380	30.3	3800	3530	G	25.73339	84.368	Normal
6/3/24	13:38:16	73	0.1	410	20.2	4100	3782	G	25.73313	84.36697	Normal
6/3/24	13:38:16	73	0.1	370	30.3	3700	3446	G	25.73278	84.36609	Normal
6/3/24	13:39:0	73	0.1	380	30.3	3800	3530	G	25.73232	84.36512	Speed Breaker
6/3/24	13:39:0	73	0.1	420	30.3	4200	3866	G	25.73192	84.36433	Normal
Total IRI							85478				
Average IRI							3419.12				

$$Y = 0. * X ^ 2 + 0.840 * X + 339.0$$

$$X = 4200$$

$$Y = 3866$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001


07/03/2024

07/03/2024

07/03/2024



File: E:\73\sundarola.xlsx Section No.: 73, Eqn: $Y = 0. * X^2 + 0.840 * X + 339.0$
 Name of Customer: Alok Kumar Singh, Name of Work/ Road: SUNDAR TOLA TO DHASI, Lab Job number : 73



[Signature]
 07/03/2024
 AE

[Signature]
 07/03/2024
 AE

[Signature]
 07/03/2024
 AE

Est on A/c B-11

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:- Sindhar Vada					
De Dhabi					
Scheme:- MR-30.57					
Agency:- A/c K. Venkat Singh					
Vill:- RD- Kathana PS- Prakash					
- Brahman. Dist:- Bikaner.					
Agreement No:- 09.MED/2023-24					
Date of Start:- 09.09.2023					
Date of Completion:- 08.06.2024					
57) Clearing and grubbing road and by manual me					
- and) including as per plan					
	18	30.0	2	1.00	1188.00m
	16	30.0	2	1.00	960.00m
	14	30.0	2	1.00	840.00m
	15	30.0	2	1.00	900.00m
	16	30.0	2	1.00	840.00m
	Total:-				4728.00m
	= 0.4728 Hec.				
58) Construction of granular subbase with well graded material as per specific do					
	1	10.0	1.40	0.100	1.40m ³

Continuation

Sch.XLV-Form No. 134

Sch.XLV-Form No. 134					Contents of area
Particulars	Details of actual measure				
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
51) Clearing and grubbing road land (by manual-lab)					
0.473 Hec. vide TMB.P-01					
@ 72639.95/Hec. ₹					34359.00
52) Construction of subgrade and earthen shoulder -do.					
1294.80 m ³ vide TMB.P-11					
@ 259571/m ³ ₹					3362732.00
53) Construction of granular sub-base with well-graded					
54.50 m ³ vide TMB.P-02					
@ 222222/m ³ ₹					15000.00
54) Providing, laying and compacting WBM G+T as per					
70.83 m ³ vide TMB.P-13					
@ 6229.24/m ³ ₹					441217.00
55) Providing, laying and compacting WBM G+T as per					
149.35 m ³ vide TMB.P-06					
@ 5983227/m ³ ₹					8936012.00
56) Providing and applying primer coat (R-1) as per					
1990.50 m ² vide TMB.P-08					
@ 60207/m ² ₹					119569.00
57) Providing and applying tack coat (R-1) as per -do.					

Continuation

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
1990.50 m ² vchc TMB.P-08					
+ 8708.02 m ² " " " Page-10					
10698.52 m ² @ 20.25/m ² ₹					219624
(8) Providing, laying and rolling close graded granular surface.					
1990.50 m ² vchc TMB.P-09					
@ 288.25/m ² ₹					569781
(9) Providing and laying semi dense bituminous concrete.					
217.59 m ³ vchc TMB.P-11					
@ 14297.30/m ³ ₹					3110950
100 Road marking area left					
462.00 m ² vchc TMB.P-11					
@ 885.67/m ² ₹					409180.00
Total ₹					6894545.00
Add GST @ 18% = ₹					1133018.20
Add L.C @ 1% = ₹					68945.20
Add S.E @ 10% on material cost ₹					63853.20
Total ₹					7554361.20
Less agreement rate @ 10% = ₹					755436.20
Total ₹					6798925.00
C/S 07/03/2024					
AE 07/03/24					