

MMGSY (Sc)

**Shedule XLV Form No. 134.**

Name of work:- Construction of Road from  
Rambushanpur Panchayat me REO Pakki Sadak  
Se Gajeshwar Mandal Ghar Tak.

R.W.D. W.D. VIRPUR

**DIVISION**

RAGHOPUR (SUPAUL)

**SUB-DIVISION**

**Measurement Book**

M/S DILIGENT CONSTANCY

939  
24/5/21

| Particulars                                                          | Details of actual measurement    |    |    |    | Contents of area |
|----------------------------------------------------------------------|----------------------------------|----|----|----|------------------|
|                                                                      | No.                              | L. | B. | D. |                  |
| <u>2nd and 3rd Bill</u>                                              |                                  |    |    |    |                  |
| Name of work -                                                       | Construction of road             |    |    |    |                  |
| amphomur                                                             | panchayat me RBE                 |    |    |    |                  |
| at the Sarker to Gafghwar                                            | mandal                           |    |    |    |                  |
| by Tak.                                                              |                                  |    |    |    |                  |
| Agency -                                                             | MIS Diligent consultancy Pvt Ltd |    |    |    |                  |
| Contract No -                                                        | 045BD/2020-21                    |    |    |    |                  |
| Date of Commence -                                                   | 24/05/2021                       |    |    |    |                  |
| Date of Completion -                                                 | 23/05/2022                       |    |    |    |                  |
| Date of entry -                                                      | 12/03/2024                       |    |    |    |                  |
| Paveding, Leaky, & spreading                                         |                                  |    |    |    |                  |
| and Compaction WBM 3                                                 |                                  |    |    |    |                  |
| all complete 002                                                     |                                  |    |    |    |                  |
| $11 \times 30 \times 0.0375 \times 0.075 = 92.81 \text{ m}^3$        |                                  |    |    |    |                  |
| $1 \times 20 \times 0.0375 \times 0.075 = 5.55 \text{ m}^3$          |                                  |    |    |    |                  |
| 98.36 m <sup>3</sup>                                                 |                                  |    |    |    |                  |
| 2 Paveding for road way in                                           |                                  |    |    |    |                  |
| Soil - all complete 002                                              |                                  |    |    |    |                  |
| $2 \times 30 \times 0.0575 \times 0.110 = 10.35 \text{ m}^3$         |                                  |    |    |    |                  |
| $2 \times 1 \times 10 \times 0.0575 \times 0.110 = 1.15 \text{ m}^3$ |                                  |    |    |    |                  |
| 11.50 m <sup>3</sup>                                                 |                                  |    |    |    |                  |
| Construction of embankment                                           |                                  |    |    |    |                  |
| with sand way cutting -                                              |                                  |    |    |    |                  |
| all complete 003                                                     |                                  |    |    |    |                  |
| $\frac{60}{100} \times 11.50 \text{ m}^3 =$                          |                                  |    |    |    |                  |
| 6.90 m <sup>3</sup>                                                  |                                  |    |    |    |                  |
| /                                                                    |                                  |    |    |    |                  |

| Particulars                                                                   | Details of actual measurement |    |    |    | Contents of area     |
|-------------------------------------------------------------------------------|-------------------------------|----|----|----|----------------------|
|                                                                               | No                            | L. | B. | D. |                      |
| <u>ABSTRACT OF COST</u>                                                       |                               |    |    |    |                      |
| ① Paving out boundary work by benchmark / Reference pillar - all complete job |                               |    |    |    |                      |
| (i) <del>work</del> benchmark pillar                                          |                               |    |    |    |                      |
| Qty side m <sup>3</sup> Page 23 = 2 No                                        |                               |    |    |    |                      |
| @ Rs 4517.99 each = Rs                                                        |                               |    |    |    | 90361.00             |
| (ii) Reference pillar                                                         |                               |    |    |    |                      |
| Qty side m <sup>3</sup> Page 23 = 5 No                                        |                               |    |    |    |                      |
| @ Rs 2072.15 each = Rs                                                        |                               |    |    |    | 10361.00             |
| ② Clearing and grubbing scrap land - all complete job                         |                               |    |    |    |                      |
| Qty side m <sup>3</sup> Page 23 = 0.7735 Hec                                  |                               |    |    |    |                      |
| @ Rs 51133.76 / Hec = Rs                                                      |                               |    |    |    | 39552.00             |
| ③ Excavation for road way in soil - all complete job                          |                               |    |    |    |                      |
| Qty side m <sup>3</sup> Page 24 = 24.36 m <sup>3</sup>                        |                               |    |    |    |                      |
| Qty side m <sup>3</sup> Page 29 = 11.50 m <sup>3</sup>                        |                               |    |    |    |                      |
|                                                                               |                               |    |    |    | 35.86 m <sup>3</sup> |
| @ Rs 74.16 / m <sup>3</sup> = Rs                                              |                               |    |    |    | 2659.00              |
| (4) Construction of embankment with road way cut off - all complete job       |                               |    |    |    |                      |
| Qty side m <sup>3</sup> Page 24 = 14.62 m <sup>3</sup>                        |                               |    |    |    |                      |
| Qty side m <sup>3</sup> Page 29 = 6.90 m <sup>3</sup>                         |                               |    |    |    |                      |
|                                                                               |                               |    |    |    | 21.52 m <sup>3</sup> |
| @ Rs 26.11 / m <sup>3</sup> = Rs                                              |                               |    |    |    | 562.00               |
|                                                                               |                               |    |    |    | Cost 62170.00        |

Sch. XLV-Form No. 134

| Particulars                 | Details of actual measurement |    |    |           | Contents of area |
|-----------------------------|-------------------------------|----|----|-----------|------------------|
|                             | No.                           | L. | B. | D.        |                  |
|                             |                               |    |    | 88.47     | 41694830         |
| Add to ST E 127.            |                               |    |    | = (+) 8   | 500338.0         |
| Add Labor cost e 17.        |                               |    |    | = (+) 8   | 41695.0          |
| Add S. Rec                  |                               |    |    | (+) 8     | 55861.0          |
|                             |                               |    |    | 847       | 29851.0          |
| Less Preliminary Amount     |                               |    |    |           |                  |
| Then B Price 10             |                               |    |    | = (-) 824 | 50878.0          |
|                             |                               |    |    | 822       | 78973.0          |
| BR 8/11<br>12/03/2024<br>XB |                               |    |    |           |                  |
| Sub<br>12/03/24<br>AC       |                               |    |    |           |                  |
| CH 12/03/24<br>12/03/24     |                               |    |    |           |                  |

Material Statement (For This Bill)

- (1) Earth - 1585.15 m<sup>3</sup>
- (2) Stone metal - 270.10 m<sup>3</sup>
- (3) Stone screening - 88.36 m<sup>3</sup>
- (4) Stone chips - 65.00 m<sup>3</sup>
- (5) Sand - 34.31 m<sup>3</sup>
- (6) Brck - 1280 m
- (7) Local Sand - 1.11 m<sup>3</sup>

BR 8/11

12/03/24

XB

Sub  
12/03/24  
AC

Continuation