

mmwslun

723

202223

Schedule XLV Form No. 134.

BIHAR P.W.D.

Const G. Road - Salkuta Bazar to

DIVISION

Railway Simg

SUB-DIVISION

MEASUREMENT BOOK

Komal Kumar Bhatt

Name of work :

1

Situation of Work-

Agency by which work is executed-

Date of measurement.

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Isf on A/c bill					
Name of work :- construction of Road from Salkhua Bazar to Railway sing					
Name of Contractor :- Kamal Kumar bharti, Address - at - Simri dhav, Post - Simri					
Ward No - 09 Dist - Saharsa					

Ag't No :-	45 SBD / 2021-2022
Date of ag't :-	31/03/2022
Ag't value :-	(i) Const. - RS 5715241.00
	(ii) Maintenance - RS 325384.00
Date of Commencement -	31/03/2022
Date of Completion -	30/12/2022

Measurement

Item No. (1/9)	Fourth work in excavation for foundation				
Box culvert	1X	6.00	X 3.50	X 0.65	$= 13.65 \text{ m}^3$
Cut off wall	2X	3.50	X 1.30	X 1.80	$= 16.38$
R/wall	4X	3.32	X 3.92	X 1.80	$= 81.75$
					111.78 m^3
					$\text{Total} = 111.71 \text{ m}^3$

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	D.
3rd on A/c bill				
(Final bill of construction work)				
Name of work :- construction of Road from Sakhera Bazar to Railway Simra.				
Name of Contractor :- Kamal Kumar Bhardi, Addl- at Simra dhar, Dist-Simra.				
Ward No- 09, Dist-Sakhera.				
Agt No- 45 SBD/2021-22				
Date of agt - 31/08/2022				
Date of commencement - 31/03/22				
Date of completion - 30/12/22				

Measurement -		
Item No. (1/9) Paving, laying, spreading, Compacting - WBM-III		
$1 \times 2.00 \times 3.75 \times 0.075 = 0.56 \text{ m}^3$		
Extra widening :-		
$1 \times 10.98 \left(\frac{7.60 + 3.75}{2} - 3.75 \right) \times 0.075 = 1.49$		
$1 \times 14.00 \times \left(\frac{3.75 + 4.40 + 3.75}{3} - 3.75 \right) \times 0.075$		
$= 0.23$		
$1 \times 18.00 \times \left(\frac{4.05 + 4.40}{2} - 3.75 \right) \times 0.075 = 0.64$		
$1 \times 16.50 \times \left(\frac{4.30 + 3.75}{2} - 3.75 \right) \times 0.075 = 0.22$		
deduction -		
$1 \times 21.00 \left(\frac{3.75 - 3.65 + 3.45}{2} \right) \times 0.075 = 0.31$		
$1 \times 8.00 \times \left(\frac{3.75 - 3.65}{2} \right) \times 0.075 = 0.06$		
$1 \times 15.00 \times \left(\frac{3.75 - 3.20}{2} \right) \times 0.075 = 0.62$		
Continuation		2.10 m ³

Item No.	<u>33</u> 17	Road marking	
with	hot applied	-	
vide	TMB	P/28	- 154.00 M ²
@ RS	811.13	—	RS 124914.00

Item No.	<u>34</u> 31	Painting	
on	Parapet wall	—	
vide	TMB	P/28	- 27.62
@ RS	101.61	—	RS 2808.00
			RS - 5693478
Add	12% GST + 1% L.C.	R.S. -	740152
	Add 5% fee	R.S. -	71805
	total	—	6505435.00
	17.55% Below	—	1141704.00
	Balance	—	5363731.00
	previous Payment	—	4043707.00
	Continuation	—	1320024.00

At 06/03/24
 J.E. *[Signature]*
 06/03/24 06-03-2024
 AB