

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of Road from Panchayat Bhaum Mokhidipur to Sharmatola.					
N/A - M/s Astha and Saumya Construction, Sri Sunil Kumar					
Vill + P.O - Bhairwar, Dist - Begusarai					
Agreement No - 03 SBD/NDB Brice/2023-2024					
Date of Commencement - 25-8-2023					
Date of Completion - 24-8-2024					
Actual Date of Comp - In progress					
Date of Entry - 11-3-2024					
Details of Item					
Up to Date Measurement					
① providing and fixing of Working bench mark pillars					
$Qty = 3 No \times 0.405 = 3.24 No$					
② Clearing and grubbing Road					
Land - - do - -					
$13 \times 30.00 \times 3.50 = 1365.00 m^2$					
$1 \times 15.00 \times 3.50 = 52.50 m^2$					
Total = 1417.50 m ²					
= 0.142 Hect.					
③ Box Cutting - Excavation for Roadway in soil - do					
$2 \times 13 \times 30.00 \times 0.625 \times 0.10 = 48.75 m^3$					
Continuation					
$2 \times 1 \times 15.00 \times 0.625 \times 0.10 = 1.87 m^3$					
Total = 50.62 m ³					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① providing and fixing of working benchmark pillars -					
Qty vide page - 9					9070 = 00
3.24 Hact @ 2797 = 37/Hact - Rs					9079.28
② Clearing and grubbing Road Land - do -					
Qty vide page - 9					
0.142 Hact @ 72697 = 86/Hact - Rs					10323 = 00
③ Box Cutting - Excavation for Roadway in Soil - do -					
Qty vide page - 9					
50.62 m ³ @ 103 = 85/m ³ - Rs					5257 = 00
④ Construction of Embankment with material obtained from barrow pits - do -					
(i) For 1000 m lead					
Qty vide page - 10					
38.82 m ³ @ 260 = 00/m ³ - Rs					10093 = 00
(ii) For 100 m lead					
Qty vide page - 10					
155.27 m ³ @ 187 = 00/m ³ - Rs					29035 = 00
⑤ Construction of Embankment with approved - do -					
Qty vide page - 10					
30.37 m ³ @ 62 = 36/m ³ - Rs					1894 = 00
⑥ Construction of granular					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF = Rs 3054751=00
Add 18% GST					Rs 657891=00
Add 1% L.Cess					Rs 36550=00
Add S.F					Rs 57790=00
					Total Rs 4407182=00
below 10% as per Agreement					Rs 440718=00
					Total Rs 3966464=00
Less previous pay					Rs 1255492=00
					Net Rs 2710972=00
<i>[Signature]</i> 11-3-2024 J.E		<i>[Signature]</i> 11/03/24		<i>[Signature]</i> 12/3/24	