

**कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, टिकारी।**

पत्रांक:- 4283180

/टिकारी, दिनांक:- 07/03/2024

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, टिकारी।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
बिहार ग्रामीण पथ विकास अभिकरण, पटना।

विषय-


3054/MR, New Maintenance Policy-2018 अंतर्गत आवंटित राशि
का उपयोगिता प्रमाण पत्र तथा आवंटन अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि इस प्रमंडल अंतर्गत 3054/MR, New Maintenance Policy-2018 अंतर्गत Lodipur- Rewai Gate Ure Amarpur path to Rewai Village पथ में चल रहे कार्यों के भुगतान हेतु उपयोगिता प्रमाण पत्र विहित प्रपत्र में संलग्न करते हुए आग्रह है कि माँग पत्र के अनुसार योजना में रुपये 16,03,564.00 (सोलह लाख तीन हजार पाँच सौ चौंसठ रुपये) मात्र का आवंटन उपलब्ध कराने की कृपा की जाय।

अनु०- यथोक्त।

विश्वासभाजन



कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल, टिकारी।

dk
7/3/24

**OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION TEKARI.**

Requisition Format for Scheme Head: - MR (3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)																			
Name of Works Division:- Tekari																			
Sl. No.	Batch No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (In Lakh)	Up to date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks	
					Length (In Km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal	5 Year Routine Maintenance											
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
		Lodipur-Rewai Gate Ure Amarpur path to Rewai Village Road	15221900047	Lt.1942 Dt. 29.03.2023	0.85	57.20000	53.49379	7.65770	7MBD/3054N MP-18/2023-24 Dt. 20.07.2023	19.04.2024	21-12-2023	3476	25 mm	5.07%	37.44565	37.44565	16.03564	मापिपुर की छायापथ	
Total																			16.03564

[Signature]
7.2.2024

D.A.O.,
RWD, Works Division, Tekari

[Signature]
8/13/24

Executive Engineer
RWD, Works Division, Tekari

[Signature]
11/12/24

FORM GFR 19 - A

(See Government of India's Decision (1) below Rule - 150)

Form of utilisation Certificate as on - **07.03.2024****RURAL ROAD MAINTENANCE POLICY-2018**

PIU :- R.W.D. Tekari.

Sl. no.	Name of Scheme	Sanction No. & Date with Amount (In Lacs)	Amount Received in Lacs	Decrease (in Lacs)	Particulars
1	2	3	4	5	6
	RURAL ROAD MAINTENANCE POLICY - 2018	As on 10 Feb -2023	4181.59446	0.00000	Certified that out of Rs.:-7987.52855 Lacs received in the Financial Years 2023-24 In favour of Executive Engineer RWD Works Division Tekari, Gaya Bihar out of which a sum of Rs.:- 0.00 Lacs has been Surrender and 7939.96302 Lacs has been Utilized for the purpose of RURAL ROAD MAINTENANCE POLICY-2018 as given in the margin for which it was sanctioned and that the balance of Rs.:- 47.56553 Lacs remainig unutilized at the end of the said period.
		Lt. No. 21 Dt. 20.02.2023	87.13840		
		Lt. No. 39 Dt. 17.03.2023	163.80773		
		Lt. No. 42 Dt. 20.03.2023	144.52085		
		Lt. No. 67 Dt. 27.04.2023	78.26116		
		Lt. No. 72 Dt. 10.05.2023	497.42348		
		Lt. No. 78 Dt. 24.05.2023	432.88875		
		Lt. No. 81 Dt. 31.05.2023	41.9025		
		Lt. No. 89 Dt. 21.05.2023	453.51967		
		Lt. No. 92 Dt. 28.06.2023	98.20800		
		Lt. No. 100 Dt. 14.07.2023	246.5669		
		Lt. No. 126 Dt. 18.09.2023	31.25591		
			119.66327		
			378.19600		
		Lt. No. 152 Dt. 16.11.2023	101.34705		
		Lt. No. 151Dt. 10.11.2023	14.97911		
		Lt. No. 163 Dt. 04.12.2023	3.34825		
		Lt. No. 168 Dt. 2.12.2023	138.13359		
		Lt. No. 09 Dt. 10.01.2024	43.94831		
		Lt. No. 14 Dt. 06.02.2024	730.82516		
		Total	7987.52855	0.00000	

Memo No. :-

- 2 Certified that I have satisfied my self that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.
Kind of checks exercised :-

- (i) Works have been supervised by Executive Engineer/Superintending Engineer
(ii) Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
(iii) Construction material have been tested.
(iv) Measurment have been recorded in the MBs and test check conducred by the Assistant.
(v) All other codal formalities hav been observed.

- 3 Physical progress achieved

- (i) Construction of Road works.
(ii) Construction of cd works.

At
7.3.2024
D.A.O.
RURAL WORK DEPARTMENT
WORKS DIVISION TEKARI

8/13/24
EXECUTIVE ENGINEER
RURAL WORK DEPARTMENT
WORKS DIVISION TEKARI
dm
7/12/24

S-K

MR-4/23-24/Tekam-01 N.M.P-18

Schedule XLV-Form No. 134

Lodipur Revaigata Use Anarpur Road to Rewaig

E.E. R.W.D. (W)

DIVISION

TIKARI

A.E. R.W.D. (W)

SUB-DIVISION

TIKARI

~~Street~~
Maa Banglamba Const. Pvt. Ltd.

MEASUREMENT BOOK

1006

यु. प्रमाणित किया जाता है कि इसका भागी
...कीन द्वारा कटित कुल (100)

2nd and final bill

16

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work-	Lodipur Revai gate				
Use-	Amarpur road				
	to Rewai village.				
Agency-	Maa Banglamba				
	const. Pvt. Ltd.				
Agreement no-	7MBD/3054MR/23-24				
Date of start of work-	20/07/23				
Date of completion-	19/04/24				
Actual completion					
date-	27/12/23				
	Measurement				
	NIL				

Abstract of cost

1. clearing & grubbing

road land do

amt = 0.170 hect P-⑧

itm - ① @ Rs 72697.86

= Rs 123592

2. Dismantling of cement

concrete pavement

amt = 192.19 m³ P-⑧

itm - ② @ Rs 563.17

= Rs 1082362

3. const. of subgrade &
earthen shoulder

amt = 1020 m³ P-⑧

itm - ③ @ Rs 260.29 = Rs 2654962

Continuation

य मापित किया जाता है मिट्टी (मापी)
2-233 x 121 (100)

17

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
(4) const of granular subbase do					
amt =	194.280 m ³	P-(8)			
item-(4) @ Rs	1662.142 Rs				322921=
(5) WBMge-II do					
amt =	70.975 m ³	P-(8)			
item-(5) @ Rs	3612.57				
				Rs	256402=
(6) WBMge-III do					
amt =	174.844 m ³	P-(9)			
item-(6) @ Rs	3611.23				
				Rs	631402=
(7) Prime coat do					
amt =	1893.750 m ²	P-(9)			
item-(7) @ Rs	59.59 = Rs				112849=
(8) Tack coat for mss do					
amt =	1893.750 m ²	P-(9)			
item-(8) @ Rs	20.36 = Rs				38557=
(9) Patch work over wpm w/m mss do					
amt =	1893.750 m ²	P-(9)			
item-(9) @ Rs	257.75 = Rs				450239=
(10) Tack coat for SDBC do					
amt =	1893.750 m ²	P-(9)			
item-(10) @ Rs	16.96 = Rs				32118=

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) SDBC					
Providing & laying					
semidomestic bituminous					
concrete — do —					
ent = 47.344 m ³ P-(10)					
item - (11) @ Rs 12124.15					
				= Rs	574006
(12) const. of dry lean					
cement concrete					
— do —					
ent = 50.750 m ³ P-(10)					
item - (12) @ Rs 3601.92					
				= Rs	182798
(13) const. of unreinforced					
plain cement concrete					
pavement — do —					
ent = 132.563 m ³ P-(10)					
item - (13) @ Rs 7639.61					
				= Rs	1012730
(14) Kilometer stone					
— do —					
(i) Km stone					
ent = 2 No. P-(10)					
item - 14 (i) @ Rs 2598.11					
				= Rs	51962
(ii) 200 m stone					
ent = 4 No. P-(10)					
item - 14 (ii) @ Rs 764.20					
				= Rs	3057

Continuation

Particulars	Details of actual measurement				Cont of m
	No.	L.	B.	D.	
(15) Providing & fixing of road stud - do -					
ant: 112 No. P- (11)					
itm: (15) @ Rs 294.11					
					Rs 329
(16) Supplying and installation of delineator - do -					
ant: 10 No. P- (11)					
itm: (16) @ Rs 829.09					
					Rs 829
(17) Providing & fixing of retro-reflective sheet cautionary - do -					
(i) 600mm equilateral triangle					
ant: 6 No. P- (11)					
itm: 17(i) @ Rs 4581.03					
					Rs 27486
(ii) 600mm circular board - do -					
ant: 2 No. P- (11)					
itm: 17(ii) @ Rs 6016.53					
					Rs 12033
(iii) 600mm x 450mm rectangular board - do -					
ant: 2 No. P- (11)					
itm: 17(iii) @ Rs 5869.59					
					Rs 11739

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(18) Planting of trees by the road side do					
ant = 25 No. Page - (12)					
itm - (18) @ Rs 1251.15					
					= Rs 31279=-
(19) Providing & laying of hot applied Thermoplastic compound on BT surface do					
ant = 110 m ² P - (12)					
itm - (19) @ Rs 886.39					
					= Rs 97503=-
(20) Providing & laying of hot applied Thermoplastic compound on CC surface do					
ant = 70 m ² P - (12)					
itm - (20) @ Rs 995.29					
					= Rs 69670=-
(21) Providing & fixing of typical masonry informative sign board with logo do					
ant = 3 No. Page - (12)					
itm - (21) @ Rs 10905.11					
					= Rs 32715=-
(22) Laying cement concrete pipe NP-3 do					
ant = 10 Rm P - (13)					
itm - (22) @ Rs 836.79 = Rs 8368=-					

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
(23) Brick masonry work in cement mortar do				
amt =	8.76 m ³	P-	(13)	
itm - (23) @ Rs	6221.85			
			Rs	54503=
(24) Plastering with cement mortar do				
amt =	156.92 m ²	P-	(13)	
itm - (24) @ Rs	179.27			
			Rs	28131=
(25) Painting two coats on new concrete surface do				
amt =	156.92 m ²	P-	(13)	
itm - (25) @ Rs	133.61=			
			Rs	20966=
			Total Rs	4443990=
Add Ins T-18 % (A)			Rs	799918=
Add labor cess 1 % (B)			Rs	44440=
Add Seigniorage fee (C)			Rs	65670=
			Total Rs	5354018=
Less 0.11 % as per agreement			Rs	5889=
			Total Rs	5348129=
Less previous bill amount			Rs	3744565=
			Total Rs	1603564=
G Singh 06/03/24 JE				

Continuation