

31 SBD/2022-23 / NABARD

Const. of RCC HL Bridge at Dagarwa to
Malahar at dist- 3+60 kms.

Schedule XLV-Form No. 134

D.O.A -

Bairsi

DIVISION

Dagarwa

SUB-DIVISION

1562

MEASUREMENT BOOK

RAMSAKHI ENTERPRISES

2nd on A/c Bill

47

Abstract

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of Work :- Const. of R.C.C H.L. Bridge on Dagaana to Mahthor Road					
Name of Contractor:- Ramsakhi Enterprises Pvt. Ltd.					
Agreement No. - 31/SBD/2022-23					
Date of Agreement :- 22/08/2022					
Date of Completion :- 21/08/2023					
Below :- 7.09%					

(1/1) E/work in excav. for structures					
Comp. as per draw and FS					
= 197.06 m ³	vide	Qty	TMB	P-22	
115.38 m ³	- do -			P-22	
213.29 m ³	- do -			P-26	
115.38 m ³	- do -			P-28	
T = 641.11 m ³ @ Rs 305 = 195808 = ∞					
(2/2) p/v and laying p.c.c m-15 levelling					
Course					
= 10.21 m ³	vide	Qty	TMB	P-22	
7.29 m ³	- do -			P-24	
10.21 m ³	- do -			P-26	
7.29 m ³	- do -			P-29	
T = 35.0 m ³ @ Rs 6135 = 214728 = ∞					

Continuation
Rs 410536 = ∞

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(3/3) plv and laying R.C.C M-30 in pile cap Comp. as per draw and T-S					
= 112.91 m ³ vide Qty TMB P-24					
79.87 m ³ — do — P-26					
112.91 m ³ — do — P-28					
79.87 m ³ — do — P-30					
T = 385.56 m ³					
Limite					
385.55 m ³ @ Rs 6901 = 58/m ³ = Rs 2660904 = w					
(4/4) Bored Cast in situ pile of R.C.C M-35 grade Concrete					
= 584.0 m vide Qty TMB P-17					
@ Rs 16571 = 12/m = Rs 9677534 = w					
(5/5) S/F/F HYSD bar reinf in foundation Comp. as per draw and T-S					
F 65.65 MT vide Qty TMB P-16					
11.925 MT — do — P-23					
8.733 MT — do — P-25					
11.925 MT — do — P-27					
8.733 MT — do — P-30					
T = 106.966 MT					
Limite					
106.78 MT @ Rs 54219 = 20/MT = Rs 5788442 = w					
(6/6) plv and constructing Temp earth island					
= 2 Nos vide Qty TMB P-21					
@ Rs 75544 = 65/Nos = Rs 151089 = w					
Continuation					
q/o - Rs 18688505 = w					

Continuation

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(10/8) s/f/f H450 b.					
(10/8) p/v and laying R.C. M-35 in sub structure					
= 2.15 m ³ vide & TMB P-39					
@ Rs 7360 = 22/m ³ = Rs					15824 = 00
(11/10) s/f/f in true line and level					
po T-PTFE Bearing					
= 18 Nos vide & TMB P-39					
@ Rs 44279 = 34/each = Rs					797028 = 00
(12/16) s/f/f H450 bar reinforcement in Super structure Comp. as per draw. and TS					
= 7.478 MT vide & TMB P-46					
@ Rs 55615 = 48/MT = Rs					415893 = 00
(13/15) p/v and laying R.C. M-30 in Super structure Comp. as per draw. and TS					
= 25.672 m ³ vide & TMB P-46					
@ Rs 8040 = 39/m ³ = Rs					206413 = 00
				T = Rs	22845277 = 00
Add 12% G.S.T				= Rs	2741433 = 00
Add 1% L-cess				= Rs	228453 = 00
1st A/c S.f				= Rs	42306 = 00
2nd A/c S.f =				Rs	38490 = 00
				T = Rs	25895959 = 00
⊖ p ⊖ Belm 7.09% =				⊖ Rs	1836023 = 00
				Rs	24059936 = 00
⊖ prev. payments =				⊖ Rs	13897226 = 00
Continuation					
				Rs	10162610 = 00

20/02/2024
20/02/24

20/02/24
16F