

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const. of H.L Bridge at Bisdipur in Champura Nagpachi Road under Benipatti					
Name of contractor: Sri Govind Jha					
Agst no.: 19 SBD/23-24					
Const. Amount: 71821530.00					
Maint Amount: 1197086.00					
Total Amount: 73018616.00					
Date of start: 20/12/23					
Date of comp: -					
Actual Date of comp: work in progress.					
1/1 Earthwork in excavation of foundation of str.					
308.826	By vide MB No - 20/1374				
222.642	By vide MB No - 23/1374				
111.321	By vide MB No - 25/1374				
642.789	By vide MB No - 20/1374				
	@ Rs 205.54 - Rs 132119.00				
3/2 Providing and constructing Temp. Island.					
	By vide MB No - 1				
3.0 Nos	@ Rs 85886.19 - Rs 257659.00				

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11/29 Const. & Embankment					
8 ft wide x 100 ft Area					
988.125					
988.125 m	(4) B 211.35				B 208840.00
					B 33571630.00
Add GST @ 18%.					B 6042893.00
Add L.C @ 1%.					B 335716.00
					B 39950239.00
Deduct below @ 0.11%.					B 43945.00
					B 39906294.00
Deduct Provision All	(1)				B 28840014.00
					B 11066280.00

11/03/24
 AE

AR
 11/03/24
 JE.