

प्रमाणित किया जाता है कि इस मापी पुस्त
मे मशीन के द्वारा अंकित कुल 100 एक सौ
पन्ने है यह मापी पुस्त श्री. ~~अ.सौर.प्रमंडल.वि.ए.~~
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल...~~पुणे~~...को निर्गत
किया जाता है।


12/10/20
कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, मधुबनी
04/11/20

Sch. XLV—Form No. 134

_____ DIVISION
_____ SUB-DIVISION

Measurement Book

No. 2403

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of work—
Situation of work—
Agency by which work is executed—
Date of measurement—
No. and date of agreement.
(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Construction & Maintenance				
	of Road & CD Work from				
	Narpatnagar Middle School				
	to Bhalpatti Road.				
Agency:-	M/S Ram bilash Singh Village				
	+PO- Ganga Sagar Bhowara				
	Dist- Madhubani				
Agreement No.:-	102/SPD/2020-21				
Agreement Date:-	12.5.21. As per B.O.D.				
D.O.S:-	17-09-2020				
D.O.C:-	16-09-2021				

Recorded by:-					
①	pro- Section outpillars.				3.0 Nos.
②	clearing & grubbing the Road land - - -				
	13 Nos	30.00	3.50	= 1365.00 m ²	
	14 Nos	10.00	3.50	= 35.00 m ²	
				1400.00 m ²	
				⇒ 0.140 Hect.	
③	pro- Dismantling of existing structure bitumen				
HPC Single Row 60mm to 70mm.					
(i) PCC	2	3.50	1.54	0.150	= 1.62 m ³
(ii) Brick masonry					
	4 Nos	6.20	0.825	3.10	= 61.38 m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
34/37. plastering with cement mortar (1:4) on brick work—do—do—all					
Complete Job					
Qty. white mortar (12)					
Qty: 43.82 m ²					
@ Rs 180.25/m ² = Rs					2900
35/38. p.w. 1.5mm Cement punning—do—do—all					
Complete Job					
Qty. white mortar (17)					
Qty: 16.72 m ²					
@ Rs 49.09/m ² = Rs					821
36/39. painting on parapet wall two coats—do—do—all Complete Job					
Qty. white mortar (29) & (30)					
Qty: 43.20 m ²					
@ Rs 101.40/m ² = Rs					4380
					Rs 7561429
Add GST @ 12% Rs					902321
Add Licens @ 1% Rs					75614
Add S.Fee @ 10% Rs					103983
C.D. = Rs					8648397

Continuation

Continuation