

HEAD - mmhgy (Gen)

828

Schedule XLV-Form No. 134

Name of wakf:- part (A) shrothar parastar
Sadak To khazana maher dar padgur. ke
Ghar ~~ke~~ se Uffar

R.W.D. wakfs. DIVISION

Store Bagh Chowpura

R.W.D. wakfs. SUB-DIVISION

Salkhag

MEASUREMENT BOOK

No- 828

A. Jemgy - 17/5 Jai Mata De Const

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/c bill					
Name of work :- Construction of Road and CD works from Pradhanmantri Sadak to Kojiraha Mahendra Yadav ke ghar se uttar under Scheme M.M.G.Sy (Gru)					
Name of contractor :- M/s Jai mays di construction,					
Agd No :- 26 SBD / 2022 - 23					
Agd date :- 21/12/2022					
D.O. Commencement :- 21/12/2022					
D.O. Completion :- 20/12/2023					

Measurement

Item No. $\frac{1}{38(i)}$ Dismantling of existing structure - cement concr.
 $1 \times 2.00 \times 1.00 \times 0.15 = 0.30 \text{ M}^3$

Item No. $\frac{2}{38(ii)}$ Dismantling of existing structure - R.C
 $1 \times 2.00 \times 5.00 \times 0.30 = 3.00 \text{ M}^3$
 $2 \times 2.00 \times 0.30 \times 0.30 = 0.36 \text{ M}^3$
3.36 M³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No. $\frac{26}{7}$ Providing, laying, spreading and compacting - vide TMB P/27 - 212.70					
				P/29 - 44.99	
					257.69
@ RS 3891.15 - RS					796558.00
Item No. $\frac{27}{8}$ Providing and applying primer coat - vide TMB P/28 - 2836.50					
@ RS 55.87 - RS					158475.00
Item No. $\frac{28}{9}$ Providing and applying - tack coat vide TMB P/28 - 2836.50					
@ RS 18.59 - RS					52731.00
Item No. $\frac{29}{10}$ Mix Seal Surfacing - type - B vide TMB P/28 - 2836.50					
@ RS 244.87 - RS					694574.00
Item No. $\frac{30}{11}$ Construction of unreinforced, PCC Pavement - M30 vide TMB P/29 - 12.00 m ² 96.00					
@ RS 7472.89 - RS					717493.20

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No. (31/17) Providing					
and fixing logo of MMSY -					
vide TMB P/31					3.00 m ²
@ RS 10451.82 —				RS	31355.00
				RS	8471126.00
Add GST @ 13% (+)				RS	1101246.00
				RS	9572372.00
577% Less as per agt (-)				RS	552326.00
				RS	9020046.00
deduct Pr. Payment (-)				RS	2373301.00
				RS	6446745.00
At 11/10/24					
By 23-06-2024					
C & S					
SM					
14/10/24					
BB					