

समस्त अधिकारी एवं पब्लिक अधिकारी
को यह पत्रिका भेजनी

Schedule XLV-Form No. 134

क्रमांक ७१५१-१९५५ अथवा (Bikram Kumar)

आवेदन: No-212/58D/11184-21-23
DIVISION

(ARARIA Block)

Const. cost. 1,41,59,927=0
Maint cost. 16,05,011=0

SUB-DIVISION

Total: 157,64,938=0
MB No-2785

MEASUREMENT BOOK

Date of commencement: 15/08/22

Date of completion: 14/11/23

ABSTRACT OF COST

20

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. P/V & levelling of Working Bench mark & reference pillar --- E/9					
1.7 Km			P-7		
@ 36548.26/Km				Rs. 62132 =	
2. Clearing & grubbing road land. --- E/9					
0.595 Hec			P-7		
@ 52970.33/Hec.				Rs. 31517 =	
3. Const. of embankment from borrow pits bed					
1000 m --- E/9					
1107.59 m ²			P-17		
@ 190.57/m ²				Rs. 211,073 =	
4. Const. of embankment from borrow pits. --- E/9					
1000 m --- E/9					
1621.035 m ²			P-17		
@ 149.08/m ²				Rs. 241,664 =	
5. Const. of sub-Grade 2 E/shoulder --- E/9					
3418.745 m ²			P-14		
@ 192.25/m ²				Rs. 657,254 =	

Continuation

25
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	P.C.	L.	B.	D.	
$\frac{28}{36}$ E/W in excavation in Found. --- E/W.					
59.596 m ²			P-8		
@ 305.42/m ²				Rs. 18,202 =	
$\frac{29}{37}$ P/W & Laying P.C.C M-20 as levelling					
9.19 m ²			P-9		
@ 6598.81/m ²				Rs. 60,643 =	
$\frac{30}{38}$ P/W & Laying cement P.C.C M-20 in sub-str. --- E/W					
71.422 m ²			P-9		
@ 7002.67/m ²				Rs. 500,145 =	
$\frac{31}{39}$ P/W P.C.C N.P.2 pipe --- E/W					
15.0 m			P-9		
@ 3419.99/m				Rs. 51,286 =	
$\frac{32}{40}$ Painting on parapet wall --- E/W					
41.28 m ²			P-9		
@ 100.76/m ²				Rs. 4159 =	
				1,25,20,676 =	
Add GST @ 12%				15,02,481 =	
Add L-Cess @ 1%				1,25,207 =	
Add S-Free				1,84,923 =	
Continuation				1,43,33,297	

Continuation