

Name of Work: Maggi Chaur & Kulla  
Name of Agency: Sai Shiv Construction  
Schedule XIV Form N.134.

P.W.D.

FIMUSY (NDB)

DIVISION

SUB DIVISION

# MEASUREMENT BOOK

MB. No - 2393

2103-2747

4th on A/C Bill

Sch. XLV-Form No. 134

| Particulars      | Details of actual measurement |   |   |   | Contents or area      |
|------------------|-------------------------------|---|---|---|-----------------------|
|                  | No.                           | L | B | D |                       |
| Name & Mark:-    |                               |   |   |   | Muggi Chack.          |
|                  |                               |   |   |   | To Kutharia.          |
| Name of Agency:- |                               |   |   |   | Sai Shiv Construction |
| Ag. No.:-        |                               |   |   |   | 15/200/2023-2024      |
| Date of start:-  |                               |   |   |   | 21/08/2023            |
| Date of Comp:-   |                               |   |   |   | 20/08/2024            |
|                  |                               |   |   |   |                       |
|                  |                               |   |   |   |                       |
|                  |                               |   |   |   |                       |
|                  |                               |   |   |   |                       |
|                  |                               |   |   |   |                       |
|                  |                               |   |   |   |                       |

|               |                           |  |  |  |                      |
|---------------|---------------------------|--|--|--|----------------------|
| (1)           | S/F/F HYSD Bar            |  |  |  |                      |
| R-wall (A/43) | 4 x 14 x 4.30 x 0.62 =    |  |  |  | 170.128 kg           |
|               |                           |  |  |  | = 1.70 MT            |
| R-wall (B/44) | S/F/F HYSD Bar.           |  |  |  |                      |
|               | 4 x 32 x 2.50 x 0.89 =    |  |  |  | 284.80 kg            |
|               |                           |  |  |  | = 2.84 MT            |
| (2/45)        | PI PCC M20 grade          |  |  |  |                      |
|               | 4 x 4.60 x 1.02 x 2.43 =  |  |  |  | 45.65 m <sup>3</sup> |
| (3/47)        | PI & Laying RCC in        |  |  |  |                      |
|               | Substructure M25          |  |  |  |                      |
| B/Slab        | 1 x 6.00 x 6.00 x 0.40 =  |  |  |  | 14.40 m <sup>3</sup> |
|               | 2 x 6.00 x 2.50 x 0.50 =  |  |  |  | 15.00                |
|               | 4 x 6.00 x 0.075 x 0.15 = |  |  |  | 1.80                 |
|               | (Continuation)            |  |  |  | 31.20 m <sup>3</sup> |

Sch. XLV-Form No. 134

| Particulars          | Details of actual measurement                                                                                                                              |   |   |   | Contents or area |
|----------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------|---|---|---|------------------|
|                      | No.                                                                                                                                                        | L | B | D |                  |
| 24.75 m <sup>3</sup> | vide MB P- 99                                                                                                                                              |   |   |   |                  |
|                      | ① Rs 753.93/m <sup>3</sup> = Rs 18660.00                                                                                                                   |   |   |   |                  |
| (27/35)              | PIV Approved                                                                                                                                               |   |   |   |                  |
|                      | M <sub>2</sub> D Slab - do -                                                                                                                               |   |   |   |                  |
| 10.92 m <sup>3</sup> | vide MB P- 41                                                                                                                                              |   |   |   |                  |
|                      | ② Rs 6579.67/m <sup>3</sup> = Rs 71850.00                                                                                                                  |   |   |   |                  |
|                      | = Rs 24944298.00                                                                                                                                           |   |   |   |                  |
|                      | (+) 18% GST = Rs 4489974.00                                                                                                                                |   |   |   |                  |
|                      | (+) 1% S.E = Rs 249443.00                                                                                                                                  |   |   |   |                  |
|                      | + S.F = Rs 379424.00                                                                                                                                       |   |   |   |                  |
|                      | = Rs 30063139.00                                                                                                                                           |   |   |   |                  |
|                      | (-) 10% Below = Rs 3006314.00                                                                                                                              |   |   |   |                  |
|                      | = Rs 27056825.00                                                                                                                                           |   |   |   |                  |
|                      | Less previous pay = Rs 17956823.00                                                                                                                         |   |   |   |                  |
|                      | = Rs 9100002.00                                                                                                                                            |   |   |   |                  |
|                      | <div style="display: flex; justify-content: space-between;"> <div> <i>Chh</i><br/>13/03/24<br/>JC </div> <div> <i>AE</i><br/>13.05.24<br/>AE </div> </div> |   |   |   |                  |
| cst                  |                                                                                                                                                            |   |   |   |                  |
| 15/5/24              |                                                                                                                                                            |   |   |   |                  |
| 22                   |                                                                                                                                                            |   |   |   |                  |

(Continuation)