

RS-2940335=00

11-28-6-22

Const. & Repair of 5038 to Bhanuagar Bandh D
Tola Via Kherbani Abdulpur Rasulpur
Machadati Tola.

Schedule XLV Form No. 134
CH TO MMGSY (NDB) BRBR-156 VARJOI

BARJOI

DIVISION

Kadwa

SUB-DIVISION

M.B. No. 1922.

Measurement Book

Sanjeev Kumar
Ag. No. 37(SBD)/2021-22

3rd and final Bill
ABSTRACT of Cost

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:					
Road 5038 to Bhaunagar Bondh					
Dalan Tola via Khetbari					
Abdulbar Rashidpur Mahadafit					
Tola under mm (NDB)					
Agency -					
Sanjeev Kumar					
Ag. no. -					
37 SBD/2021-22					
Date of order -					
02-07-2021					
Date of Completion -					
01-07-2022					
Actual completion -					
7/11/2023					
Date of entry -					
7/11/2023					

(1/1) P.V. & fixing of working					
bench mark Pillars					
2.0 Nos vide TMB Pg (22)					
@ Rs 4187.96/each -				Rs	8376.00
(ii) Reference Pillars					
5.0 Nos vide TMB Pg (22)					
@ Rs. 1921.89/each -				Rs	9609.00
(2/2) clearing and grubbing					
Road land.					
0.85 Ha vide TMB Pg (22)					
@ Rs 53879.81/Ha -				Rs	45798.00
(3/3) excavation for Roadway					
in soil using -					

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		136	R	69742	18.00
Add 12 1/2 L.S. (F)			R	83690	6.00
Add 1 1/2 L. (S) (F)			R	69742	0.00
Add 5 fee @ 100			R	100	83.00
				R	7890949.00
Less 0.01 1/2 Below (C)			R	789	0.00
				R	7890160.00
Less previous payment @			R	65709	55.00
				R	1319205.00

Attest
15/3

Executive Engineer
Rural Works Department
Works Division, Barsdi
Material statement up to date

1) Earth work	3440.42 m ³	
@ Rs 34.81/m ³		Rs 119761.00
2) G.S.B. (446.32 m ³)		
(i) 53 to 9.5 mm	267.792 m ³	
@ Rs 620.62/m ³		Rs 166197.00
ii) 9.5 to 2.36 mm	107.12 m ³	
@ Rs 51.58/m ³		Rs 55122.00
iii) 2.36 mm and below	160.68 m ³	
@ Rs 236.71/m ³		Rs 38025.00
3) W.B.M. (323.56 m ³)		
ii) 53 to 9.5 mm	291.51 m ³	