

ch. XLV—Form No. 134

16

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:— const. and Syat Maint					
OF road from L024 to Soumpus Paswan Tola.					
Length = 0.750 KM.					
Agreement — 04/SBD/ 2021-22					
dt 12/04/2021.					
Date of commencement — 12/04/21					
Date of actual completion —					
Agency — Renu Devi					
w/o Ram Subesh Mandal, Soumpus, Rosera.					
Agreement Rate $\Rightarrow$ 3.52% Below					

Revised measurement.

① WBM Gr-III — Providing Laying, spreading and compacting stone aggregate etc

$$01 \times 10.00 \times \frac{1}{2}(3.75 + 3.10) \times 0.075 = 2.157 \text{ m}^3$$

$$01 \times 30.00 \times 3.75 \times 0.075 = 8.44 \text{ m}^3$$

$$01 \times 05.00 \times \frac{1}{2}(3.75 + 3.30) \times 0.075 = 1.324 \text{ m}^3$$

at level

$$01 \times 15.00 \times 3.75 \times \frac{1}{2}(0.075 + 0.050) = 3.59 \text{ m}^3$$

15.85 m³

②

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(iii) 600X 450 mm rectangular					
= 04 nos @ Rs 4636.79/nos					
					= Rs 18547.00
(iv) 900 mm side octagonal					
= 04 nos @ Rs 8513.89/nos					
					= Rs 34056.00
(14) Road marking with hot applied thermoplastic compound etc					
Ref Qty VTM B Rs No— (18)					
= 150.00 M ² @ Rs 735.54/m ²					
					= Rs 110331.00

(15) Providing and laying of RCC NR pipes etc

Ref Qty VTM B Rs No— 40 (18)

= 40 Km @ Rs 924.82/Km

= Rs 36993.00

Total Rs 4817333/-

Add GST + UCESS

(+) Rs 626253/-

Add Sine wave (update)

(+) Rs 56328/-

Total Rs 5499914/-

less as per agreement @ Rs 293597/-

Total WK done = Rs 5306317/-

less as paid earlier @ Rs 4515360/-

Net Payable Amount Rs 790957/-

Continuation

C & P
12/11/24
19/05/24

12/11/24
AF

12/11/24
002