

MR NO:- 3021
Schedule XLV-Form No. 134

INDU DEVT
RWD Subways DIVISION
RWD Kalyan SUB-DIVISION

MEASUREMENT BOOK

MR NO:- 3021

1st ON A/c Bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Construction of Road					
From Amarpur Jagdish Yadav					
Ke Ghar to Mahato Tola Tak.					
Length of Road:- 0.550 KM					
Name of Agency:- Indu devi					
Village Post - Kharagpur, Saharsa					
Agreement No. - 16-SB/M/MGSY-GEN/2022-23					
Agreement Value:- Rs 4750072 = (Main work)					
Rs 276957 = (Maintenance)					
Agreement Rate - 0.17% Below on BDR Rate					
Date of Commencement:- 31.03.23					
Date of Completion:- 30.12.23					
Date of Measurement:- 20.08.23					
Work done:-					
① Setting out pillars - 9/1 &					
fixing reference pillar & working					
benchmarks - etc - etc					
i) Reference pillar/Benchmark = 01 No.					
ii) Reference pillar = 02 Nos.					
② Clearing & grubbing road land					
& uprooting veg. grass etc - etc					
18 x 30.00 x 2 x 3.50 = 3780.00 m ²					
1 x 10.00 x 2 x 3.50 = 70.00 m ²					
3850.00 m ²					
3850 m ² ÷ 10,000 = 0.39 Hectare.					

Continuation

Continuation

Continuation