

Schedule XLV-Form No. 134

Name of Road: Approach Road of Bridge on Kooran River between
Dharakara and Varana Village (WARD)

21118 201112

Sheikhpura DIVISION

Ariyanti SUB-DIVISION

1636

MEASUREMENT BOOK

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road Work:					Construction
of Road and CD work with Mainline					
for Approach Road of Bridge					
on Kooihari River in Between					
Dhaskara and Variuna Village					
Under Head:					NABARD
Agency:					Sri Arand Kumar
Att P.O. -					Mafo, P.S. - Mekus
Dist -					Sheikhpura PIN- 811102
Agreement No -					

Agreement Value:

Constn Cost = Rs.

5% Maint Cost = Rs.

Total cost = Rs.

Date of Commencement: 30.01.2024

Date of Completion: 29.7.2024

Rate Quoted @ 26.77% below

(1) Clearing and Grubbing road land

$$2 \times 350 \times 2.50 = 1750.00 \text{ m}^2$$

$$2 \times 150 \times 2.00 = 600.00 \text{ m}^2$$

$$2050.00 \text{ m}^2$$

$$2050.00 \div 10000 = 0.20 \text{ hect}$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		BA. Rs		2282	108.00
Add @ 18% GST (+) Rs.				410	779.00
Add @ 1% LC (+) Rs.				228	21.00
Add @ 10% SF					
E/W : 5255.60 m ³ @ Rs. 3.51 = Rs.				18447.00	
G.S.B. : 194.40 m ³ @ Rs. 46.29 = Rs.				8999.00	
WBM : 72.70 m ³ @ Rs. 63.74 = Rs.				4647.00	
PCC : 4.10 m ³ @ Rs. 46.54 = Rs.				191.00	
Plain : 27.30 m ³ @ Rs. 52.69 = Rs.				1438.00	
Rat.					
		Total SF Rs.		33722.00	
		Rs.		2749430.00	
Less @ 26.77% below L.R. as per Agreement				736022.00	

Rs. 2013408.00

15.3.2024
JB

New
15.3.24
AT

15.3.24
15.3.24

Material statement

E/W = 5255.60 m³Stone Aggregate: 161.86 m³Coarse Sand : 89.04 m³Mooram : 17.50 m³Stone chips: 28.09 m³

15.3.2024
JB