

2054 21035 50
91221 2 4CG1 (VR62) 4m

सूचना
Schedule XLV-Form No. 134

M.B.N. 1726/23-24

DIVISION

35C 50 - 5117181

SUB-DIVISION

सूचना
मिनिस्ट्री ऑफ़ फ़ॉरेन
अफ़ेयर्स

MEASUREMENT BOOK

1726

340721 46113

4th AND FINAL BILL OF 32 CONSTRUCTION

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME of work:- Repair of Road Bainia to Pansa Under M/R 3054.					
Agency:- Amlesh Prasad, Belwa.					
Agreement No.- 16 SBD/ 2023-24.					
Date of start - 06 - 11 - 2023.					
Date of completion - 05 - 08 - 2024					
Actual Date of completion - 12-03-2024					

(Record) Entry /

1/1 cleaning and grubbing Road Land

5 No^s x 30 m x 3.0 m (H) = 450 m²

3 No^s x 30 m x 2.50 (H) = 225 m²

T = 675 m².

$\frac{675}{10000} = 0.067$ hec.

2/6 providing and apply
prime
TACK coat (BSI)

lot (area)

1 x 5 m x 2 m = 10 m²

2 x 3 m x 1.5 m = 9 m²

1 x 8 m x 1.5 m = 12 m²

1 x 10 m x 1.7 m = 17 m²

T = 48 m²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
16/17 Providing & fixing 900 mm side Octagon Board = 2 Nos					
17/14 Providing & fixing 600 mm equilateral and triangle Board = 18 Nos					
18/13 Providing & erecting metal Beam crack Barrier = 8.5 m ²					
19/18 Providing & fixing Boundary Pillars P.C.C. (15%) = 53 Nos					
20/20 Planting of trees and maintenance for one year = 193 Nos					
21/25 Brick masonry work in Parallel wall 2 x 2 each x 6.0 m x 0.40 x 0.60 m = 5.76 m ³					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
22/26	Plastering with C.M				
	(1:4) on Brick work				
Side face -	2	4	6.0M	0.60M	$= 28.8M^2$
Top -	2	2.0	6.0M	0.40	$= 9.6M^2$
Front -	2	4	0.40	0.60	$= 1.92M^2$
					T = $40.32M^2$
23/27	Painting two coats				
	on new surface				
Side face -	2	4	4.0	0.60	$= 19.2M^2$
Top -	2	2	4.0	6.0	$= 96M^2$
Front -	2	4	0.40	0.60	$= 1.92M^2$
					T = $117.12M^2$
P. Kumar 12-03-2024 (JE)  12/03/24 KE					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				11- 1,75	63,982 ²
Add Gr. S-T	18	%	(+)	31	61,517 ²
Add L-cell	1-1		(+)	1,75	640 ²
Add S-free			(+)	1,35	600 ²
				11- 210	36,739 ²
Less previous payment				21030428 = 6311 =	65,252 ²
0.03% Below M.M. Agreement				(-)	6311 = ⁰⁰
				11- 25	65,172 ²
				11- 25	65,172 ²
Payment 12-03-2024 (J.B.)				12/03/24 AC	