

2117 → M.MUSY (GEN) KRS OTTATTA
44 का OTTAT → OTTAT PMUSY के OTTAT OTTAT

Schedule XLY-Form No. 134

2117 का OTTAT → 2118 का OTTAT

2117 का OTTAT → 2118 का OTTAT

DIVISION

का OTTAT OTTAT

का OTTAT OTTAT

SUB-DIVISION

M.B.No-

Measurement Book

1171

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>3rd and final Bill</u>					
<u>N/Ws - Const of road from</u>					
<u>Near PH 454 to house Pachin talg.</u>					
<u>N/A :- SRI - Rohit Roy.</u>					
<u>A/Nos -</u>					
<u>0356D/2020-2021</u>					
<u>Date of start:-</u>					
<u>11-05-2020</u>					
<u>Date of completion:-</u>					
<u>10-02-2021</u>					
<u>Date of Measurement:-</u>					
<u>Details of Nos:-</u>					
<u>Item No ①:- Providing and</u>					
<u>applying primer coat - ie</u>					
<u>7 x 30.00 x 3.75 =</u>					<u>787.50 m²</u>
<u>1 x 20.00 x</u>		<u>3.75 + 4.15 + 3.75</u>			
		<u>3</u>			<u>= 77.67 m²</u>
<u>1 x 30.00 x</u>		<u>4.25 + 3.75</u>			
		<u>2</u>			<u>= 120.00 m²</u>
<u>4 x 30.00 x</u>		<u>3.75</u>			<u>= 450.00 m²</u>
<u>1 x 30.00 x</u>		<u>3.75 + 4.15 + 3.75</u>			
		<u>3</u>			<u>= 116.50 m²</u>
<u>1 x 20.00 x</u>		<u>4.25 + 3.75</u>			
		<u>2</u>			<u>= 80.00 m²</u>
					<u>1631.67 m²</u>
<u>Item No ②:- Providing and</u>					
<u>applying tack coat - ie</u>					
<u>Qty vide Item No ① ie =</u>					<u>1631.67 m²</u>
<u>Item No ③:- Providing, Laying</u>					
<u>and setting of close-graded</u>					
<u>M.S.S as per T/S clause</u>					
<u>150g - etc all comp job.</u>					
<u>Qty vide Item No ② ie =</u>					<u>1631.67 m²</u>

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F	P ₂	2141471=
Item No (19) - Provision & loading					
R.C.C. HP- 3 pipe					
Qty vide T.M.B			P ₄₀	(10) ie	
7.50 M @ P ₂		4010.72/m		P ₂	30080=
Item No (19) - painting with C.M					
(1.4) on B/W					
Qty vide T.M.B			P ₄₀	(10) ie	
32.06 M ² @ P ₂		65.93/M ²		P ₂	2114=
Item No (20) - Back filling in					
found					
Qty vide T.M.B			P ₄₀	(10) ie	
6.10 M ³ @ P ₂		473.64/M ³		P ₂	2889=
Item No (21) - painting two coat					
on parapet wall					
Qty vide T.M.B			P ₄₀	(10) ie	
20.64 M ² @ P ₂		95.63/M ²		P ₂	1974=
				P ₂	2178528=
Add 1% Labourers cost				P ₂	21785=
Add 12% G.S.T				P ₂	261423=
				P ₂	2461736=
Less 10% below agg. cost				P ₂	246173=
				P ₂	2215563=
Less previous payment				P ₂	1583780=
				P ₂	631783=

Continuation
12/01/24
AE

12/3/24
J.E

(b) Kumar