

M/S Bhawani construction

To 2 Ratauli Jhailal Mandal ke Gharo Paraga

Schedule XLV-Form No. 134

PHILPARAS

DIVISION

GHOGHARDIH

SUB-DIVISION

MEASUREMENT BOOK

M.B.No: 409/2023-24

प्रमाणित किया जाता है कि इस मापी पुस्त में प्रयोग किया
गया 100 (एक सौ) फुट का माप है, जो कि इस क
ऑफिस, ग्रामीण कार्य विभाग, कार्य कार्य प्रमंडल
चौधवाडीहा के सामान्य निर्माण किया जाता है।

11/5/23
EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas
04.07.2023



Sch. XLV—Form No. 134

PHULPARAS DIVISION
CHODHRDIHA SUB-DIVISION

Measurement Book

M.B. No. 409/2023-24

11/5/23
EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas
04.07.2023
Name of Officer
Date of first entry
Date of last entry

1st on A/c Bill

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work— Constⁿ of Road
C/D works from
To Ratauli Thuri
Lal Mandai ke Ghar
To Parosa (Under MGS Gen)

Length of Road— 2.020 Km

Agency— M/s Bhanwari Constⁿ & CO.
Vill— Malrao. Po— Malrao
via— Thanjharpar,
Distt— Madhubani.
Bihar.

Agreement No— 15/SBD/2023-2024

Date of start— 04/07/2023

Date of completion— 03/07/2024 .

Rate Quoted— 17.75 % Below.

Work done

① setting out pillars
Qty= 5 Nos.

② clearing and grubbing
Road Land (By Manual
Means) do — do
Complete Tab.

Continuation

2nd on A/c Bill

9

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Constn of Road & CD works from To Ratauli Thuri Jal Mandi ke Ghar To Parsa. (Under MMS & GEN)					
Length - 2.020 Km					
Agency - M/s Blawani Constn & Co. Vill - Mahrai, PO - Mahrai. Via Tharyharpur Dist - Madhubani, Bihar.					
Agreement No - 15 SBD / 2023-2024					
Date of start - 04/07/2023					
Date of completion - 03/09/2024.					
Rate quoted - 17.75 % Below.					
<u>work done.</u>					
(1) setting out pillars					
					Qty = 7 Nos.
(2) Clearing & Grubbing Road Land (By manual work)					
$2 \times 10 \times 30.0 \times 1.750 = 1050 \text{ M}^2$					
$2 \times 6 \times 30.0 \times 1.750 = 630 \text{ M}^2$					
$2 \times 20.0 \times 1.750 = 70 \text{ M}^2$					
					Qty = 1750 M ²
					or = 0.175 H
(3) Constn of Embankment with material obtained from borrow pits do-do-complete Rev.					

Continuation

ABSTRACT OF COST

13

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) setting out pillars					
Qty 5 Nos vide TMB P-5					
Qty 7 Nos vide TMB P-9					
Qty 12 Nos @ ₹ 2701.01/Nos = ₹ 32412.12					
(2) clearing & grubbing					
Road Canal (By					
manual means) do					
do - complete job.					
Qty 0.3045 Ha vide TMB P-5					
Qty 0.175 Ha vide TMB P-9					
Qty 0.4795 Ha @ ₹ 59306.02/Ha = ₹ 28437.00					
(3) constn of Embank					
rest with material					
obtained from borrow					
pits do - do -					
complete job.					
Lead 100 M					
Qty 1892.58 m ³ vide TMB P-5					
Qty 1156 m ³ vide TMB P-10					
Qty 3048.58 m ³ @ ₹ 181.49/m ³ = ₹ 553287.00					
Lead 1000 M					
Qty 473.14 m ³ vide TMB P-5					
Qty 289 m ³ vide TMB P-10					
Qty 762.14 m ³ @ ₹ 244.38/m ³ = ₹ 186252.00					
(4) Dismantling Brick/					
Tile work					
Qty 122.76 m ³ vide TMB P-10					
Qty 272.16 m ³ @ ₹ 272.16/m ³ = ₹ 33410.00					

Continuation

Continuation

[illegible]