

RPS - Animesh ji

Schedule XLV-Form No. 134

Executive Engineer
Rural Works Department
Works Division, Barsoi

DIVISION

Barsoi

SUB-DIVISION

RPS

NO:- 7208

MEASUREMENT BOOK

Machua Toli to Patusy Road

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8th and final bill					
Name of Work: Const. & Maint ⁿ of Road					
Machua Toli to PMHSY Road					
Agency: M/S RPS Construction					
Prop. - Amaresk Kumar					
Agreement No - 75500/2020-21					
Date of Start - 07.08.2020					
Date of Completion - 06.08.2021					
Date of Measurement - 23.12.2023					

Actual Date of Completion - 30.12.2023

1. P/V Primer coat - etc

In main Road -
 $17.0m \times (5.75 + 3.75) m / 2 = 80.75 m^2$
 $5 \times 30.0 m \times 3.75 m = 562.50 m^2$

 $6 \times 30.0 m \times 3.75 m = 675.0 m^2$
 $2 \times 30.0 m \times 3.75 m = 225.0 m^2$
 $14.0 m \times 3.75 m = 52.50 m^2$

for curve -

 $15.0 m \times (0.30 + 0.90 + 0.30) m / 2 = 7.50 m^2$
Total area 1603.25 m²

2. P/V Tack coat - etc

 $17.0m \times (5.75 + 3.75) m / 2 = 80.75 m^2$
 $5 \times 30.0 m \times 3.75 m = 562.50 m^2$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
021 No. vide TMB P-5					
@ 9298.93/No. —					Rs. 37196.00
34. printing New letter					
176 cm ht per letter					
@ 0.52 cm ht per letter —					Rs. 92.00
35. Painting on Persapet					
27+41 well					
25.18 M ² vide TMB P-5					
@ 97.19/M ² —					Rs. 2447.00
					Rs. 8135149.00
Add. S.F vide TMB P-8					Rs. 20601.00
Add. S.F vide MBN 1474, P-59					Rs. 34541.00
Add. GST- 12% —					Rs. 976218.00
Add. L.C. 1% —					Rs. 81351.00
					Rs. 9247860.00
Less previous payment					Rs. 7720615.00
					Rs. 1527245.00
The work has been completed as per specification and measurement.					
<i>[Signature]</i> 25.01.2024 JE <i>[Signature]</i> 25/01/24 JE					
<i>[Signature]</i> 18/03/24 Executive Engineer Rural Works Department Works Division, Barsoi					
18.3.24					