

MMJ54 (SC)
NH 80 ले राजपुर रोला

Measurement Book

Schedule XLV-Form No. 134

मुंगेर

व. शिवापुर

DIVISION

SUB-DIVISION

निर्मल कुमार सिंह

2386

2nd On A/c Bill

11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Constn of Road from NH-80 to Rajpoot Tola.					
Agency:- Shri Nimbhoy Kumar Singh.					
Agreement No:- 23/CSO/2021-22					
Scheme Head:- MMWSY (SC)					
Agreement Value:- (C) 3815263/					
(M) 412893/-					
Rate:-					
Date of commencement:- 25.09.2021					
Date of completion:- 24.06.2022					
Date of Measurement:- 10.02.2024					

Record Entry:

① Construction of Embankment with material obtained from borrow pits withal lift up to 100m lead:-

$$1 \times 7 \times 30 \times 4.50 \times 0.1002 = 94.5003$$

② Constn of Embankment with material obtained from borrow pits with a lift up to 15m 100 m lead:-

$$1 \times 7 \times 30 \times 4.00 \times 0.052 = 42.0003$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

(1) Constn of Un-reinforced
plain cement concrete thickness
as per designed - do -

Qty of concrete 8 items (8)

= 225.03 m³ @ Rs. 7382.70/m³

= 1650078/-

(2) P/F Typical masonry dog
information Board as per

TS - do -

Qty of concrete 7 items (7)

= 1.10 m³ @ Rs. 9563.41/m³

= 9563/-

Total = 2596629/-

(+) Add WST 12% = 311595/-

(+) Add 1% Contn = 25966/-

Total = 2934190/-

(-) Less 15.03% below = 441009/-

Total = 2493181/-

(-) Less prov. paid Bill = 1130157/-

Total = 263024/-

By
18/02/2024
JE

Sumita
18/02/2024
AE