

Roei Name - Baahamin Tolga to Abhaya
Middle School

Shedule XLV Form No. 134.

Supaul MBNB-1556
DIVISION

Kishenpur SUB-DIVISION

Agreement NO-17/SBD/2022-23 belwa-D.I.D.

Measurement Book

Agency- Md. Shabbaz Anwar MBNB-1556

प्रमाणित किया जाता है कि इस
मापी पुस्तिका में कुल - 100 (एक सौ)
मशीन द्वारा तैयार किए गए संशो-
दण विजय कुमार, सहायक अभियंता
ग्रामीण कार्य विभाग, कार्य आवर
पमेंडल कृष्णपुर के नाम से निर्धारित
किया जाता है।

25/04/22
Executive Engineer
Rural Works Department
Works Division, Supaul
(क)
25/4/22

Sch. XLV - Form No. 134


Supaul DIVISION
Kishanpur SUB-DIVISION

ent Book

4th And Final Bill

34

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Const. of Road					
From Bramhin Tola To					
Abhwan middle School.					
(mmmsy sc)					
Agency :- M.D. Shahbaz Anwar.					
Agreement No:- LT/SBD/2022-2023					
Date of start:- 24/03/2022					
Date of compl'n:- 23/03/2023					
					
Record of Entry:-					
1) Const. of Subgrade					
and Earth shoulder					
BT portion:-					
$2 \times 10 \text{ No} \times 30 \text{ m} \times 1.40 \times 0.300 = 252.0 \text{ m}^3$					
$2 \times 10 \text{ No} \times 30 \text{ m} \times 1.45 \times 0.275 = 239.25 \text{ m}^3$					
$= 491.25 \text{ m}^3$					
2) exception Kilometer stone					
Qty: 2 Nos.					
3) 200m stones.					
Qty: 6 Nos.					
4) Retro-Reflectorised					
Traffic sign Board.					
(i) 600mm Triangle.					
Qty: 6 Nos					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost:-</u>					
4/1) Plv & Fixing of working B.M					
Qty = 11.00 Nos vide Pg-27					
@ 2474.31/Nos					Rs = 27217 = 00
2/2) clearing & Grubbing Road land.					
Qty = 0.49 Hact. vide Pg-27					
@ 49496.70/Hact.					Rs = 24253 = 00
3/3) Dismantling of structure brick culvert.					
Qty = 4.50 m ³ vide Pg-27					
@ 398.10/m ³					Rs = 1791 = 00
4/4) Dismantling of structure					
Qty = 24.75 m ³ vide Pg-28					
@ 228.72/m ³					Rs = 5661 = 00
5/5) Excavation of Roadways (Box cutting)					
Qty = 186.00 m ³ vide Pg-28					
@ 74.10/m ³					Rs = 13783 = 00
6/7) const. of Embankment with materials.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
41/44) E/W Excavation.					
Qty: 29.80 m ³ vide pg-31					
@ 260.59/m ³				Rs =	7766 = 00
42/45) plv pcc m-15 in open foundation.					
Qty: 4.60 m ³ vide pg-31					
@ 5906.22/m ³				Rs =	27169 = 00
43/46) plain/reinforced sub- structures.					
Qty: 33.74 m ³ vide pg-31					
@ 6751.95/m ³				Rs =	227811 = 00
44/47) plv RCC NP3 pipe current 1000mm ϕ					
Qty: 7.50 m vide pg-32					
@ 3683.69/m				Rs =	27628 = 00
45/48) painting on parapet walls (Black & white strips)					
Qty: 20.64 m ² vide pg-35					
@ 95.64/m ²				Rs =	1974 = 00
				Total Rs =	7663855 = 00
Add GST @ 12% $\rightarrow$ (+)					919663 = 00
Add LC @ 1% $\rightarrow$ (+)					76639 = 00
				Rs =	8660157 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F		Rs = 8860157 = 00
Less Below @ 0.10%					Rs = 8860 = 00
					Rs = 8651297 = 00
Less per A/c Payment (-)					Rs = 8168154 = 00
					Rs = 83143 = 00
A	6/3/2024				
A.E					
A.E	04/03/2024				
C.P.P	04/03/24				