

4th on A/c Bill

25

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work:-	Bajhathpur Wiyati Path				Path
	Parmeshwari Mehta House To				
	Mehta Tola via Kamleshwari				
	Yadav House				
Agency:-	Manoj Kumar				
Agreement No:-	25-SBD/2022-23				
Date of start:-	13/04/22				
Date of comp'n:-	12/04/23				
Date of Entry:-					
Up to Date Measurement:-					
1/ comp'n of water bound Macadam					
	with stone screening				
	WBM Cr-3 do-do				

all comp'n. job -

Pcc Paving	2x8 x 25 x 0.475 x 0.075	14.25 m ³
	8 x 25 x 3.75 x 0.075	56.25 "
Total (A) =		70.50 m ³

BT Paving	10 x 30 x 3.75 x 0.075	84.375 m ³
	10 x 30 x 3.75 x 0.075	84.375 "
	1 x 20 x 3.75 x 0.075	5.625 "
Total (B) =		174.375 m ³

Total WBM Cr-3 (A+B) = (70.50 + 174.375) = 244.875 m³

2/ comp'n of cement concrete Paved 30
do-do all comp'n. job -

16 x 25 x 3.75 x 0.160 = 240.00 m³

25/02/2024
S.F.

Sch. XLV-Form No. 134

Continuation

ABSTRACT of COST


26

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/201 Benchmark Pillar					
Qty: 2.00 ms - wide 1/2					
@ 4114.64/ms - b =					8229.28
2/202 Reference Pillars					
Qty: 4.00 ms - wide 1/2					
@ 1883.55/ms - b =					7534.20
3/ clearing & grubbing Roadland					
Qty: 0.63 Hect - wide 1/2					
@ 53879.81/Hect - b =					33944.20
4/203 Box capping					
Qty: 106.10 m ³ - wide 1/2					
@ 75.61/m ³ - b =					8022.20
5/205 Road way cutting					
Qty: 63.68 m ³ - wide 1/2					
@ 26.71/m ³ - b =					1700.20
6/206 Comp ⁿ of Embankment lead from					
Qty: 1603.09 m ³ - wide 1/2					
@ 143.30/m ³ - b =					229723.20
7/207 Comp ⁿ of Embankment lead from					
Qty: 631.183 m ³ - wide 1/2					
@ 190.42/m ³ - b =					120190.20
8/209 Comp ⁿ of WBM Cor-5					
Qty: 455.790 m ³ - wide 1/2					
@ 2855.17/m ³ - b =					1301358.20
9/210 Comp ⁿ of WBM Cor-3					
Qty: 244.875 m ³ - wide 1/2					
@ 3388.35/m ³ - b =					829722.20
b = 25,40,422.20					


Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
18/251 parapet construction					
Qty = 12.01 m ³ - width 22					
@ 6006.41/m ³ - B =					72137.00
					B = 48,61,719.00
add 12% GST + @ 1% L. (less 1%) B =					632023.00
Add 10% S. fee — (G) B =					73952.00
					B = 55,67,694.00
less 0.01% Before — (G) B =					557.00
					B = 55,67,137.00
Deduction previous Bill Payable B =					3885252.00
					Total B = 16,81,885.00

 J. P. Singh
 15/03/24
 i.e.
 18/3/24
 18/3/24
 AE

Material statement

- ① Stone Aggregate = 216.00 m³
 ② Coarse sand = 108.00 m³

 J. P. Singh
 i.e.
 18/3/24