

Scheme - MMGSY (NDB)

Agg. No. - 02 / MMGSY (NDB) 2023-24

Schedule XLV-Form No. 134

Name of Block - Subarkpur to Nalanda

Agency - Shivcom Estate Pvt. Ltd.

EE BLD (W)

DIVISION

Chapra-I

AE BLD (W)

SUB-DIVISION

Block - Ravidang

No. - 4015

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
3rd & final bill					
Name of work:—	Construction and				
	maint. of road from				
	M. V. Road to N. Road				
	M. V. Road (HOB)				
	L. 0.80 km				
Ass No:—	74 (B) M. V. Road 2023-24				
Name of agency:—	Shri. V. K. Reddy & Co. (Udy.)				
Order to commence the work:—	30/06/2023				
Order to complete the work:—	29/06/2024				
Est. value:—	Rs (58,15,989 + 3,16,761)				
	= Rs 61,32,750				
Below:—	0.00%				
Work done					
(1/7) Providing & laying					
rumble strip do all					
comp. job—					
$1 \times 6.00 \times 3.75 \times 0.15 = 3.375 \text{ m}^3$					
(2/18) Providing & laying					
road marking paint					
do com job					
$1 \times 13 \times 1.65 \times 0.10 = 2.145 \text{ m}^3$					

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			B.F = Rs		47,56,973=00
123/25					
providing & laying					
planting of trees					
do all corners					
V.P. No. (58) (24)					
14-5					
81-V.P. No. (24)					
45 Nos. @ Rs			1197 = 49/2 even = Rs		53,887=00
					Rs 48,10,360=00
Add 18 % VST = Rs					8,65,865=00
Add 1 % excess = Rs					48,104=00
Add SETC fees = Rs					72,339=00
					Rs 57,20,000
less Pro-rata bill					= Rs 57,98,335=00
					Rs 48,332=00
Rd					
25/01/2000					
J.E					

Scheme - MGTSS (NDB)

Agg No - 05/MBD/2003-24

Schedule XLV-Form No. 134

Name of Work - Khoira Madhapur MR Patti Near
H School to Shaktiampur Aizawl

EE RWD (IN)

DIVISION

Chapra

AE RWD (IN)

SUB-DIVISION

Block Nagda

Agency - Raj Bhushant Singh

Measurement Book

No - 467

Sch. XLV-Form No. 134

17

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

3rd on 7/10 bill

Name of work - Khairi mihopar

MR Patn Near Hish

School to Sahmpir Anir

tala mihopar (HAB)

Block - Nagri

Name of Agency - Rajbhansin

Ass NO - 05/MBD 2022-24

DATE OF START THE WORK - 18/08/23

DATE OF COMPLETE THE WORK - 17/08/24

Below rate - 10%

WORK done

(1/10) Providing & Laying

WBM grading - II do

all work job -

1 x 10 x 10 x 3.75 x 0.075 = 28.125 m³

1 x 10 x 10 x 3.75 x 0.075 = 28.125 m³

1 x 5 x 10 x 3.75 x 0.075 = 14.06 m³

1 x 20 x 10 x 3.75 x 0.075 = 56.25 m³

1 x 5 x 10 x 3.75 x 0.075 = 14.06 m³

1 x 5 x 10 x 3.75 x 0.075 = 14.06 m³

1 x 5 x 10 x 3.75 x 0.075 = 14.06 m³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F = Rs 65,87,039.20
23/7					providing 8 layers corner shanked do all corners N.P.H.C. (21,822)
					0.295 m ² @ Rs 261 = 682/m ² = Rs 1,37,988.20
					+ Rs 67,19,527.20
					Add 18% GST = (Rs) 12,09,515.20
					Add 1% D. cess = (Rs) 67,195.20
					Add S.T.P. Fee = (Rs) 25,790.20
					= Rs 80,82,027.20
					Less 10% below = (Rs) 8,08,203.20
					= Rs 72,73,824.20
					Less Provisional = (Rs) 37,93,873.20
					2 Rs 34,79,951.20
					18/03/2024 S.C