

3rd on A/c Bill

13

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w: Const ⁿ of Road from House of Ramesh Rai to House of Mulresh Rai.					
Agency: Janak Bishore Rai.					
Agri. No - 07 (S.B.D.)/2023-24					
D.O.W - 17.08.2023					
D.O.C - 16.08.2024					
Date of entry - 18/08/24					
(1) Construction of unreinforced Cement Concrete Pavement					
M30 grade —					
$6 \times 30.00 \times 3.75 \times 0.160 = 108.00$					
$1 \times 11.00 \times 3.75 \times 0.160 = 6.60$					
$2 \times 30.00 \times 3.75 \times 0.160 = 36.00$					
$1 \times 3.00 \times 3.75 \times 0.160 = 1.80$					
$2 \times 7.00 \times \frac{3.75 + 5.00 + 5.00 + 3.75}{4} \times 0.160 = 9.80$					
$1 \times 29.00 \times 3.75 \times 0.160 = 17.40$					
$2 \times 7.00 \times \frac{(3.75 + 5.00 + 5.00 + 3.75)}{4} \times 0.160 = 9.80$					
$2 \times 30.00 \times 3.75 \times 0.160 = 18.00$					
$01 \times 8.00 \times 3.75 \times 0.160 = 4.80$					
$2 \times 7.00 \times \frac{3.75 + 5.00 + 5.00 + 3.75}{4} \times 0.160 = 9.80$					
$1 \times 30.00 \times 3.75 \times 0.160 = 18.00$					
$1 \times 5.00 \times 3.75 \times 0.160 = 3.00$					
					243.00 m ³

18/8/24

Sch. XLV-Form No. 134

B.F. R. 801840:

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3.23 m ² @ R. 7623.08/m ² — R. 24623=					
(10) Ideal wall in Brick masonry —					
work in CM (1:4) —					
Qty with THB P-10					
27.98 m ³ @ R. 6822.65/m ³ — R. 190898=					
(11) Low of laying RCC Pipe 100 —					
Qty with THB P-10					
15.10 RM @ R. 3115.61/RM — R. 46734=					
(12) Paving with CM (1:4) —					
Qty with THB P-10					
28.04 m ² @ R. 240.94/m ² — R. 6756=					
(13) Contn of unshrinkable ce H ₂ O —					
Qty with THB P-13					

243.00 m ³ @ R. 9049.27/m ³ — R. 2198973=					
				R. 3269824=	
Accl Asl (18%) —	(4) R.			588568=	
Accl L. cen (3%) —	(4) R.			32698=	
Accl S. Fee —	(4) R.			57222=	
				R. 3948312=	
Less Below (0.55%) —	R.			21716=	
				R. 3926596=	
Less previous part —	(4) R.			1277446=	
				R. 2649150=	

18/3/24
18/3/24