

MSH (SC)
K3019

Mahua to L-063

MMH459 (SC)

Schedule XLV-Form No. 134

R. K. D. W. O. R. K. S.

DIVISION

K. E. S. H. A. N. G. A. N. J. - 1

R. K. D. W. O. R. K. S.

SUB-DIVISION

K. O. C. H. A. D. H. A. M. A. N.

3233

Measurement Book

Asseneri Abdul Bari

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd on A/C Bill					
N/W - construction of Road from Mahua to LG3 under MMLSY CSY Agency - Abdul Bari Kishanganj Agreement No - 125 / MMLSY / SB/D / 2020-21 Date of commencement - 10-08-2020 Date of completion - 09-05-2021					
Record Entry					
(1) construction of GSB Grading I					
--- all complete					
1	30.0	2.80	0.200	=	16.80 m ³
1	9.0	2.80	0.200	=	5.04 m ³
					21.84 m ³
(2) construction of MBSM Grading III					
--- all complete					
1	30.0	2.80	0.075	=	6.30 m ³
1	22.6	2.80	0.075	=	4.75 m ³
					11.05 m ³
(3) providing prime coat SS 1					
--- all complete					
Qty same VTMBS item (1) PM-16					
	180.275 m ³	/	0.075 m	=	2403.67 m ²
+ Qty same VTMBS item (2) PM-22					
	11.05 m ³	/	0.075 m	=	147.33 m ²
					2551.0 m ²

Continuation

W. J. J. J.
10-02-2024

JE

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
1(i) construction of Reference					
1.0	2 working B.M. - all complete				
	0.720 km VTMB PN-17				
	@RS 3467=91/km				RS 2497=00
1(ii) construction of Reference					
2.0	pillars - all complete				
	0.720 km VTMB PN-17				
	@RS 1613=64/km				RS 1162=00
2 clearing & grubbing Road					
3.0	land - all complete				
	0.216 Ha VTMB PN-17				
	@RS 52962=05/Ha				RS 11440=00
3(i) construction of Embankment					
4.0	1000 m lead - all complete				
	195.54 m ³ VTMB PN-17				
	@RS 177=02/m ³				RS 34614=00
3(ii) construction of Embankment					
5.0	lead 100m - all complete				
	402.82 m ³ VTMB PN-17				
	@RS 152=00/m ³				RS 61229=00
4 E/w in Excavation for structure					
13.0	161.905 m ³ VTMB PN-17				
	@RS 305=42/m ³				RS 49449=00
5 providing pcc misin leveling					
12.0	31.35 m ³ VTMB PN-17				
	@RS 5945=90/m ³				RS 186404=00
Continuation					

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BFR		5956180=00
Add S.F. VTMB PN-19 + PN-31 (4/R)					65156=00
					RS 6021336=00
less 1.61 1. below as per Aggr					RS 96944=00
					RS 5924392=00
less previous BTM VTMB PN-19					RS 4729787=
					RS 1194605=00
<u>Aggr</u>					
28-02-2024					28-02-24
DE					DE

[illegible]