

Contractor Name - Ramnand Singh

PMHSY Path to Nehruji Mahavidyalaya Tal (GEN)

Schedule XLV-Form No. 134

PHULPARAS

DIVISION

KHUTANNA

SUB-DIVISION

M.B.No 4134/2023-24

MEASUREMENT BOOK

प्रमाणित किया जाता है कि इस मापी हुई में मशीन द्वारा
मुद्रित - 01-से 100 तक प्रत्येक ओर है, जो सहायक
कर्मियों, ग्रामीण कार्य विभाग, कार्य कुल प्रमंडल -
रुहताना के नाम से निर्माण किया जाता है।

04/3/24
EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas
28.09.2023

Sch. XLV—Form No. 134

PHULPARAS DIVISION
KHUTANA SUB-DIVISION

Measurement Book

MB No- 434/2023-24

Name of Officer 04/3/24
EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas
Date of first entry 04/3/24
Date of last entry 28.09.2023

Sch. XLV-form No. 134.

1st on Me Bill

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Road Name - Const. of Rd from PMGSY					
Path to Nahr Mahadalit Tol					
Agency - Ramanand Singh - At Tajpur					
Agreement NO - 23 SBD/2023-24					
Date of starting - 22/09/23					
Date of completion - 21/09/24					
1) Providing & fixing of wooden					
benchmark pillars 2 nos per K.M					
8 nos 0.9 K.M = 7.2 ~ 7 nos.					
2) Clearing and grubbing Rd					
land including uprooting wild					
$2 \times 10 \times 30 \text{ m} \times 1.75 \text{ m} =$					1050 m^2
$2 \times 10 \times 30 \text{ m} \times 1.75 \text{ m} =$					1050 m^2
$2 \times 10 \times 30 \text{ m} \times 1.75 \text{ m} =$					1050 m^2
					3150 m^2
					0.315 Hect
3) Earthwork in excavation					
for foundation of structures upto					
$2 \times 2 \times 6.45 \text{ m} \times 1.4 \text{ m} \times 1.5 \text{ m} =$					54.18 m^3
$2 \times 4.85 \text{ m} \times 1.53 \times 0.365 =$					5.41 m^3
					59.59 m^3

Continuation

Abstract of cost

5

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Providing & fixing work					
Qty vide T.M.B Pg-1					
0.2154 m ³ @ Rs 2708.12 =					18957
2) Clearing and grubbing Rd					
Qty vide T.M.B Pg-1					
0.3154 m ³ @ Rs 59726.13 =					18814
3) Earthwork in excavation					
Qty vide T.M.B Pg-1					
59.59 m ³ @ Rs 336.86 =					20073
4) Providing M.S. as leveling					
Qty vide T.M.B Pg-2					
9.18 m ³ @ Rs 7474.11 =					68612
5) Plain cement concrete in					
Qty vide T.M.B Pg-					
67.48 m ³ @ Rs 8453.34 =					570431
6) Providing and laying R.C.C					
Qty vide T.M.B Pg-2					
15 m @ Rs 7217.99 =					108270
7) Construction of embankment					
Qty vide T.M.B Pg-2					
939 m ³ @ Rs 177.25 =					167001
8) Excavation for roadway					
Qty vide T.M.B Pg-2					
31.25 m ³ @ Rs 99.69 =					3115
9) Construction of G.S.B by provide					
Qty vide T.M.B Pg-3					
37.75 m ³ @ Rs 4144.91 =					156470

Continuation

Continuation