

Mm GSY (Sec)

Schedule XLV-Form No. 134

12/13 : Position - Tola to Puyaba Tola.

Abdul Basir

R.M.D WORKS

DIVISION

KISHAN GANT-1

R.M.D WORKS

SUB-DIVISION

KOCHASHANAN

Abdul Basir

3311

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7th on A/c Bill					
N/W-construction of Road from paschim Tola to purab Tola under MMBsy (SC)					
Agency— Abdul Bari Kishanganj					
Agreement No— 15/MMBSY/SBD/2021-22					
date of commencement— 09-04-2021					
date of completion— 03-04-2022					
(1) PRF of typical MMBsy					
informatory signboard with					
logo --- all complete					
2.0 NOS					
(2) PRF of MMBsy Logo board					
--- all complete					
2.0 NOS					
(3) PRF of maintenance Board					
--- all complete					
1.0 NO					
(4) PRF of Retro-Reflective					
600 mm Equilateral Triangle					
8.0 NOS					
(5) PRF of Retro-Reflective					
900 mm side octagon					
5.0 NOS					
(6) PRF of Retro-Reflective					
600mm circular					
5.0 NOS					
(7) PRF of Retro-Reflective					
Hectometer post					
4.0 NOS					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
1) construction of Reference 1.0					
Pillars & working G.M.					
--- all complete					
1.562 Km VTMB PN-47					
@RS 3501=26/Km				RS	5469=00
2) construction of Reference 2.0					
pillars/ Burjee -- all complete					
1.562 Km VTMB PN-47					
@RS 1629=19/Km				RS	2545=00
3) clearing & grubbing Road 3.0					
Land --- all complete					
0.22 Ha VTMB PN-47					
@RS 52962=05/Ha				RS	11652=00
4) construction of Embankment 7.0					
2142.75 m ³ VTMB PN-47					
@RS 177=02/m ³				RS	379310=00
5) construction of Embankment 8.0					
1428.50 m ³ VTMB PN-47					
@RS 152=00/m ³				RS	217132=00
6) construction of subgrade & 9.0					
Earthen shoulder -- all complete					
1564.86 m ³ VTMB PN-47					
@RS 190=07/m ³				RS	297433=00
7) construction of LBS Grading I 10.0					
724.15 m ³ VTMB PN-47					
@RS 3000=92/m ³				RS	2173116=00
				C.O. RS	3086657=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F = RS 10370303=00
(37) P&F of Retro-Reflective 46.0 Hectometres post 4.0 NOS VTMB PN-53 @RS 5125 = 46 / each					RS 20502=00
(38) P&F of Retro-Reflective 47.0 600mm x 450mm Rectangular 6.0 NOS VTMB PN-54 @RS 4343 = 06 / each					RS 26058=00
(39) providing 2.5mm thick Road 48.0 marking - all complete 120.0 m ² VTMB PN-54 @RS 721 = 85 / m ²					RS 86622=00 RS 10503485=00
Add GST 12.0 %					RS 1260418=00
Add L.C. 1.0 %					RS 105035=00
					RS 11868938=00
less 1.26% below as per Agg					RS 149549=00
					RS 11719389=00
less previous bill VTMBPN-51					RS 11410307=00
					RS 309082=00
<u>Total</u> 28.10.2023 J.E.					