

Bhabua Tharauli R.C.D Road to Sihora

Schedule XLV-Form No. 134

MTM GSY अफ़ेजिअ (NDB)

DIVISION

अफ़ेजिअ

SUB-DIVISION

अफ़ेजिअ अफ़ेजिअ अफ़ेजिअ अफ़ेजिअ

MEASUREMENT BOOK

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

the measurements relating to each work,					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>1st R/A Bill</u>					
Nilepur:- Const of Road					
From Shiv Bhobhua-					
Daraulla RCD Road					
To Shihara under					
mm GSY (Ate shesh) BRICS					
NDB - Treacher Length					
1.127 km in Chanderpur					
Block.					
Name of Agency:- manish					

Vinoth Singh Construction					
Village:- Sarai					
P.O. Jamdaha. P.S. Ramgarh					
Distt- Kaimur - 821110					
Bid Id:- 561243					
Agf NO:- SBD-13/2023-2024					
Date of Agt:- 13/1/2024					
Date of Starts:- 10-1-2024					
PAN:- CGRPS 074518					
G.S.T. NO:- 10 CGRPS 074512F					
Registration NO:- 12B0431					
Ried Rihari					
There are six Roads in					
this Agreement:-					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Agreement Amount (Tuler Road):					
(i) Construction Amount					₹ 1,09,46,247/-
(ii) Five years maintenance					₹ 17,51,372/-
					₹ 1,09,46,247/-
Total					₹ 1,26,97,619/-
Rate:- @ 0.27% Below BOB.					
Date of Completion (As per Agt)					
					1-09/01/2025
[A] A.A. Amount:-					
(i) Construction Amount					₹ 1,10,21,26,09
(ii) Five year maintenance					₹ 20,01,41,09
(iii) Contingency Amount					₹ 2,48,61,09
Total					₹ 1,32,70,68,27
Survey ID - 18082					
Target Habitation Name:- Sihora					
Population - 145					
Vide:- (Details):-					
पत्रांक- BRRDA(HQ) 10065y (NDB)					
- 267/23-1576/42ना दिनांक - 08/09/23					
[B] T.S. Amt:- (i) Construction ₹ 1,09,75,91,00					
(ii) Five years maintenance ₹ 17,56,19,00					
Total					₹ 1,27,32,10,00
Vide T.S. NO - 86 Dt - 29-09-2023					
Ref SE letter no 92 Dt - 27/9					
CE-I RWD Bihor					

Sch. XLV - Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
[A] Leuk To Bedone as					
res Agt:-					
(i)	BT Surface	→	1.010 Km		
(ii)	PCC Perimeter	→	0.117 Km		
(iii)	Total				1.127 Km
(iv)	HPC NPs (ix 100mm dia)				03 Nos
(v)	Cable Duct (80mm dia):-				45.0 M
Date of measurements:- 5/2/2024					
To 8/3/2024					

Date of Entry:-

Measurements
 Station (1) Fencing and
 100 fixing of Leuking
 Benchmark do do do
 9 Nos

Station (2) Clearing and
 22. Grubbing the road land etc
 $540.0 \text{ M} (18 \times 30.0 \text{ M}) \times 3.50 \text{ M} = 1890.0 \text{ M}^2$
 $570.0 \text{ M} (19 \times 30.0 \text{ M}) \times 3.50 \text{ M} = 1995.0 \text{ M}^2$
 $17.0 \text{ M} (1 \times 17.0 \text{ M}) \times 3.50 \text{ M} = 59.50 \text{ M}^2$
 $1117.0 \text{ M} \quad 3944.50 \quad 3944.50 \quad 3944.50 \text{ M}^2$

Continuation

10,000

⇒ 0.39445

= 0.394 Hect.

Total 2024.10m³

Item ④/13 Construction of

4.1. GSB Cr-1 d-d as per direction of EPD

$$[(15 \times 30.0M) \times 4.05 \times 0.20M] \Rightarrow 437.40m^3$$

$$[(15 \times 30.0M) + (1 \times 10.0M)] \times 4.05M \times 0.2 = 372.60m^3$$

Total 810.0m³

Continuation

[illegible]

Sch. XLV—Form No. 134		Details of actual measurement				Contents of area
Particulars	No.	L.	B.	D.		
Est RIA Bill						
Abstract of work						
Date of Entry: 8/8/2024						
At Q. No. 7, M. D.						
Item No 100.	(1)	Providing and fixing kerb and do as per spec				
P/B	Item No (1)					
SN						
@	2780.96	per cu m				₹ 25029.20
Item No 2.2.	(2)	Clearing and grubbing the road land do do as per spec				
P/B	Item No (2)					
0.894	Hect	@	₹ 7557.34	per Hect		₹ 29,776.00
Item No 3.14	(3/12)	Construction of subgrade and earthen shoulder do do as per spec				
P/B	Item No (3/12)					2024.1000
@	264.42	per m ³				₹ 534,767.00
Item No 4.1.	(4/13)	Const of GSB				
P/B	Item No (4/13)					
@	8210.55	per m ³				₹ 26,00,788.00
Continuation						₹ 31,90,360.00

Continuation

18/3/24
A-E