

Schedule XLV-Form No. 134

Wazsaliganj ~~parvati~~ Mayabigha to
N.A.W AD A parvati

DIVISION

बिर्ला-यु

SUB-DIVISION

Vinay Const.

MEASUREMENT BOOK

(2452)



2nd an A/c Bill
Construction Work Final Bill

14

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
N/W - Karsaliganj Mayn Bigha to Parwati					
Agg. NO - RWP Nawada-04MR-3054/MBP/22-23					
Agency - M/s Vinay Construction,					
Date of w.o - 09-02-2023					
Date of completion - 08-11-2023					
Actual date of completion - 05-11-23					
Date of measurement - 03-08-2023					
Date of Entry - 23-02-2024					

Further Measurement - NIL

[Signature]
22-02-24
JES


[Signature]
22-02-24
JES

Abstract of cost

(1) cleaning and grubbing				
0.308 hec @ Rs 56526.51/hec	B	17,410.60		
(2) Scarifying Existing				
5775 m ² @ Rs 18.47/m ²	B	1,06,664.25		
(3) L.S. & grading				
118.76 m ³ @ Rs 1534.28/m ³	B	1,82,211.20		
(4) WBM - 2				
89.90 m ³ @ Rs 1877.51/m ³	B	1,68,968.20		
(5) WBM - 3				
433.72 m ³ @ Rs 1855.43/m ³	B	8,04,737.00		
(6) Prime cost				
5782.93 m ² @ Rs 56.13/m ²	B	3,24,576.00		

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(26) 800 x 600 mm Rect					
04 Nos @ Rs 6482.37/each Rs					25,929.48
(27) 600 x 450 mm Rect					
04 Nos. @ Rs 4469.76/each Rs					17,879.04
(28) 900 mm Octagon					
01 Nos @ Rs 8322.47/each Rs					8,322.47
(29) Planting of tree					
150 Nos. @ Rs 1004.85/each Rs					1,50,727.50
					<u>Rs 67,38,908.00</u>
Add 12% U.S.T @ Rs					8,08,669.20
Add 1% L.C @ Rs					67,389.20
Add s. fee @ Rs					80,400.00
					<u>Rs 76,95,366.20</u>
Less 5% T. below @ Rs					3,90,155.20
					<u>Rs 73,05,211.00</u>
Less previous paid @ Rs					54,60,000.00
					<u>Rs 18,45,211.00</u>


 23.02.24
 JE