

Name of work :- TOS TO BIGHANPUR

Name of contractor :- ARUN - KUMAR MISHRA

Schedule XLV-Form No. 134

SASARAM-2 **DIVISION**

Quoted Percentage :- 10%.

NAKHA **SUB-DIVISION**

MB No - 1265

Measurement Book

Date of work start - 23.06.2023

Time of completion - 28.03.2024

2nd on A/c Bill

2nd on 1st final Bill

11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w:- Repair of Road from T-5 To Bisampur.					
Agency:- Arun Kumar Mishra.					
Agreement No - RWB/SSN-2/01M3D/2023-24					
Date of Commencement - 23-06-2023					
Date of Completion - 22-03-2024					
Actual Date of Completion - 25.02.2024					
Items					
1.) Cost of Sub-grade					
center should be 2.					
all conf job.					

26x30x2x0.10x0.150	257.40m ³
1x20x2x0.10x0.15	6.60
5x30x2x0.45x0.275	37.13
1x1x2x0.45x0.275	0.25
Total qty-	301.38m ³
2.) Prov Brick masonry (1:3)	
2x6.00x0.40x0.60	2.88m ³
3.) Prov. Plaster in part with a.m	
(1:4) - 20-100 conf.	
4x6.00x0.60	14.40m ²
2x6.00x0.40	4.80
4x0.40x0.60	0.96
Continuation of 20.16m ²	

Continuation