

SH SI TO KALAPATHI SUGGUPATHI ROAD via SH-104 JHARKHAND BARH

UTARTOLA  
**Schedule XLV-Form No. 134**

M.R

PHUPARAS

**DIVISION**

PHUPARAS

**SUB-DIVISION**

MB.NB-407/2023-24

**MEASUREMENT BOOK**

DEEPAK KUMAR

EXECUTIVE ENGINEER  
Rural Works Department  
Works Division Pulpurass  
04.07.2023

EXECUTIVE ENGINEER  
 Rural Works Department  
 Works Division Phulparas  
 Name of Officer \_\_\_\_\_  
 Date of first entry 04.07.22  
 Date of last entry \_\_\_\_\_

1st Final Bill

1

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars                      | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------|-------------------------------|----|----|----|------------------|
|                                  | No.                           | L. | B. | D. |                  |
| Work - Const of Kol from S1151   |                               |    |    |    |                  |
| to Kalpathi Sugapathi Panchayat  |                               |    |    |    |                  |
| Road via Thakurath Bazar, Uttar  |                               |    |    |    |                  |
| Tol                              |                               |    |    |    |                  |
| Agency - Mr. Deepak Kumar        |                               |    |    |    |                  |
| At - Bhalwaniya, Maraz Panchayat |                               |    |    |    |                  |
| Agreement NO - 16 MBD / 2023-24  |                               |    |    |    |                  |
| Date of starting - 4/7/2023      |                               |    |    |    |                  |
| Date of completion - 3/4/2024    |                               |    |    |    |                  |
|                                  |                               |    |    |    |                  |
|                                  |                               |    |    |    |                  |

|                               |  |  |  |  |                     |
|-------------------------------|--|--|--|--|---------------------|
| 1) Clearing and grubbing of   |  |  |  |  |                     |
| land including uprooting wild |  |  |  |  |                     |
| 2 X 20 X 30 m X 1 m =         |  |  |  |  | 1200 m <sup>2</sup> |
| 2 X 20 X 30 m X 1 m =         |  |  |  |  | 1200 m <sup>2</sup> |
| 2 X 20 X 30 m X 1 m =         |  |  |  |  | 1200 m <sup>2</sup> |
| 2 X 10 X 30 m X 1 m =         |  |  |  |  | 600 m <sup>2</sup>  |
| 2 X 4 X 30 m X 1 m =          |  |  |  |  | 240 m <sup>2</sup>  |
| 2 X 20 m X 1 m =              |  |  |  |  | 40 m <sup>2</sup>   |
|                               |  |  |  |  | 4480 m <sup>2</sup> |
|                               |  |  |  |  | 0.448 Hect          |

|                                      |  |  |  |  |                     |
|--------------------------------------|--|--|--|--|---------------------|
| 2) Dismantling of existing structure |  |  |  |  |                     |
| Like culvert bridge retaining wall   |  |  |  |  |                     |
| 4 X 5 m X 0.15 =                     |  |  |  |  | 3 m <sup>3</sup>    |
| 4.50 m X 5 m X 0.3 m =               |  |  |  |  | 6.75 m <sup>3</sup> |
|                                      |  |  |  |  | 9.75 m <sup>3</sup> |

Continuation

# Abstract of work

18

Sch. XLV—Form No. 134

| Particulars                          | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------|-------------------------------|----|----|----|------------------|
|                                      | No.                           | L. | B. | D. |                  |
| 1) Clearing and grubbing Rd          |                               |    |    |    |                  |
| Qty vide T.M.B Pg- 1                 |                               |    |    |    |                  |
| 0.448 Hect @ Rs 71279.82 =           |                               |    |    |    | 31933            |
| 2) Dismantling of existing struct    |                               |    |    |    |                  |
| Qty vide T.M.B Pg- 1                 |                               |    |    |    |                  |
| 9.75 m <sup>3</sup> @ Rs 298.99 =    |                               |    |    |    | 2915             |
| 3) Dismantling of existing stru      |                               |    |    |    |                  |
| Qty vide T.M.B Pg- 2                 |                               |    |    |    |                  |
| 137.522 m <sup>3</sup> @ Rs 543.41 = |                               |    |    |    | 74731            |
| 4) Removing all type of H.P.W        |                               |    |    |    |                  |
| Qty vide T.M.B Pg- 2                 |                               |    |    |    |                  |
| 5 nos @ Rs 244.03 =                  |                               |    |    |    | 1220             |
| 5) Earthwork in excavation           |                               |    |    |    |                  |
| Qty vide T.M.B Pg- 2                 |                               |    |    |    |                  |
| 59.59 m <sup>3</sup> @ Rs 402.89 =   |                               |    |    |    | 24008            |
| 6) Providing M15 as levelling        |                               |    |    |    |                  |
| Qty vide T.M.B Pg- 2                 |                               |    |    |    |                  |
| 9.18 m <sup>3</sup> @ Rs 8669.51 =   |                               |    |    |    | 79586            |
| 7) Plain reinforced concrete         |                               |    |    |    |                  |
| Qty vide T.M.B Pg- 3                 |                               |    |    |    |                  |
| 67.48 m <sup>3</sup> @ Rs 9769.22 =  |                               |    |    |    | 659227           |
| 8) Providing and laying R.C          |                               |    |    |    |                  |
| Qty vide T.M.B Pg- 3                 |                               |    |    |    |                  |
| 15 m @ Rs 7275.29 =                  |                               |    |    |    | 109129           |
| 9) Painting on parapet wall          |                               |    |    |    |                  |
| Qty vide T.M.B Pg- 3                 |                               |    |    |    |                  |
| 41.28 m <sup>2</sup> @ Rs 125.42 =   |                               |    |    |    | 5177             |

Continuation

| Particulars                                                                                                                                                                                      | Details of actual measurement |    |    |    | Contents of<br>aron |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|---------------------|
|                                                                                                                                                                                                  | No.                           | L. | B. | D. |                     |
| Qty vide T.M.B Pg. 16                                                                                                                                                                            |                               |    |    |    |                     |
| 2 nos. @ Rs 9498.28 =                                                                                                                                                                            |                               |    |    |    | 18997               |
| 52) Reinforced boundary pillar                                                                                                                                                                   |                               |    |    |    |                     |
| Qty vide T.M.B Pg. 16                                                                                                                                                                            |                               |    |    |    |                     |
| 22 nos. @ Rs 818.76 =                                                                                                                                                                            |                               |    |    |    | 22107               |
| 53) Road marking with hot Appl                                                                                                                                                                   |                               |    |    |    |                     |
| Qty vide T.M.B Pg. 16                                                                                                                                                                            |                               |    |    |    |                     |
| 448 m <sup>2</sup> @ Rs 824.03 =                                                                                                                                                                 |                               |    |    |    | 369165              |
| 4) Providing and fixing logs                                                                                                                                                                     |                               |    |    |    |                     |
| Qty vide T.M.B Pg. 17                                                                                                                                                                            |                               |    |    |    |                     |
| 2 nos. @ Rs 12817.68 =                                                                                                                                                                           |                               |    |    |    | 25635               |
| 5) Construction of earth shore                                                                                                                                                                   |                               |    |    |    |                     |
| Qty vide T.M.B Pg. 17                                                                                                                                                                            |                               |    |    |    |                     |
| 5377.5 m <sup>3</sup> @ Rs 252.62 =                                                                                                                                                              |                               |    |    |    | 1358464             |
|                                                                                                                                                                                                  |                               |    |    |    | 19168812            |
| Add G.S.T 18%                                                                                                                                                                                    |                               |    |    |    | 3450386             |
| Add L.C 1%                                                                                                                                                                                       |                               |    |    |    | 191688              |
| Add S.F 10%                                                                                                                                                                                      |                               |    |    |    | 212331              |
|                                                                                                                                                                                                  |                               |    |    |    | 23023217            |
| Less 17.26% below as per appen                                                                                                                                                                   |                               |    |    |    | 3973867             |
|                                                                                                                                                                                                  |                               |    |    |    | 19049410            |
| Total                                                                                                                                                                                            |                               |    |    |    | 19049410            |
| Work has been completed as per specification and E.C.                                                                                                                                            |                               |    |    |    |                     |
| <div style="display: flex; justify-content: space-between;"> <div>           Signed<br/>27/02/2024<br/>AE         </div> <div>           Attn: J.E.<br/>22/2/2024<br/>J.E.         </div> </div> |                               |    |    |    |                     |
| Allotment vide L/N- 37                                                                                                                                                                           |                               |    |    |    |                     |
| dt-15/3/24 - ₹ 1,90,49,410.-                                                                                                                                                                     |                               |    |    |    |                     |

Continuation