

3rd and final bill

23

Sch. XLV-Form No. 134

| Particulars                 | Details of actual measurement |           |          |    | Contents of area      |
|-----------------------------|-------------------------------|-----------|----------|----|-----------------------|
|                             | No.                           | L.        | B.       | D. |                       |
| Name of Work:-              | Sukhlahiya Raschim Tola       |           |          |    |                       |
|                             | Rao road Jitpur to Dubala     |           |          |    |                       |
| Agency:-                    | M/s Sumru Transmission        |           |          |    |                       |
| Agreement No:-              | 153/19-20                     |           |          |    |                       |
| Date of Work order:-        | 10.02.2020                    |           |          |    |                       |
| Date of completion          |                               |           |          |    |                       |
| per agreement:-             | 09.02.2021                    |           |          |    |                       |
| Date of completion actual:- | 18/06/22                      |           |          |    |                       |
| Date of entry:-             | 18/06/22                      |           |          |    |                       |
| <u>1/5</u>                  | Construction of Subgrade      |           |          |    |                       |
|                             | and earthen shoulder          |           |          |    |                       |
| chainage                    | Area                          | Mean Area | Distance |    | Volume                |
| 0                           | 1.632                         |           |          |    |                       |
| 50                          | 1.235                         | 1.464     | 50       |    | 73.175 m <sup>3</sup> |
| 100                         | 1.194                         | 1.215     | 50       |    | 60.725                |
| 150                         | 1.128                         | 1.161     | 50       |    | 58.050                |
| 200                         | 1.148                         | 1.138     | 50       |    | 56.900                |
| 250                         | 1.945                         | 1.557     | 50       |    | 77.825                |
| 300                         | 3.385                         | 2.675     | 50       |    | 133.70                |
| 350                         | 4.183                         | 3.784     | 50       |    | 189.200               |
| 400                         | 3.316                         | 3.730     | 50       |    | 187.475               |
| 450                         | 3.714                         | 3.515     | 50       |    | 175.750               |
| 500                         | 2.992                         | 3.353     | 50       |    | 167.650               |
| 550                         | 2.488                         | 2.840     | 50       |    | 137.000               |
| 600                         | 5.570                         | 4.029     | 50       |    | 201.450               |
| 650                         | 5.535                         | 5.553     | 50       |    | 277.625               |

Continuation



## Sch. XLV-Form No. 134

| Particulars | Details of actual measurement |       |    |    | Contents of area |
|-------------|-------------------------------|-------|----|----|------------------|
|             | No.                           | L.    | B. | D. |                  |
| 700         | 5.463                         | 5.499 | 50 |    | 274.950          |
| 750         | 7.217                         | 6.340 | 50 |    | 317.000          |
| 800         | 6.988                         | 7.103 | 50 |    | 355.125          |
| 850         | 7.553                         | 7.271 | 50 |    | 363.525          |
| 900         | 7.958                         | 7.756 | 50 |    | 387.775          |
| 950         | 6.462                         | 7.210 | 50 |    | 360.500          |
| 1000        | 7.060                         | 6.761 | 50 |    | 338.050          |
| 1050        | 3.516                         | 5.288 | 50 |    | 264.400          |
| 1100        | 3.066                         | 3.291 | 50 |    | 164.550          |
| 1150        | 2.950                         | 3.008 | 50 |    | 150.400          |
| 1200        | 3.415                         | 3.183 | 50 |    | 159.125          |
| 1250        | 3.104                         | 3.260 | 50 |    | 162.525          |

|                     |                        |       |    |            |              |
|---------------------|------------------------|-------|----|------------|--------------|
| 1300                | 6.613                  | 4.859 | 50 |            | 242.925      |
| 1350                | 6.647                  | 6.630 | 50 |            | 331.500      |
| 1400                | 6.426                  | 6.537 | 50 |            | 326.825      |
| 1450                | 5.019                  | 5.723 | 50 |            | 326.825      |
| 1500                | 5.061                  | 5.040 | 50 |            | 252.000      |
| 1550                | 5.263                  | 5.162 | 50 |            | 258.100      |
| 1600                | 2.913                  | 4.088 | 50 |            | 204.400      |
| 1620                | 3.067                  | 2.990 | 20 |            | 59.800       |
|                     |                        |       |    |            | 7056.625     |
| Less for road crust |                        |       |    |            | (-) 3905.816 |
|                     |                        |       |    |            | 3150.81      |
|                     |                        |       |    | Limited to | 3124.26      |
| 2/11                | Providing and applying |       |    |            |              |
|                     | primer coat            |       |    |            |              |

Continuation

## Sch. XLV-Form No. 134

| Particulars           | Details of actual measurement |    |    |    | Contents of area     |
|-----------------------|-------------------------------|----|----|----|----------------------|
|                       | No.                           | L. | B. | D. |                      |
| 2x 10 x 50.0 x 0.10 m |                               |    |    | -  | 100.0 m <sup>2</sup> |
| 2x 10 x 50.0 x 0.10 m |                               |    |    | -  | 100.0 m <sup>2</sup> |
| 2x 10 x 50.0 x 0.10 m |                               |    |    | -  | 100.0 m <sup>2</sup> |
| 2x 2x 50.0 x 0.10 m   |                               |    |    | -  | 20.0 m <sup>2</sup>  |
| 2x 1x 20.0 x 0.10 m   |                               |    |    | -  | 4.0 m <sup>2</sup>   |
|                       |                               |    |    |    | 324.0 m <sup>2</sup> |
| <u>12/21</u>          | Painting and letter           |    |    |    |                      |
|                       | and figures                   |    |    |    |                      |
| 5 x 44                |                               |    |    | -  | 220.0 cu ft          |
| <u>13/23</u>          | Providing and fixing          |    |    |    |                      |
|                       | of typical masonry inform.    |    |    |    | 2 No.                |
| <u>14/24</u>          | Providing and fixing of       |    |    |    |                      |
|                       | typical masonry inform.       |    |    |    | 2 No.                |
| <u>15/25</u>          | Providing and fixing          |    |    |    |                      |
|                       | 600 mm equilateral triangle   |    |    |    | 18 No.               |
| <u>16/27</u>          | Providing and fixing          |    |    |    |                      |
|                       | 600 x 450 mm rectangular      |    |    |    | 2 No.                |
| <u>17/28</u>          | Providing and fixing          |    |    |    |                      |
|                       | 900 mm octagonal              |    |    |    | 2 No.                |
| <u>18/29</u>          | Providing and laying          |    |    |    |                      |
|                       | 300 mm dia. Trench pipe       |    |    |    |                      |
|                       | 5 x 3 x 2.5 m                 |    |    | -  | 37.50 m              |
| <u>19/41</u>          | Providing deep                |    |    |    |                      |
|                       | Loh                           |    |    |    | 20 Nos.              |

18/6/22

Continuation

A.E.

ABSTRACT OF LIST

27

Sch. XLV-Form No. 134

| Particulars | Details of actual measurement |    |          |    | Contents of area |
|-------------|-------------------------------|----|----------|----|------------------|
|             | No.                           | L. | B.       | D. |                  |
| <u>1/1</u>  | Construction of reference     |    |          |    |                  |
|             | line and Dorking City.        |    |          |    |                  |
|             | Vide TMB Page 17              |    |          |    |                  |
|             | 1.62 KM                       | ER | 10974=64 | KM | R 17778=91       |
| <u>2/2</u>  | Construction of reference     |    |          |    |                  |
|             | line and Dorking City.        |    |          |    |                  |
|             | Vide TMB Page 17              |    |          |    |                  |
|             | 1.62 KM                       | ER | 11759=89 | KM | R 19051=02       |
| <u>3/3</u>  | Clearing and grubbing         |    |          |    |                  |
|             | the road land                 |    |          |    |                  |
|             | Vide TMB Page 17              |    |          |    |                  |
|             | 0.486 Hect                    | ER | 51130=76 | PH | R 24851=0        |
| <u>4/4</u>  | Construction of embankment    |    |          |    |                  |
|             | with approved                 |    |          |    |                  |
|             | Vide TMB Page 17              |    |          |    |                  |
|             | 740.29 m <sup>2</sup>         | ER | 174=94   | PH | R 122508=73      |
| <u>5/5</u>  | Construction of embankment    |    |          |    |                  |
|             | with approved                 |    |          |    |                  |
|             | Vide TMB Page 18              |    |          |    |                  |
|             | 1633.636 m <sup>2</sup>       | ER | 58=70    | PH | R 95894=93       |
| <u>6/31</u> | Earthwork in excavation       |    |          |    |                  |
|             | for foundation                |    |          |    |                  |
|             | Vide TMB Page 18              |    |          |    |                  |
|             | 14.44 m <sup>2</sup>          | ER | 269=72   | PH | R 4007=48        |
|             |                               |    | c/o      |    | R 284091=57      |

Continuation

## Sch. XLV-Form No. 134

| Particulars | Details of actual measurement                         |     |    |            | Contents of area |
|-------------|-------------------------------------------------------|-----|----|------------|------------------|
|             | No.                                                   | L.  | B. | D.         |                  |
|             |                                                       | B/A |    | Re 8200    | 66 = 14          |
| 25/20       | Providing two coats                                   |     |    |            |                  |
|             | with primer                                           |     |    |            |                  |
|             | vide TMD Page 25                                      |     |    |            |                  |
|             | 54.0 m <sup>2</sup> @ Re 90.98 per m <sup>2</sup>     |     |    | Re 4912    | = 92             |
| 26/21       | Providing and applying                                |     |    |            |                  |
|             | hot thermoplastic                                     |     |    |            |                  |
|             | vide TMD Page 25                                      |     |    |            |                  |
|             | 324.0 m <sup>2</sup> @ Re 735 = 24 per m <sup>2</sup> |     |    | Re 238282  | = 51             |
| 27/22       | Painting red letters                                  |     |    |            |                  |
|             | and figures                                           |     |    |            |                  |
|             | vide TMD Page 26                                      |     |    |            |                  |
|             | 220.0 cu ft @ Re 0 = 52 per cu ft                     |     |    | Re 114     | = 70             |
| 28/23       | Providing and fixing                                  |     |    |            |                  |
|             | of typical M409 inform.                               |     |    |            |                  |
|             | vide TMD Page 26                                      |     |    |            |                  |
|             | 2 Nos. @ Re 11539 = 79 each                           |     |    | Re 23069   | = 48             |
| 29/25       | Providing and fixing 600 mm                           |     |    |            |                  |
|             | equilateral triangle                                  |     |    |            |                  |
|             | vide TMD Page 26                                      |     |    |            |                  |
|             | 18 Nos. @ Re 3559 = 44 each                           |     |    | Re 64069   | = 92             |
| 30/27       | Providing and fixing 600 x 450                        |     |    |            |                  |
|             | of rectangular                                        |     |    |            |                  |
|             | vide TMD Page 26                                      |     |    |            |                  |
|             | 2 Nos. @ Re 4204 = 96 each                            |     |    | Re 8409    | = 92             |
|             |                                                       | C/D |    | Re 8539525 | = 34             |

Continuation

## Sch. XLV-Form No. 134

| Particulars  | Details of actual measurement |                          |    |    | Contents of area   |
|--------------|-------------------------------|--------------------------|----|----|--------------------|
|              | No.                           | L.                       | B. | D. |                    |
|              |                               | B/F                      |    |    | R 8539525 = 34     |
| <u>31/24</u> |                               | Providing and fixing     |    |    |                    |
|              |                               | 900 mm categorical       |    |    |                    |
|              |                               | Vide TMB Page 26         |    |    |                    |
|              |                               | 2 Nos. Ch 8161 = 81 each |    |    | R 16323 = 62       |
| <u>32/29</u> |                               | Providing and laying     |    |    |                    |
|              |                               | 800 mm dia               |    |    |                    |
|              |                               | Vide TMB Page 26         |    |    |                    |
|              |                               | 3750 m. Ch 739 = 86 PM   |    |    | R 27557 = 25       |
| <u>33/41</u> |                               | Providing Deep           |    |    |                    |
|              |                               | Laby                     |    |    |                    |
|              |                               | Vide TMB Page 26         |    |    |                    |
|              |                               | 20 Nos. Ch 83 = 11 each  |    |    | R 1662 = 20        |
|              |                               |                          |    |    | R 8585068 = 41     |
|              |                               |                          |    |    | R 85850 = 68       |
|              |                               | Add 1% L.C.              |    |    |                    |
|              |                               | Add 12% GST              |    |    | R 1030208 = 20     |
|              |                               |                          |    |    | R 9901127 = 29     |
|              |                               | Len 0.11 % as per agree  |    |    | (-) R 10671 = 24   |
|              |                               |                          |    |    | R 9690456 = 05     |
|              |                               | Len for rounding         |    |    | (-) 0.005          |
|              |                               |                          |    |    | R 9690456 = 00     |
|              |                               | All ready paid vide      |    |    |                    |
|              |                               | TMB Page 21-22           |    |    | (-) R 6854755 = 00 |
|              |                               |                          |    |    | R 2835701 = 00     |
|              |                               | 18/6/22                  |    |    | 18/6/22            |
|              |                               | SE/Chaurhara             |    |    | A.E.               |

Continuation