

RAMANLDEEP K.

MBNO:- 304
Schedule XLV-Form No. 134

RWD Wolk's DIVISION

RWD Wolk 39HAKSA
SUB-DIVISION

3977AKATTA

MEASUREMENT BOOK

MBNO:- 3046

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-	Const of Road from				
	Sukhasan Pith Road SE Kahrifan				
	ke Bagal kote kue Sukhasan Pith				
	tola to Jansain kote kue Punjab				
	Muslim tola Railway kote (SC)				
	Ladon Sattarkataiya Block.				
Length :-	1.795 km				
Agency :-	Ramandeep Kumar.				
	Sabita Sadan, Jansain Road				
	Naya Bazar, Saharsa				
Agreement No:-	05 SBD/MMHSY/23-24				
Agreement value:-	Rs 1,24,99,571/-w (Const)				
	Rs 12,76,685/-w (Main)				
	Total Rs 1,37,76,256/-w				
Agreement Rate:-	124.60/w on BOD				
Date of commencement:-	20.10.23				
Time for completion:-	19.07.24				
Date of Entry:-	18.12.23				
1/ setting out pillars do-do					
	all compl - job -				
(i) Benchmark Pillars	—				2.10 NS ✓
(ii) Reference pillars	—				7.00 NS ✓
2/ Clearing & Grubbing Road					
	land do-do all compl -				

$$2 \times 13.10 \times \frac{3.50}{10,000} = 0.916 \text{ Hect.}$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
31/33 parapet constn					
Qty = 8.10 m ³ - side 15 - 14					
	@ B	6003.50/m ³	B =		48028.00
32/34 painting on parapet wall					
Qty = 95.576 m ² - side 15 - 25					
	@ B	97.13/m ²	B =		9386.00
33/35 pro. drainage spouts					
Qty = 8.10 m ³ - side 15 - 14					
	@ B	403.09/m ³	B =		3225.00
34/36. pro. & laying R.C. Pipe NP-3					
Qty = 15.00 RM - side 15 - 14					
	@ B	3933.84/RM	B =		59008.00
35/1			B =	88,72,076.00	

Add @ 121.657 + @ 14.6083 (+) B =	11,53,370.00
Add @ 104.5. Fee (+) B =	102581.00
	B = 1,01,28,027.00
Less 10% Below - (-) B =	10,12,803.00
	B = 9,11,5,224.00
Reduction Previous Bill Pay (-) B =	5999863.00
	Total B = 31,15,361.00



